

Old Fitzhugh Rd.

ID	Task Name	Duration	Start	Finish	Pred	Successors	2027												2028																			
							1st Quarter		2nd Quarter		3rd Quarter		4th Quarter		1st Quarter		2nd Quarter		3rd Quarter		4th Quarter		1st Quarter		2nd Quarter		3rd Quarter											
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
1	OLD FITZHUGH ROAD	422 days	Mon 8/3/26	Fri 6/30/28																																		
2	TIME CALCULATOR (CALENDAR DAYS)	698 days	Mon 8/3/26	Fri 6/30/28																																		
3	PHASE 1	145 days	Mon 8/3/26	Wed 3/31/27		39,40																																
4	BARRICADES AND TRAFFIC HANDLING	1 day	Mon 8/3/26	Mon 8/3/26		5,6																																
5	PLACE TCP	1 day	Tue 8/4/26	Tue 8/4/26	4	7																																
6	PLACE SW3P	1 day	Tue 8/4/26	Tue 8/4/26	4	7																																
7	PREPARING ROW	4 days	Wed 8/5/26	Mon 8/10/26	5,6	8																																
8	REMOVE TRT/UNT BASE & ASPH PAV	6 days	Tue 8/11/26	Wed 8/19/26	7	9,10,11,12,13,14,15,16																																
9	REMOV STR (PIPE)	1 day	Thu 8/20/26	Thu 8/20/26	8	17																																
10	REMOVING CONC (DRIVEWAYS)	1 day	Thu 8/20/26	Thu 8/20/26	8	17																																
11	REMOVING CONC (SIDEWALKS)	1 day	Thu 8/20/26	Thu 8/20/26	8	17																																
12	REMOVING CONC (CURB AND GUTTER)	1 day	Thu 8/20/26	Thu 8/20/26	8	17																																
13	REMOVING CONC (MISC)	1 day	Thu 8/20/26	Thu 8/20/26	8	17																																
14	CHAIN LINK FENCE (REMOVE)	1 day	Thu 8/20/26	Thu 8/20/26	8	17																																
15	RELOCATE EXISTING MAILBOX	2 days	Thu 8/20/26	Fri 8/21/26	8	17																																
16	REMOVAL OF PEDESTRIAN RAMPS	2 days	Thu 8/20/26	Fri 8/21/26	8	17																																
17	EXCAVATION (ROADWAY)	9 days	Mon 8/24/26	Thu 9/3/26	9,10,12,11,13,18,19																																	
18	EXCAVATION (DRAINAGE)	1 day	Fri 9/4/26	Fri 9/4/26	17	19																																
19	INSTALL DRAINAGE PIPE	53 days	Thu 9/10/26	Wed 12/9/26	17,18	20																																
20	INSTALL MANHOLES & JUNCTION BOXES	4 days	Thu 12/10/26	Tue 12/15/26	19	21																																
21	EMBANKMENT (ROADWAY)	2 days	Wed 12/16/26	Thu 12/17/26	20	22																																
22	EMBANKMENT (DRAINAGE)	1 day	Fri 12/18/26	Fri 12/18/26	21	23																																
23	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	2 days	Mon 12/21/26	Tue 12/22/26	22	24																																
24	PRIME COAT (AC)	1 day	Wed 12/23/26	Wed 12/23/26	23	25																																
25	D-GR HMA TY-C PG76-22	1 day	Mon 12/28/26	Mon 12/28/26	24	26,34																																
26	INSTALL CONC CURB	17 days	Tue 12/29/26	Fri 1/22/27	25	27,28,29,30																																
27	INSTALL SIDEWALK & RAMPS	6 days	Mon 1/25/27	Wed 2/3/27	26	31																																
28	INSTALL DRIVEWAYS	4 days	Mon 1/25/27	Mon 2/1/27	26	31																																
29	TURNOUTS (CONC)	7 days	Mon 1/25/27	Thu 2/4/27	26	31																																
30	SPEED TABLE	4 days	Mon 1/25/27	Mon 2/1/27	26	31																																
31	CONSTRUCT INLETS	18 days	Fri 2/5/27	Thu 3/4/27	27,28,29,30	32																																
32	CONSTRUCT HEADWALLS	1 day	Fri 3/5/27	Fri 3/5/27	31	33,38																																
33	INSTALL RIPRAP	2 days	Tue 3/9/27	Wed 3/10/27	32	35,36																																
34	REMOVE SM RD SN SUP&AM	1 day	Tue 12/29/26	Tue 12/29/26	25	35,36																																
35	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	1 day	Thu 3/11/27	Thu 3/11/27	33,34	37																																
36	TOPSOIL & HYDROSEEDING	5 days	Thu 3/11/27	Fri 3/19/27	33,34	37																																
37	PLACE TEMP STRIPING	1 day	Mon 3/22/27	Mon 3/22/27	35,36	39																																
38	INSTALL ILLUMINATION	15 days	Tue 3/9/27	Wed 3/31/27	32	39																																
39	PHASE 2	232 days	Thu 4/1/27	Tue 4/18/28	38,3,37	76,77,78																																
40	BARRICADES AND TRAFFIC HANDLING	1 day	Thu 4/1/27	Thu 4/1/27	3	41,42																																
41	PLACE TCP	1 day	Fri 4/2/27	Fri 4/2/27	40	43																																
42	PLACE SW3P	1 day	Mon 4/5/27	Mon 4/5/27	40	43																																
43	PREPARING ROW	1 day	Wed 4/7/27	Wed 4/7/27	41,42	44																																
44	INSTALL WATER LINE	80 days	Thu 4/8/27	Wed 8/25/27	43	45																																
45	REMOVE TRT/UNT BASE & ASPH PAV	6 days	Thu 8/26/27	Mon 9/6/27	44	46,47,48,49,50,53,51,52																																
46	REMOV STR (PIPE)	1 day	Tue 9/7/27	Tue 9/7/27	45	54																																
47	REMOVING CONC (DRIVEWAYS)	1 day	Tue 9/7/27	Tue 9/7/27	45	54																																
48	REMOVING CONC (SIDEWALKS)	1 day	Tue 9/7/27	Tue 9/7/27	45	54																																
49	REMOVING CONC (CURB AND GUTTER)	1 day	Tue 9/7/27	Tue 9/7/27	45	54																																
50	REMOVING CONC (MISC)	1 day	Tue 9/7/27	Tue 9/7/27	45	54																																
51	CHAIN LINK FENCE (REMOVE)	1 day	Tue 9/7/27	Tue 9/7/27	45	54																																

	Task Name	Duration	Start	Finish	Pred	Successors													2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
							1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
52	RELOCATE EXISTING MAILBOX	2 days	Tue 9/7/27	Thu 9/9/27	45	54																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</

Prepared By:
Marwin Lopez, PE #131421

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress