

2025

2026

Task Name	Calendar Days	Start	End	Jan 25	Feb 25	Mar 25	Apr 25	May 25	Jun 25	Jul 25	Aug 25	Sep 25	Oct 25	Nov 25	Dec 25	Jan 26	Feb 26	Mar 26	Apr 26	May 26	Jun 26	Jul 26	Aug 26	Sep 26	Oct 26	Nov 26	Dec 26	Jan 27	Feb 27	Mar 27
Project Management	#REF!	1-Feb-22	#REF!																											
Notice to Proceed	1	1-Feb-22	1-Feb-22																											
Progress Reports	#REF!	1-Feb-22	#REF!																											
Invoices/Payment Requisitions	#REF!	1-Feb-22	#REF!																											
Utility Coordination	1422	8-Feb-22	31-Dec-25																											
Deliverable - Utility Conflict Matrix		31-Dec-25	31-Dec-25																											
Environmental Documentation	#REF!	8-Feb-22	#REF!																											
Environmental Analysis	224	1-Feb-22	13-Sep-22																											
TxDOT Environmental Clearance	897	15-Jan-23	30-Jun-25																											
Deliverable - Environmental Constraints Report		13-Sep-22	13-Sep-22																											
Deliverable - Categorical Exclusion		30-Jun-25	30-Jun-25																											
Public Outreach	176	11-Oct-22	5-Apr-23																											
Right-of-Way and Surveying	1131	2-Apr-22	7-May-25																											
Geotechnical Engineering and Pavement Design	60	15-Jan-23	16-Mar-23																											
30% PS&E	224	1-Feb-22	13-Sep-22																											
60% PS&E	437	25-Oct-22	5-Jan-24																											
Planning Activities (TxDOT TA Pedestrian)	319	18-Dec-23	1-Nov-24																											
Utility Coordination & Relocations	305	1-Mar-25	31-Dec-25																											
ROW Acquisition / Easement Acquisition	609	15-Jan-24	15-Sep-25																											
90% PS&E	413	15-Jan-24	3-Mar-25																											
TxDOT Review of 60% Design	60	15-Jan-24	14-Mar-24																											
Draft 90% Design	382	15-Jan-24	31-Jan-25																											
Deliverable - 90% Design Plans, Specifications, and Estimates		31-Jan-25	31-Jan-25																											
City and TxDOT Review of 90% Design	30	1-Feb-25	2-Mar-25																											
90% Design Review Meeting	1	3-Mar-25	3-Mar-25																											
90% PS&E for TxDOT	227	31-Jan-25	15-Sep-25																											
TxDOT Review of 90% Design	90	31-Jan-25	1-May-25																											
Prepare Final 90% Design - Round 2	68	5-May-25	12-Jul-25																											
Deliverable - 90% Design Plans, Specifications, and Estimates		12-Jul-25	12-Jul-25																											
City Review of 90% Design - Round 2	64	13-Jul-25	15-Sep-25																											
TxDOT Review of 90% Design - Round 2	145	13-Jul-25	5-Dec-25																											
100% PS&E	43	8-Dec-25	20-Jan-26																											
Prepare Final 100% Design	23	8-Dec-25	31-Dec-25																											
Deliverable - 100% Design Plans, Specifications, and Estimates		20-Jan-26	20-Jan-26																											
City/TxDOT Review of 100% Design	21	31-Dec-25	20-Jan-26																											
RTL PS&E	22	21-Jan-26	12-Feb-26																											
Prepare RTL Design	14	21-Jan-26	3-Feb-26																											
City/TxDOT Review of 100% Design	10	3-Feb-26	12-Feb-26																											
Deliverable - RTL Design Plans, Specifications, and Estimates		12-Feb-26	12-Feb-26																											
TxDOT Scheduled Ready to Let	105	13-Feb-26	29-May-26																											
TxDOT Scheduled Let	1	29-May-26	29-May-26																											
Bid Phase Services	595	1-Jan-25	19-Aug-26																											
Prepare Bid Package	408	1-Jan-25	13-Feb-26																											
Deliverable - Bid Package		14-Feb-26	13-Feb-26																											
Bid Phase Services	105	6-May-26	19-Aug-26																											
TxDOT Concurrence to Award	30	20-Jul-26	19-Aug-26																											
Construction	500	20-Aug-26	30-Jun-28																											
Preconstruction Meeting	1	26-Aug-26	26-Aug-26																											
Roadway Construction	673	27-Aug-26	30-Jun-28																											