

Franklin County Projects Active for PA Hurricane Michael .xlsb

Project #	Category	Title	Type	Process Step	Activity Completion Deadline	# Damages	Approx. Cost	% Cost Share	Federal Share	Non-Federal Share	Best Available Cost	Best Available Federal Share Cost
				Obligated=paid project								
83668	E - Buildings and Equipment	Weems Hospital Oxygen- Admin Trailer and CT Buildings	Standard	Pending CRC Project Development	4/11/2020	3	56000	0.75	0	0	0	0
81069	E - Buildings and Equipment	WEEMS Hosp Bldg	Standard	Pending Recipient Final Review	4/11/2020	4	510000	0.75	17068.83	5689.61	22758.44	17068.83
83669	G - Parks, Recreational Facilities, and Other Items	SGL Park - BB Court and Fishing Pier	Standard	Pending CRC Project Development	4/11/2020	3	100500	0.75	0	0	0	0
79200	E - Buildings and Equipment	SGL Lighthouse Park Damages	Standard	Pending Applicant Project Review	4/11/2020	2	15000	0.75	4226.76	1408.92	5635.68	4226.76
79185	G - Parks, Recreational Facilities, and Other Items	SGL Parks and Piers and Roads	Standard	Pending FEMA Insurance / 406 HMP Mitigation Completion	4/11/2020	1	150000	0.75	69443	23147.66	92590.66	69443
81074	G - Parks, Recreational Facilities, and Other Items	Patton-Ochoocknee damages	Standard	Pending CRC Project Development	4/11/2020	2	45000	0.75	0	0	0	0
81939	E - Buildings and Equipment	Old Jail House - Solid Waste - Scale House	Standard	Obligated	4/11/2020	3	90000	0.75	7776	2592	10368	7776
81073	G - Parks, Recreational Facilities, and Other Items	Island View Park E of Carrabelle	Standard	Pending CRC Project Development	4/11/2020	5	2525000	0.75	0	0	0	0
81066	E - Buildings and Equipment	Health Dept Building damages	Work Completed / Fully Documented	Pending EEI Completion	4/11/2020	1	10000	0.75	0	0	0	0
79187	C - Roads and Bridges	Franklin County Roadsigns and Traffic Signals	Standard	Obligated	4/11/2020	1	55000	0.75	48578.33	16192.77	64771.1	48578.33
80593	C - Roads and Bridges	Franklin County Roads C30 & Gulf Ave	Standard	Pending PDMG Scope & Cost Routing	4/11/2020	2	390000	0.75	0	0	0	0
5371	B - Emergency Protective Measures	Franklin County EPM	Work Completed / Fully Documented	Obligated	3/10/2018	1	11230.76	1	11230.76	0	11230.76	11230.76
79475	A - Debris Removal	Franklin County Debris 10-10 thrus 11/24	Work Completed / Fully Documented	Pending CRC Project Development	4/11/2019	1	126978.71	1	126978.71	0	126978.71	126978.71
80606	E - Buildings and Equipment	Franklin County Buildings	Work Completed / Fully Documented	Pending EEI Completion	4/11/2020	2	30000	0.75	0	0	0	0
81067	E - Buildings and Equipment	FC Landfill Buildings	Standard	Pending CRC Project Development	4/11/2020	2	100000	0.75	0	0	0	0
76276	B - Emergency Protective Measures	EPM; County Wide Oct 7-9 and/or Nov 25th and beyond	Work Completed / Fully Documented	Obligated	4/11/2019	1	128000	0.9	2138.18	237.57	2375.75	2138.18
85814	B - Emergency Protective Measures	EPM - Alligator Drive Temp Road	Work Completed / Fully Documented	Obligated	4/11/2019	1	69446.68	1	69446.68	0	69446.68	69446.68
81691	G - Parks, Recreational Facilities, and Other Items	East Point Fishing Pier: Parking area/ ADA/ Restroom	Standard	Pending PDMG Scope & Cost Routing	4/11/2020	2	335532.02	0.75	106897.71	35632.56	142530.27	106897.71
81936	B - Emergency Work Donated Resources	Donated Resources	Emergency Work Donated Resources	Pending EEI Completion	4/11/2019	1	50000	0.999263471	0	0	50000	49963.18
126964	A - Debris Removal	Debris Removal 11-25-18 and beyond	Work Completed / Fully Documented	Pending EEI Completion	4/11/2019	1	100000	0.75	0	0	100000	75000
80602	E - Buildings and Equipment	Courthouse - Annex - Pub Def. Office - 2 gen. lids	Work Completed / Fully Documented	Pending EEI Completion	4/11/2020	5	170000	0.75	0	0	0	0
80596	G - Parks, Recreational Facilities, and Other Items	Carrabelle Beach Park	Work Completed / Fully Documented	Pending Recipient Final Review	4/11/2020	1	12000	0.75	8738.12	2912.7	11650.82	8738.12
79486	C - Roads and Bridges	App Certt: 5 FC Roads E BAy -Millender- Sand Beach - Sawyer - W Pine	Work Completed / Fully Documented	Obligated	4/11/2020	1	10099.58	0.75	7574.69	2524.89	10099.58	7574.69
82656	G - Parks, Recreational Facilities, and Other Items	APP CERT: Live Oak St and Indian Creek Fences	Work Completed / Fully Documented	Applicant Signed Project	4/11/2020	1	8050	0.75	2880.21	960.06	3840.27	2880.21
80598	G - Parks, Recreational Facilities, and Other Items	APP CERT: DW Wilson Ball Park	Work Completed / Fully Documented	Obligated	4/11/2020	3	190000	0.75	25373.28	8457.75	33831.03	25373.28
79156	G - Parks, Recreational Facilities, and Other Items	App CERT St George Island Parks Walk overs	Work Completed / Fully Documented	Pending Applicant Project Review	4/11/2020	1	17827.04	0.75	13370.28	4456.76	17827.04	13370.28
79483	C - Roads and Bridges	App Cert Sm Proj: Franklin County Road Repairs Carrabelle Area	Work Completed / Fully Documented	Obligated	4/11/2020	5	33305.23	0.75	24978.93	8326.3	33305.23	24978.93
79481	C - Roads and Bridges	App Cert Sm Proj: Franklin County Road Damages 11 roads	Work Completed / Fully Documented	Obligated	4/11/2020	1	19343.54	0.75	14507.66	4835.88	19343.54	14507.66
82497	C - Roads and Bridges	App Cert Sm Proj: 8 Mile and 10 Mile Roads	Work Completed / Fully Documented	Obligated	4/11/2020	1	12752.15	0.75	9564.12	3188.03	12752.15	9564.12
81682	C - Roads and Bridges	App Cert Sm Proj.: C-30 A West	Work Completed / Fully Documented	Pending Formulation Completion	4/11/2020	1	43254.01	0.75	32440.51	10813.5	43254.01	32440.51
80595	G - Parks, Recreational Facilities, and Other Items	App CERT Kendrick Complex and Vrooman park	Work Completed / Fully Documented	Pending Recipient Final Review	4/11/2020	2	7550	0.75	5644.41	1881.46	7525.87	5644.41
79146	C - Roads and Bridges	App CERT Franklin County Road Damages 8 roads	Work Completed / Fully Documented	Obligated	4/11/2020	8	312000	0.75	28998.03	9666	38664.03	28998.03
79153	C - Roads and Bridges	APP CERT Franklin County Patton Drive, Timber Island Bridge, and Lombardi Landing Fence	Work Completed / Fully Documented	Obligated	4/11/2020	4	16538.35	0.75	12483.43	4161.14	16644.57	12483.43
76268	B - Emergency Protective Measures	App CERT EPM; State Identified 45 days (October 10 to November 24, 2018)	Work Completed / Fully Documented	Obligated	4/11/2019	1	128500	1	123752.53	0	123752.53	123752.53
76655	C - Roads and Bridges	Alligator Point Road Damage; Combined Michael & Hermine	Specialized	Pending FEMA Insurance / 406 HMP Mitigation Completion	4/11/2020	1	500000	0.75	2291427.75	763809.25	3055237	2291427.75
79199	G - Parks, Recreational Facilities, and Other Items	Alligator Point Dunes Walkovers	Standard	Pending CRC Project Development	4/11/2020	4	100000	0.75	0	0	0	0