Task	Responsible Party	Target start	Target Complete	Completed	Pre 912h	5ep.2ª	Octiva	Hov.7A	Dec.JA	Jan.25	kep.75	Mar.25	Mar.30
Initial NOI Accepted (18 Month Permit)	ANR			9/5/2023	TRUE								
ARPA obtainment funds approved	ANR			5/20/2024	TRUE								
Review Fee's invoice submitted ARPA	ANR			8/5/2024	TRUE								
Design and Analysis													
Site Survey	K&L			7/31/2024	TRUE								
Wetland Delineations	Arrowwood			8/1/2024	TRUE								
Test Pit dig and assessment	K&L and Town Road Foreman	9/27/2024	9/27/2024	1		TRUE							
5472-9050 Town Recording upload to ANR (LINK)	Georgia Town Administrator	10/1/2024	10/1/2024	1		Overdue							
ARPA Funds for Initial NOI expenses Complete stormwater feasibility analysis and design	HOA's/Town K&L	7/1/2024 7/1/2024											
Invoice Town of Georgia for iNOI share	HOA's/Town	10/31/2024	11/15/2024	1									
Applications and Permits													
Preliminary on-site stormwater treatment	K&L	7/1/2024	10/11/2024	1									
practice designs and review Georgia Board Meeting Update	HOA's/Town	10/28/2024	10/28/2024	1									
Refine and Finalize Permit application	K&L	10/14/2024											
Submit Application (Final NOI) 3/5/25	K&L	11/15/2024	12/13/2024	1								4	
Deadline												3/5	
Construction and Closeout	KOL / Development												
Town of Georgia Planning and Zoning Permit	K&L / Development Review Board												
Low Risk Construction General Permit	K&L	12/16/2024	1/10/2025	5									
Contractor Bids	HOA's/Town												
Act 250 Permit; 6F0558 / 6F0558-1	K&L	11/1/2024											
Construction	HOA's/Town	4/1/2025)									3/5/2030
Engineering review and approval	K&L	10/1/2026	After completion										