#### **Public Works Director Report**

#### March 2024

Demand- average daily demand was 361,000 Gallons per Day (G.P.D.)

Total Monthly Production – 11,216,000 gallons

#### Glen Rose Condominiums (behind Baymont Inn & Suites)

A developer is planning to develop this unique property. An extensive drainage study has already been provided by Barron-Stark Engineering, and reviewed by Chris Hay. The study proved that development of the property will not negatively impact any properties downstream. There is an existing sewer main running through the property that is currently scheduled for an upgrade in size from 10" to 15". This work will need to be completed before the development. City staff, Chris Hay, and the development team have been discussing the best possible scenario to upgrade the utilities without holding up the development of the property. We have discussed the possibilities of a development agreement allowing the developer to incur the initial costs for construction and then be reimbursed by the city once the project has been completed. The civil plans for the development have been issued to the city for review and comments on November 7, 2023. Chris Hay has completed the civil plan review and provided comments for the developers engineer. Once the comments have been addressed a pre-construction meeting will be scheduled.

#### • Well No.3 - Well No.5 Ground Storage Tank Replacement Project

City staff met with Chris Hay to review a *DRAFT* set of construction drawings for the 250K gallon ground water storage tank replacement at Well Site No.3 near the intersection of Hereford St. (Hwy 56N) and Tom Rumph Road. By rule, the construction plans must be submitted to the Texas Commission on Environmental Quality for review and approval before construction begins. Amendment No.1 to eHT Work Order No.40 was approved by City Council in November. Chris Hay is currently waiting on the electrical engineer on a couple of items before completing the plan sets. Chris Hay and I met on the 21<sup>st</sup> of February to review the *DRAFT* plan sets for both storage tank replacements. The plans were submitted to the TCEQ for design review on March 14th. The TCEQ review process usually takes up to 90 days.

#### • TxDOT- Safe Routes to School/Transportation Alternatives Project 2023

A detailed application for TxDOT's 2023 Transportation Alternatives Call for Projects was completed and submitted to TxDOT on June 5, 2023. I received an email from Noah Heath (TxDOT Transportation Alternatives Program Manager) on July 21, 2023 notifying us that the Texas Transportation Commission approved additional federal funding for our sidewalk project at their July 11<sup>th</sup> meeting. The additional funding amount is \$710,765. The project description is scoped to construct 1.76 miles of accessible sidewalks along Mary Lynn Drive, Stadium Drive, Walker Street, Holden Street, Shepard Street, US67, and FM56. Sidewalks will be 5' wide and 4" thick. The design work is being handled by a TxDOT consultant. Of course, with the award of additional federal funding to this project an AFA amendment will be required to add the funding to the project. Iftekhar Ali has been assigned to process the amendment. I have reached out to him to begin that process. Currently, the project is divided into two separate scopes. The first will be a new highway crossing at the intersection of Hereford and Big Bend Trail. The plans are 100% complete for that scope, with the let date scheduled for April 2024. The Safe Routes to School (SRTS) scope of work plan set is currently 95% complete, and is scheduled for 100% completion on April 1, 2024, with a let date of August 2024. The proposed Easement Agreements have been submitted to the GRISD, and Interbank for review, and possible approval. The oversized utility pole that was recently erected in the dead center of the existing sidewalk at the intersection of S.W. Barnard/Hereford St., will not be relocated. This is the exact location where the upcoming sidewalk project terminated. There was an ADA ramp scheduled to be in that location. The engineer will be re-designing the ramp to accommodate the TNMP utility pole. The final design will have to meet the approval of the TxDOT Area Engineer for compliance. All of the sidewalk easements have been secured and filed with Somervell County. The required documentation has been provided to TxDOT so that the grant funds are not jeopardized.

#### Hwy 67 School Zone

When the issue was brought to their attention a couple of months ago, the district traffic office requested the new study. Authorization was given for a consultant to begin a study to determine whether a school zone can be added on Hwy 67 to address concerns near Stadium Drive and Mary Lynn Drive. Troy and I met with several TxDOT engineers from the Area, and District offices on Feb.28<sup>th</sup>. I inquired about the traffic study/School Zone on Hwy 67. We were told that the study had been done and we should expect an update from TxDOT soon.

## Capital Improvement Plan Update/Impact Fee Study

The Capital Improvements Plan update is nearing completion. Once the draft plan has been completed, Chris Hay will present the draft plan to city staff for review. City Council will then need to review and possibly approve the plan. The updated plan will be used in the development of impact fees.

### Groundwater Study

#### Start Jan.19, 2024 Expected Completion Sept.19, 2024

Enprotec/Hibbs and Todd will be sub-consulting with RW Harden & Associates. The desktop analysis has begun, but the field work will not take place until sometime this summer. The final report is expected to be completed by mid-September.

#### Texas Community Development Block Grant (TxCDBG) Project

This grant was applied for back in January of 2023 through Public Management, Inc. (Jake McAdams). The CDBG is administered by the Texas Department of Agriculture. The city was awarded \$500,000 to be utilized on drainage, and street improvements, specifically on the south side of the Paluxy River. The CDBG requires a \$25,000 match from local funds. The project scope will include re-construction of a portion of Clay Street, Webster Street, and Third Street, complete with new curb and gutter. The construction plans and specifications have been completed. Atmos Energy will be given an opportunity to review the plans before the street improvements begin. This will allow any old gas lines to be replaced, and any conflicts to be resolved before the street re-construction project begins. I will update with a timeline or projected dates as soon as I see a schedule.

# • Well Site No.2 Pump Station Improvements

Enprotec/Hibbs & Todd have begun the design work for the pump station improvements at Well Site No.2. The improvements will allow continuous use of the groundwater well enabling the system to be much more reliable. Also, upon project completion, this project will allow operators to fill the standpipe at Well Site No.3 (Bryan Street) from two different groundwater sources, in the event of a well failure, or if a Ground tank is taken out of service.

# • N.E. Barnard Street Sidewalk Project

I have met with P.E. Carlos Aguilar from Freeman-Millican, Inc. to discuss sidewalk construction from Grace Street to the Paluxy River Dam near Big Rocks Park. Carlos has visited the site to familiarize himself with what is being requested. Attached for your review is a *cost estimate* that Carlos prepared based on other, similar sidewalk projects that he is aware of.

# MONTHLY OPERATING REPORT

FOR PUBLIC WATER SYSTEMS THAT ARE USING GROUNDWATER SOURCES
OR ARE PURCHASING TREATED WATER FROM ANOTHER PUBLIC WATER SYSTEM

| PUBLIC WATER SYSTEM NAME: CITY OF GIEN ROSE PWS ID No.: 213000 |  |                                       |                                       |                              |  |                           |  |  |  |
|--|--|---------------------------------------|---------------------------------------|------------------------------|--|---------------------------|--|--|--|
| 31311  | EIN INAINE.  | 1 4 0 1 6                             | DICH HU                               | ) <                          | PWS ID No.:                              | 012000                    |  |  |  |
|  | Report for<br>Month of:                                | arch                                  | 2024                                  |                              | er of Active Service ections this Month: | 1372                      |  |  |  |
|  |  |                                       | WATER PR                              | ODUCTION                     |  | 200                       |  |  |  |
|  |  |                                       | Pumpage to storage a                  | 0 Gals                       |  |                           |  |  |  |
| Date   | From Wells Directly to Distr.                          | From Wells to<br>Storage Tanks        | Purchased Water<br>Directly to Distr. | Purchased Water into Storage | From SWTP or<br>GWUDI Plant              | Total Daily<br>Production |  |  |  |
| 1  |  | 366                                   |                                       | 8                            |  | 366                       |  |  |  |
| 2  |  | 401                                   |                                       | Ø                            |  | 401                       |  |  |  |
| 3  |  | 389                                   |                                       | Ø                            |  | 389                       |  |  |  |
| 4  |  | 376                                   |                                       | B                            |  | 376                       |  |  |  |
| 5  |  | 379                                   |                                       | B                            |  | 379                       |  |  |  |
| 6  |  | 341                                   |                                       | Ø                            |  | 34-1                      |  |  |  |
| 7  |  | 445                                   |                                       | Ø                            |  | 445                       |  |  |  |
| 8  |  | 201                                   |                                       | B<br>B                       |  | 201<br>329                |  |  |  |
| 9  |  | 329<br>349                            |                                       | SO.                          |  | 329                       |  |  |  |
| 11   |  | 351                                   |                                       | 28                           |  | 350                       |  |  |  |
| 12   |  | 334                                   |                                       | 8                            |  | 351                       |  |  |  |
| 13   |  | 356                                   |                                       | X                            |  | 334<br>356                |  |  |  |
| 14   |  | 339                                   |                                       | Ø                            |  | 339                       |  |  |  |
| 15   |  | 318                                   |                                       | 8                            |  | 318                       |  |  |  |
| 16   |  | 332                                   |                                       | 8                            |  | 332                       |  |  |  |
| 17   |  | 377                                   |                                       | Ø                            |  | 377                       |  |  |  |
| 18   |  | 325                                   |                                       | 8                            |  | 325                       |  |  |  |
| 19   |  | 388                                   |                                       | 15                           |  | 388                       |  |  |  |
| 20   |  | 385                                   |                                       | 18                           |  | 385                       |  |  |  |
| 21   |  | 320                                   |                                       | X                            |  | 320                       |  |  |  |
| 22   |  | 330                                   |                                       | Ø                            |  | 330                       |  |  |  |
| 23   |  | 341                                   |                                       | 65                           |  | 341                       |  |  |  |
| 24   |  | 392                                   |                                       | 0                            |  | 392                       |  |  |  |
| 25   |  | 354                                   |                                       | 0                            |  | 354                       |  |  |  |
| 26   |  | 4.06                                  |                                       | 0                            |  | 406                       |  |  |  |
| 27   |  | 442                                   |                                       | CV CV                        |  | 442                       |  |  |  |
| 28   |  | 358                                   |                                       | Ø                            |  | 358                       |  |  |  |
| 29   |  | 443                                   |                                       | 95                           |  | 443                       |  |  |  |
| 30   |  | 404                                   |                                       | Ø                            |  | 404                       |  |  |  |
| 31   |  | 344                                   |                                       | 8                            |  | 344                       |  |  |  |
| Total  |  | 11215                                 |                                       | /                            |  | 11216                     |  |  |  |
| Avg  |  | 361                                   |                                       |                              |  | 361                       |  |  |  |
| Max  |  | 445                                   |                                       |                              |  | 445                       |  |  |  |
| Min  | - (  | 201                                   |                                       |                              |  | 201                       |  |  |  |
| Any addition   | onal information you v                                 | wish to provide:                      |                                       |                              |  | -                         |  |  |  |
|  |  |                                       |                                       |                              |  |                           |  |  |  |
|  |  | · · · · · · · · · · · · · · · · · · · |                                       |                              |  |                           |  |  |  |
|  | I certify that I am familiar information is true, comp |                                       | ontained in this report an            | d that, to the best of my    | knowledge, the                           |                           |  |  |  |
| Operator's Signature:  |  | 2                                     |                                       | Dominion in                  |  |                           |  |  |  |
| orginature.  |  |                                       |                                       | Date:                        |  |                           |  |  |  |

TCEQ - 0811 (DRAFT 7-4-06)

Certificate No. and Class:

WG0015032

CW-PWMC

#### EPA I.D # TX0033316 PERMIT # WQ0010177001

| WWTP Na | ame:     |                                       |                            | City                               | of Glen                             | Rose                       |                |                            |             |                                 |                                | - N                                   | fonth/yea     | ar:                                  | Mai         | ch-24                                | Chief O                        | perator :                 |                                     | Powell      |                      |  |             |
|---------|----------|---------------------------------------|----------------------------|------------------------------------|-------------------------------------|----------------------------|----------------|----------------------------|-------------|---------------------------------|--------------------------------|---------------------------------------|---------------|--------------------------------------|-------------|--------------------------------------|--------------------------------|---------------------------|-------------------------------------|-------------|----------------------|--|-------------|
| Day Ti  | ime      | Final Effluent<br>Flowmeter<br>(X100) | Final<br>Effluent<br>(MGD) | Golf Coarse<br>Flowmeter<br>(X100) | Golf<br>Coarse<br>Effluent<br>(MGD) | Total<br>Effluent<br>(MGD) | Inst.<br>(GPM) | Staff<br>Gauge<br>(Inches) | PH          | Time Cl2<br>Sample<br>Collected | Time Cl2<br>Sample<br>Analyzed | Chlorine<br>Res.<br>Before<br>Correc. | Mn<br>Correc. | Chlorine<br>Res.<br>After<br>Correc. | Free        | Chlorine<br>Feed Rate<br>(lbs / Day) | Chlorine<br>Available<br>(lbs) | Chlorine<br>Used<br>(lbs) | Blower<br>Filter<br>Check<br>(wkly) | Temp.       | Weather<br>Condition | Rain<br>In.                                      | Ope<br>Init |
| EC      | OM#      | 197904                                | ><                         | 839655                             | $\geq <$                            | ><                         | $\geq \leq$    | $\geq \leq$                | $\geq \leq$ |                                 |                                | $\geq \leq$                           | $\geq \leq$   | $\geq \leq$                          | $\geq \leq$ | $\geq <$                             | ><                             | $\geq \leq$               | $\geq \leq$                         | $\geq \leq$ | ><                   | $\geq$   | $\vdash$    |
| 1       |          | 198279                                | 0.038                      | 841991                             | 0.234                               | 0.271                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | <del> </del>                                     |             |
| 2       |          | 198744                                | 0.047                      | 844112                             | 0.212                               | 0.259                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           | -                                   |             |                      | —  | -           |
| 3       |          | 199146                                | 0.040                      | 846855                             | 0.274                               | 0.315                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | <del> </del>                                     | -           |
| 4       |          | 199327                                | 0.018                      | 849776                             | 0.292                               | 0.310                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | -  |             |
| 5       |          | 199489                                | 0.016                      | 852520                             | 0.274                               | 0.291                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      | _                              |                           |                                     |             |                      | —  |             |
| 6       |          | 199782                                | 0.029                      | 855201                             | 0.268                               | 0.297                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | —  | —           |
| 7       |          | 199998                                | 0.022                      | 857791                             | 0.259                               | 0.281                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | <del>                                     </del> |             |
| 8       |          | 200656                                | 0.066                      | 862056                             | 0.427                               | 0.492                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      |  | ₩           |
| 9       |          | 201150                                | 0.049                      | 866032                             | 0.398                               | 0.447                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | <del> </del>                                     |             |
| 10      |          | 201874                                | 0.072                      | 869824                             | 0.379                               | 0.452                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | —  | <u> </u>    |
| 11      |          | 202382                                | 0.051                      | 873600                             | 0.378                               | 0.428                      |                |                            |             |                                 |                                |                                       | 1             |                                      |             |                                      |                                |                           |                                     |             |                      |  | ↓           |
| 12      |          | 202814                                | 0.043                      | 877010                             | 0.341                               | 0.384                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | <del> </del>                                     |             |
| 13      |          | 203079                                | 0.027                      | 880243                             | 0.323                               | 0.350                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | -  | ↓           |
| 14      |          | 204013                                | 0.093                      | 883018                             | 0.278                               | 0.371                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | ļ  |             |
| 15      | -        | 204259                                | 0.025                      | 886109                             | 0.309                               | 0.334                      |                |                            |             |                                 |                                | <u></u>                               |               |                                      |             |                                      |                                |                           |                                     |             |                      | $\perp$  | <u> </u>    |
| 16      |          | 204644                                | 0.039                      | 890402                             | 0.429                               | 0.468                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      |  | $\perp$     |
| 17      |          | 205145                                | 0.050                      | 894016                             | 0.361                               | 0.412                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      |  | <u> </u>    |
| 18      |          | 205443                                | 0.030                      | 895947                             | 0.193                               | 0.223                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | <b>↓</b>   | ↓           |
| 19      |          | 205803                                | 0.036                      | 899176                             | 0.323                               | 0.359                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | 1  | ↓           |
| 20      |          | 206203                                | 0.040                      | 902497                             | 0.332                               | 0.372                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | $\perp$  | $\perp$     |
| 21      |          | 206724                                | 0.052                      | 905555                             | 0.306                               | 0.358                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      | _                              |                           |                                     |             |                      | <del>                                     </del> |             |
| 22      |          | 207206                                | 0.048                      | 908766                             | 0.321                               | 0.369                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | <del></del>                                      | <u> </u>    |
| 23      |          | 207498                                | 0.029                      | 912368                             | 0.360                               | 0.389                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | $\perp$  | <u> </u>    |
| 24      |          | 207821                                | 0.032                      | 915138                             | 0.277                               | 0.309                      |                |                            |             |                                 |                                |                                       |               | <u> </u>                             |             |                                      |                                |                           |                                     |             |                      | $\downarrow$                                     | <u> </u>    |
| 25      |          | 208164                                | 0.034                      | 918358                             | 0.322                               | 0.356                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | ــــــ   | <u> </u>    |
| 26      |          | 208578                                | 0.041                      | 921789                             | 0.343                               | 0.385                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           | <u> </u>                            |             |                      |  | $\perp$     |
| 27      |          | 209098                                | 0.052                      | 925077                             | 0.329                               | 0.381                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | <b>↓</b>   |             |
| 28      |          | 209667                                | 0.057                      | 928002                             | 0.293                               | 0.349                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      |  | <u> </u>    |
| 29      |          | 210069                                | 0.040                      | 930766                             | 0.276                               | 0.317                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      |  | <u> </u>    |
| 30      |          | 210647                                | 0.058                      | 934255                             | 0.349                               | 0.407                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      |  |             |
| 31      |          | 211276                                | 0.063                      | 938096                             | 0.384                               | 0.447                      |                |                            |             |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      | $\bot$   |             |
|         | al Flow: |                                       |                            | 11,181,300                         | Golf Co                             | urse Min                   |                | 0.193                      |             | CL2 Min:                        | 0.00                           |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      |  |             |
|         | ge Flow: |                                       |                            | 360,687                            |                                     | ırse Max                   |                | 0.429                      |             | CL2 Max:                        | 0.00                           |                                       |               | Write Con                            | nments on   | Back                                 | Operator:                      |                           |                                     |             |                      |  | _           |
|         |          |                                       |                            |                                    | Cree                                | k Min                      |                | 0.016                      |             |                                 |                                | -                                     |               |                                      |             |                                      |                                |                           |                                     |             |                      |  |             |
|         |          |                                       |                            |                                    | Creel                               | k Max                      |                | 0.093                      | -           |                                 |                                |                                       |               |                                      |             |                                      |                                |                           |                                     |             |                      |  |             |

9,844,000 GALLONS TO SOMAN VALLEY G.C.

# 2024 NE BARNARD STREET SIDEWALK IMPROVEMENTS COST ESTIMATE

City of Glen Rose NE Barnard Street Sidewalk Improvements Estimate of Probable Cost 3/8/2024

| ltem                                       | Quantity | Unit              | <b>Unit Cost</b> |            | Total      |
|--|----------|-------------------|------------------|------------|------------|
| Mobilization                               | 1        | LS                | \$ 15,652.50     | \$         | 15,652.50  |
| Construct 5' Wide Concrete Sidewalk        | 878      | SY                | \$153.00         | \$         | 134,300.00 |
| Provide SW3P                               | 1        | LS                | \$5,000.00       | \$         | 5,000.00   |
| Traffic Control                            | 1        | LS                | \$15,000.00      | \$         | 15,000.00  |
| Install Sediment Control Fence             | 1500     | LF                | \$2.00           | \$         | 3,000.00   |
| Seeding / Hydromulch                       | 1        | AC                | \$15,000.00      | \$         | 15,000.00  |
| Detectible Warning Pavers                  | 2        | EA                | \$1,500.00       | \$         | 3,000.00   |
| ADA Ramps                                  | 3        | EA                | \$4,500.00       | \$         | 13,500.00  |
| Decorative Hand Railing                    | 75       | L.F.              | \$150.00         | \$         | 11,250.00  |
| Switchback Ramp (At Stairs & Picnic Tables | 2        | EA                | \$15,000.00      | \$         | 30,000.00  |
| Pedestian Drainage Crossings               | 2        | EA                | \$19,000.00      | \$         | 38,000.00  |
| Street / Traffic Signage                   | 1        | LS                | \$15,000.00      | \$         | 15,000.00  |
| Signage Lighting & Electrical              | 1        | LS                | \$30,000.00      | \$         | 30,000.00  |
|  |          | Sub-To            | \$               | 328,702.50 |            |
|  |          | Contingency (20%) |                  |            | 65,740.50  |
| Topographical Design Survey                | 1        | LS                | \$6,500.00       | \$         | 6,500.00   |
| Design Engineering                         | 1        | LS                | \$29,000.00      | \$         | 29,000.00  |
| Construction Administration                | 1        | LS                | \$2,500.00       | \$         | 2,500.00   |
| Construction Inspection (AS REQUESTED)     | 1        | DAY               | \$950.00         | \$         | 950.00     |
| Permitting Coordination                    | 1        | LS                | \$15,000.00      | \$         | 15,000.00  |
|  |          | Sub-Total         |                  | \$         | 53,950.00  |

**ESTIMATED PROJECT TOTAL** 

\$ 448,393.00