

Public Works Director Report

January 2026

Demand- average daily demand was 455,000 Gallons per Day (G.P.D.)

Total Monthly Production – 14,125,000 gallons

- **TxDOT- Safe Routes to School/Transportation Alternatives Project**

The project is considered substantially complete. TxDOT put a hold on construction of the ramp at the corner of Hereford Street/S.W. Barnard Street. I have been told by the contractor that the engineer is redesigning the sidewalk ramp. I was able to meet with Noel Spaar (TxDOT Engineer) on site at the intersection of S.W. Barnard/Hereford Street to discuss various alternatives to design a sidewalk ramp without relocating the massive TNMP pole. Not only is the new pole in the way but the guy wires are a problem as well. *After meeting with Garret Sheilds Construction, and Noel Spaar (TxDOT) onsite at the intersection of Hereford St./S.W. Barnard St. on January 15th, an alternate sidewalk/ramp design has been agreed upon. Garret Sheilds will be re-mobilizing to complete the work.*

- **Texas Community Development Block Grant (TxCDBG) Project**

This grant was applied for back in January of 2023 through Public Management, Inc. (Jake McAdams). The CDBG is administered by the Texas Department of Agriculture. The city was awarded \$500,000 to be utilized on drainage, and street improvements, specifically on the south side of the Paluxy River. The CDBG requires a \$25,000 match from local funds. The project scope will include re-construction of a portion of Clay Street, Webster Street, and Third Street, complete with new curb and gutter. City Council approved ML Contracting as the contractor for the CDBG Street Improvements Project. Freeman-Millican, Inc. will be preparing the Notice of Award letter, as well as the Contract Documents. A pre-construction meeting was completed on April 24th. The project bid amount is much lower than originally what was anticipated. This allows the city to increase the scope of work in the area that has been environmentally cleared. The mobilization of equipment and materials has been postponed until the additional work is reviewed and approved by the Texas Department of Agriculture. The TDA approved the additional work on July 22, 2025. The associated construction and engineering change orders have also been approved. *The paving was completed on January 21st. A walk-through inspection was completed on January 30th. A Substantial Completion Letter was sent to ML Contracting on February 3rd informing them that substantial completion has been achieved, and that all punch-list items identified at the walk-through will need to be addressed within 10 business days. The 5% retainage (\$21,927.78) will be held until final completion.*

- **Well Site No.2 Pump Station Improvements**

Enprotec/Hibbs & Todd have begun the design work for the pump station improvements at Well Site No.2. The improvements will allow continuous use of the groundwater well enabling the system to be much more reliable. Also, upon project completion, this project will allow operators to fill the standpipe at Well Site No.4 (Bryan Street) from two different groundwater sources, in the event of a well failure, or if a ground storage tank is taken out of service. I met with the electrical engineers at Well Site 2, on Monday August 5th, to discuss proposed pump types, locations, and options for upgrading the electrical service to comply with the existing codes. A lot of things have changed since 1954, when the original water well was drilled. Now would be a great time to bring everything into compliance, not just the new equipment. This will increase the project cost. A geotechnical investigation was recently started at the jobsite. The field work was completed in late February. We are expecting the written report with conclusions and recommendations of the investigation. The engineers submitted the plans and specifications to TCEQ for review and possible comments on August 20th. The TCEQ review process usually takes up to 60 days. The TCEQ review has been completed. The project is currently being advertised and sealed bids are being accepted. **The bid opening was completed on Monday, February 2nd at 2:30. There were a total of two bidders. This project will be discussed, and possibly awarded at the upcoming City Council Meeting.**

- **TWDB EDAP Grant @ GR Wastewater Treatment Facility**

The TWDB has reviewed and approved the last phase of improvements to be completed at the wastewater treatment plant. The project is currently being advertised for bid acceptance, scheduled for opening on January 16th. Bids were opened and read aloud at City Hall on Thursday January 30th. The lowest apparent bidder was A&V Water at \$664,181.93. Once eHT have completed their review of the references provided by the contractor, a recommendation of award letter will be provided to the city, along with the bid tabulation. Currently, we are waiting for the bonds from the contractor. The contract documents have been executed. **A preconstruction meeting was completed on April 30th. A Notice to Proceed letter has been issued to A&V Water. A & V Water began construction the week of July 7-11.**

- **N.E. Barnard Street Sidewalk Project**

P.E. Carlos Aguilar from Freeman-Millican, Inc. provided a contract for engineering services for the N.E. Barnard Street sidewalk project (Grace St. to Big Rocks Park). The contract has since been executed, and the project area has been surveyed by Freeman-Millican, Inc. The contractor began construction the week of July 7. The handrailing has been constructed and

installed at the two drainage crossings. The cleanup, backfill, sodding has been completed. The engineer is working with TxDOT to resolve a possible Change-Order to eliminate additional concrete curb near the east end of the project. TxDOT has approved and permitted the construction of 5 additional concrete driveway approaches along the N.E. Barnard Street sidewalk project. The additional work will improve the project and still remain within the original budget.

- **City of Glen Rose Lane Memorial Building**

Construction progress is on schedule. Painters will be completely finished in one week. All interior/exterior wiring and lighting have been installed. The electricians are ready for Texas New Mexico to install main power to the building. Once the main power is connected, the central heat and air units will be commissioned. The awnings, and interior window treatments are scheduled for install on the last week in February. The cabinets have been installed, waiting for countertops to be delivered next week. Plumbers will be scheduled to install sinks/toilets once countertops are in.

- **Glen Hotel Project**

A walk through of the existing building was performed by Bureau Veritas on Oct.13th. The primary goal of the inspection was to formulate a solid plan for fire safety. Because this building is a historic building there are some different rules that apply. Once the Fire Marshall is comfortable and in agreement with a construction plan, the architect will incorporate any changes into the construction drawings and resubmit for plan review. The project is currently on hold due to possible asbestos remediation.

FYI...

- 1-14 completed and submitted the annual Tier Two Report to the TCEQ
- 1-15 Attended Paluxy Music Festival planning meeting
- 1-15 Attended interview of potential candidate for GR Police Dept. Officer
- 1-19 Met with Engineer Chris Hay to discuss preparation of an application for Water Supply and Infrastructure Grant administered by the Texas Water Development Board
- 1-20 Attended the construction status meeting for the Community Development Block Grant Streets and Drainage Improvements Project (Third St., Clay St., Webster St., and a portion of Second St.)
- 1-21 Curro Environmental collected quarterly water samples from the water distribution system
- 2-2 Attended bid opening at City Hall for the Well No.2 Pump Station Improvements Project
- 2-3 Submitted the Monthly Water Use Report to Prairielands Groundwater Conservation (Jan 2026)
- 2-4 Attended interview of potential candidate for GR Police Dept. Officer

MONTHLY OPERATING REPORT

FOR PUBLIC WATER SYSTEMS THAT ARE USING GROUNDWATER SOURCES
OR ARE PURCHASING TREATED WATER FROM ANOTHER PUBLIC WATER SYSTEM

PUBLIC WATER SYSTEM NAME: City of Glen Rose

PWS ID No.: 2130001

Report for the Month of: January 2026

Number of Active Service Connections this Month: 1515

WATER PRODUCTION						
Date	Pumpage to storage and distribution X 1000 Gals					
	From Wells Directly to Distr.	From Wells to Storage Tanks	Purchased Water Directly to Distr.	Purchased Water into Storage	From SWTP or GWUDI Plant	Total Daily Production
1		27		424		451
2		5		400		405
3		21		415		436
4		11		418		429
5		20		400		420
6		271		415		492
7		24		417		441
8		25		406		431
9		13		397		410
10		24		378		402
11		0		408		408
12		26		397		423
13		26		412		438
14		30		410		440
15		26		412		438
16		25		521		546
17		0		416		416
18		0		461		461
19		0		463		463
20		84		455		539
21		0		427		427
22		0		422		422
23		0		447		447
24		195		331		526
25		94		336		430
26		100		389		489
27		153		492		645
28		83		357		440
29		92		351		443
30		86		419		505
31		120		372		492
Total		1337		12768		14125
Avg		43		411		455
Max		195		521		645
Min		0		331		402

Any additional information you wish to provide: _____

I certify that I am familiar with the information contained in this report and that, to the best of my knowledge, the information is true, complete, and accurate.

Operator's Signature: [Signature]

Date: 1-31-26

Certificate No. and Class: wg0015032

WASTEWATER TREATMENT PLANT LOG

EPA ID # TX0033316
 PERMIT # WQ0010177001

Day	Time	Final Effluent Flowmeter (X100)	Final Effluent (MGD)	Golf Course Flowmeter (X100)	Coarse Effluent (MGD)	Total Effluent (MGD)	Inst. (GPM)	Staff Gauge (Inches)	PH	Time C12 Sample Collected	Time C12 Sample Analyzed	Month/year:		Chlorine Free (min. 0.5)	Chlorine Feed Rate (lbs / Day)	Chlorine Available (lbs)	Chlorine Used (lbs)	Filter Check (lbs/day)	Temp. of	Weather Condition	Rain In.	Oper Inlt.	
												January-26	Chief Operator :										
1	EOM #	290037	0.000	152538	0.258	0.259																	
2		290039	0.000	157652	0.253	0.253																	
3		290043	0.000	160831	0.318	0.318																	
4		290043	0.000	163653	0.282	0.282																	
5		290045	0.000	166050	0.240	0.240																	
6		290046	0.000	168765	0.272	0.272																	
7		290048	0.000	171773	0.301	0.301																	
8		290050	0.000	174192	0.242	0.242																	
9		290052	0.000	176960	0.277	0.277																	
10		290052	0.000	179122	0.216	0.216																	
11		290052	0.000	183148	0.403	0.403																	
12		290054	0.000	185702	0.255	0.255																	
13		290058	0.000	188209	0.251	0.251																	
14		290062	0.000	190467	0.226	0.226																	
15		290516	0.045	191831	0.136	0.182																	
16		291041	0.053	193132	0.130	0.183																	
17		291383	0.034	194233	0.110	0.144																	
18		291765	0.038	195400	0.117	0.155																	
19		292166	0.040	196531	0.113	0.153																	
20		292539	0.037	197834	0.130	0.168																	
21		292937	0.040	199090	0.126	0.165																	
22		293389	0.045	200452	0.136	0.181																	
23		293839	0.045	201929	0.148	0.193																	
24		295519	0.168	202262	0.033	0.201																	
25		297487	0.197	202278	0.000	0.197																	
26		298621	0.113	202278	0.000	0.113																	
27		299864	0.124	202278	0.000	0.124																	
28		300965	0.110	202278	0.000	0.110																	
29		302517	0.155	202278	0.000	0.155																	
30		304191	0.167	202278	0.000	0.167																	
31		304191	0.000	204482	0.220	0.220																	

Total Flow: 6,607,800
 Average Flow: 213,155
 Golf Course Min: 0.000
 Golf Course Max: 0.403
 Creek Min: 0.000
 Creek Max: 0.197

CL2 Min: 0.00
 CL2 Max: 0.00

Write Comments on Back
 Operator:

Chief Operator : Lance Powell