


Service is Our Nature

500 SE Fourth Street • Grand Rapids, Minnesota 55744


# WASTEWATER UTILITY MONTHLY REPORT October 2024 Commission Meeting

### **Wastewater Operations**

The Wastewater Treatment Plant (WWTP) met all National Pollutant Discharge Elimination System (NPDES) permit requirements last month. We treated 173 million gallons of water removing 99.8% of the Total Suspended Solids (TSS) and 99.5% Biochemical Oxygen Demand (cBOD).





	Design Limits (monthly AVG)	Actual Results	
Primary Plant			
Flow (MGD)	13.25	4.4	
TSS (Tons/day)	162	21.5	
TSS Peak (Tons/Day)	284	34.0	




Phone: 218-326-7024 • Fax: 218-326-7499 • www.grpuc.org


	Design Limits (monthly AVG)	Actual Results
Secondary Plant		
Flow (MGD)	15.25	5.8
cBOD (lbs/Day)	41,300	25,816
Peak cBOD (lbs/Day)	57,350	43,765
Zinc-weekly (ug/L)	418	240
% GRPUC		30.0%






	Permit Limits (monthly AVG)	Actual Results	
<u>Effluent</u>			
TSS (mg/L) - monthly average	30	1.9	
cBOD (mg/L) – monthly average	25	3.3	
Dissolved Oxygen (mg/L)	>1.0	6.6	





### **Sludge Landfill Operations**

- 0.87 million gallons of leachate were hauled last month which is normal.
- 2640 cubic yards of sludge solids were hauled to the landfill



## **Capital and Operations Project Summary**

COMMISSION REPORT CONTENTS											
Agency						<b>.</b>	Amount	Percent Spent	Percent		
Lead _	Dept 👓	Proj Desc	Ľ	Proj #	Ľ	Budget 🛂	Spent _	(calc'd) 👱	Complet_	Status	Noted Issues / Highlights
City	WWC	3rd Ave NE, 7th St NE		WWCO2002		\$270,000	\$0	0%	97%	In Progress	3rd complete, 7th paved soon.
GRPU	WWC	Jetting				\$150,000	\$15,000	10%	15%	In Progress	Resumed.
GRPU	WWC	Lift Station 3 Controls Update		WWCO2403		\$25,000	\$12,500	50%	30%	In Progress	Install scheduled for Dec.
GRPU	WWC	Lift Station Pumps		WWCO2005		\$35,000	\$20,000	57%	45%	Completed	
GRPU	WWT	Septic Hauler Dump Station		WWDO2403		\$553,500	\$0	0%	5%	In Progress	Working on Engineering/scope
GRPU	WWT	Trash Compactor		WWDO2302		\$90,000	\$83,250	93%	15%	In Progress	Unit is onsite. Scheduling with Electric.

#### **Status Definitions**

Not Started - no human or financial resources utilized

In Progress - time or money spent on the project

In Service - operational but final close out needed

Completed - done and closed out

On Hold - waiting on some type of significant action