


Service is Our Nature

500 SE Fourth Street • Grand Rapids, Minnesota 55744


WASTEWATER UTILITY MONTHLY REPORT September 2024 Commission Meeting

Wastewater Operations

The Wastewater Treatment Plant (WWTP) met all National Pollutant Discharge Elimination System (NPDES) permit requirements last month. We treated 181 million gallons of water removing 99.6% of the Total Suspended Solids (TSS) and 99.2% Biochemical Oxygen Demand (cBOD).





	Design Limits (monthly AVG)	Actual Results
Primary Plant		
Flow (MGD)	13.25	4.4
TSS (Tons/day)	162	22.4
TSS Peak (Tons/Day)	284	45.5




Phone: 218-326-7024 • Fax: 218-326-7499 • www.grpuc.org


	Design Limits (monthly AVG)	Actual Results
Secondary Plant		
Flow (MGD)	15.25	5.8
cBOD (lbs/Day)	41,300	23,270
Peak cBOD (lbs/Day)	57,350	37,708
Zinc-weekly (ug/L)	418	200
% GRPUC		30.0%






	Permit Limits (monthly AVG)	Actual Results
<u>Effluent</u>		
TSS (mg/L) – monthly average	30	3.2
cBOD (mg/L) – monthly average	25	5.3
Dissolved Oxygen (mg/L)	>1.0	6.4





Sludge Landfill Operations

- 1.11 million gallons of leachate were hauled last month which is normal.
- 3048 cubic yards of sludge solids were hauled to the landfill



Capital and Operations Project Summary

COMMISSION REPORT CONTENTS												
									Percent			
Agency								Amount	Spent	Percent		
Lead 🔻	Dept □ □	Proj Desc	\square	Proj #	\square	Budget	$\begin{bmatrix} -1 \end{bmatrix}$	Spent _	(calc'd) 🔽	Complet _	Status 🔻	Noted Issues / Highlights
City	WWC	3rd Ave NE, 7th St NE		WWCO2002		\$270,000		\$0	0%	80%	In Progress	3rd complete, 7th paved soon.
GRPU	WWC	Jetting				\$150,000		\$10,000	7%	10%	In Progress	Resumed.
GRPU	WWC	Lift Station 3 Controls Update		WWCO2403		\$25,000		\$12,500	50%	30%	In Progress	
GRPU	WWC	Lift Station Pumps		WWCO2005		\$35,000		\$20,000	57%	45%	In Progress	
GRPU	WWT	Septic Hauler Dump Station		WWDO2403		\$553,500		\$0	0%	5%	In Progress	
GRPU	WWT	Trash Compactor		WWDO2302		\$90,000		\$83,250	93%	10%	In Progress	Unit is onsite. Scheduling with Electric.

Status Definitions

Not Started - no human or financial resources utilized

In Progress - time or money spent on the project

In Service - operational but final close out needed

Completed - done and closed out

On Hold - waiting on some type of significant action