


Service is Our Nature

500 SE Fourth Street • Grand Rapids, Minnesota 55744


WASTEWATER UTILITY MONTHLY REPORT November 2024 Commission Meeting

Wastewater Operations

The Wastewater Treatment Plant (WWTP) met all National Pollutant Discharge Elimination System (NPDES) permit requirements last month. We treated 166 million gallons of water removing 99.9% of the Total Suspended Solids (TSS) and 99.3% Biochemical Oxygen Demand (cBOD).





	Design Limits (monthly AVG)	Actual Results
Primary Plant		
Flow (MGD)	13.25	4.1
TSS (Tons/day)	162	27.2
TSS Peak (Tons/Day)	284	78.4




Phone: 218-326-7024 • Fax: 218-326-7499 • www.grpuc.org


	Design Limits (monthly AVG)	Actual Results
Secondary Plant		
Flow (MGD)	15.25	5.4
cBOD (lbs/Day)	41,300	23,125
Peak cBOD (lbs/Day)	57,350	36,788
Zinc-weekly (ug/L)	418	210
% GRPUC		30.0%






	Permit Limits (monthly AVG)	Actual Results		
<u>Effluent</u>				
TSS (mg/L) - monthly average	30	1.5		
cBOD (mg/L) - monthly average	25	1.7		
Dissolved Oxygen (mg/L)	>1.0	8.0		





Sludge Landfill Operations

- 0.37 million gallons of leachate were hauled last month which is normal.
- 3012 cubic yards of sludge solids were hauled to the landfill



Capital and Operations Project Summary

	COMMISSION REPORT CONTENTS											
Agency								Amount	Percent Spent	Percent Complete		
Lead	→ Dept	Ţ Proj Desc	-	Proj #	~	Budget	_ ↓	Spent -	(calc'd) 🖵	d	- Status -	Noted Issues / Highlights
City	WWC	3rd Ave NE, 7th St NE		WWCO2002		\$270,000		\$0	0%	100%	Completed	
GRPU	WWC	Jetting				\$150,000		\$15,000	10%	20%	In Progress	Resumed NW, completed Cat 1. 2025 for NW
GRPU	WWC	Lift Station 3 Controls Update		WWCO2403		\$25,000		\$12,500	50%	40%	In Progress	Install scheduled for Dec.
GRPU	WWC	Lift Station Pumps		WWCO2005		\$35,000		\$20,000	57%	100%	Completed	
GRPU	WWT	Septic Hauler Dump Station		WWDO2403		\$553,500		\$0	0%	5%	In Progress	Working on Engineering/scope
GRPU	WWT	Trash Compactor		WWDO2302		\$90,000		\$83,250	93%	30%	In Progress	Unit is onsite. Electric started.

Status Definitions

Not Started - no human or financial resources utilized

In Progress - time or money spent on the project

In Service - operational but final close out needed

Completed - done and closed out

On Hold - waiting on some type of significant action