

Service is Our Nature


500 SE Fourth Street • Grand Rapids, Minnesota 55744

WASTEWATER UTILITY MONTHLY REPORT March 2023 Commission Meeting

Wastewater Operations


The Wastewater Treatment Plant (WWTP) met all National Pollutant Discharge Elimination System (NPDES) permit requirements last month. We treated 147 million gallons of water removing 99.7% of the Total Suspended Solids (TSS) and 99.6% Biochemical Oxygen Demand (cBOD).

First round of PFAS sampling will be on Friday March 10th with the aid of Pace Labs





	Design Limits (monthly AVG)	Actual Results
Primary Plant		
Flow (MGD)	13.25	4.0
TSS (Tons/day)	162	18.9
TSS Peak (Tons/Day)	284	30.5

Phone: 218-326-7024 • Fax: 218-326-7499 • www.grpuc.org





	Design Limits (monthly AVG)	Actual Results		
Secondary Plant				
Flow (MGD)	15.25	5.2		
cBOD (lbs/Day)	41,300	23,279		
Peak cBOD (lbs/Day)	57,350	35,293		
Zinc-weekly (ug/L)	418	190		
% GRPUC		27.7%		






	Permit Limits (monthly AVG)	Actual Results
Effluent		
TSS (mg/L) – monthly average	30	2.3
cBOD (mg/L) - monthly average	25	3.0
Dissolved Oxygen (mg/L)	>1.0	9.4





Sludge Landfill Operations

- 0.23 million gallons of leachate were hauled last month which is typical for the month of January.
- 3,240 cubic yards of sludge solids were hauled to the landfill



Capital and Operations Project Summary

				COMMISSIO	N	REPORT	CO	NTENTS								
Agency					J					Amount		Percent				
Lead	*	Dept	Ţ	Proj Desc	1	Proj #	~	Budget	Ψļ	Spent	₩.	Complet *	Status	*	Noted Issues / Highlights	¥
City		WWC		Sylvan Overlays	١	MWCO23	310	\$1,010,000		\$0		0%	Not Started	d		
GRPU		WWC		Category 1 - Piping Repairs	١	MWCO23	308	\$350,000		\$0		0%	Not Started	d		
City		WWC		River Road Roundabout	١	NWCO23	312	\$210,959		\$0		0%	Not Started	d		
GRPU		WWC		Jetting				\$150,000		\$0		0%	Not Started	d		
GRPU		WWC		Jetting Camera	١	NWCO23	303	\$60,000		\$55,000		15%	In Progres	s		
City		WWC		6th Ave NW (4th-5th)	١	NWCO23	302	\$52,000		\$0		0%	Not Started	d		
GRPU		WWC		Lift Station 2 - Generator and Switch	١	NWCO22	207	\$36,490		\$0		10%	In Progres	s		
GRPU		WWC		Lift Station Pumps	١	MWCO20	005	\$35,000		\$0		0%	Not Started	d		
GRPU		WWC		Lift Station 8 Controls Update	١	MWC026	601	\$35,000		\$0		0%	Not Started	d		
GRPU		WWC		Lift Station 6 I/I Repairs	١	NWCO23	307	\$35,000		\$0		0%	Not Started	d		
GRPU		WWC		Lift Station 9 Controls Update	١	NWCO23	304	\$35,000		\$0		0%	Not Started	d		
GRPU		WWC		Lift Station 3 - Generator and Switch	١	NWCO22	208	\$32,825		\$0		10%	In Progres	s		
GRPU		WWC		Lift Station 2 Pump	١	NWCO23	305	\$25,000		\$0		0%	Not Started	d		
GRPU		WWC		Clinic Lift Alarm Agent	١	NWCO21	103	\$20,000		\$8,085		25%	In Progres	s		
GRPU		WWC		Manhole Replacements	١	NWC018	305	\$20,000		\$0		0%	Not Started	d		
GRPU		WWC		Mains and Services	١	NWC018	304	\$15,000		\$0		0%	Not Started	d		
GRPU		WWC		Lift Station 2 Flow Meter	١	NWCO23	309	\$8,000		\$0		0%	Not Started	d		
GRPU		WWT		Septic Hauler Dump Station	١	NWSP23	01	\$350,000		\$0		0%	Not Started	d		
GRPU		WWT		Landfill Cover Work Ph 1-4, Ket D	١	NWSD23	01	\$250,000		\$0		0%	Not Started	d		
GRPU		WWT		Secondary Aeration Basin Mixer Rep	۱sc	NWSP18	04	\$175,000		\$0		0%	Not Started	d		
GRPU		WWT		Rebuild Domestic Screen	١	NWDO18	01	\$150,000		\$0		0%	Not Started	d		
GRPU		WWT		Replace Fiber ASV to CSC	١	NWSC23	01	\$54,000		\$0		0%	Not Started	d		
GRPU		WWT		Bleach Tank Replacement	١	NWSP23	02	\$50,000		\$29,730		25%	In Progres	s		
GRPU		WWT		Sludge Screw Conveyor - Screw	١	NWPP21	03	\$50,000		\$0		0%	Not Started	d		
GRPU		WWT		Demo of old Primary Plant	١	MWPP20	01	\$50,000		\$0		0%	Not Started	d		
GRPU		WWT		Trash Compactor	١	NWDO23	02	\$50,000		\$0		0%	Not Started	d		
GRPU		WWT		Painting Primary Clarifiers	١	MWPP20	03	\$40,000		\$0		0%	Not Started	d		
GRPU		WWT		Primary Plant Sludge Pumps	١	NWPP23	03	\$28,000		\$0		0%	Not Started	d		
GRPU		WWT		Primary Sludge Pump VFD	١	NWPP23	01	\$24,000		\$0		0%	Not Started	d		
GRPU		WWT		Landfill Phase Pumps	١	NWSD23	02	\$18,000		\$0		0%	Not Started	d		
GRPU		WWT		Forks for Front End Loader	١	NWPP22	02	\$12,000		\$0		0%	Not Started	d		
GRPU		WWT		Replace Fiber Segment 1	١	NWSH23	02	\$12,000		\$0		0%	Not Started	d		
GRPU		WWT		VFD Upgrades for Lift Pumps	١	NWSH23	01	\$12,000		\$0		0%	Not Started	d		
GRPU		WWT		Leachate Phase Pump	١	NWSD21	01	\$8,000		\$0		0%	Not Started	d		
GRPU		WWT		Screw Press VFD	١	NWPP23	02	\$8,000		\$0		0%	Not Started	d		
GRPU		WWT		Flow Meter for Domestic Flow	١	NWDO23	01	\$7,000		\$0		0%	Not Started	d		
GRPU		WWT		WWTP Alarm Agent	١	NWPP23	04	\$6,500		\$6,000		25%	In Progres	s		

Status Definitions

Not Started - no human or financial resources utilized

In Progress - time or money spent on the project

In Service - operational but final close out needed

Completed - done and closed out

On Hold - waiting on some type of significant action