

ID	Task Name	Actual Start	Actual Finish	Actual Contract Days	Quarter											
					June	July	3rd Quarter	August	September	October	4th Quarter	November	December	1st Quarter	January	February
1	West Street Drainage	Mon 5/15/23	Tue 3/26/24	317	[Gantt bar from 5/15/23 to 3/26/24]											
2	NTP	Mon 5/15/23	Mon 5/15/23	1	[Gantt bar from 5/15/23 to 5/15/23]											
3	Project Start-Up	Mon 5/15/23	Mon 6/12/23	29	[Gantt bar from 5/15/23 to 6/12/23]											
4	Submittals	Mon 5/15/23	Mon 6/12/23	29	[Gantt bar from 5/15/23 to 6/12/23]											
5	Material Procurement	Tue 6/13/23	Tue 8/1/23	50	[Gantt bar from 6/13/23 to 8/1/23]											
6	Drainage Structures	Tue 6/13/23	Tue 8/1/23	50	[Gantt bar from 6/13/23 to 8/1/23]											
7	Drainage Pipe	Tue 6/13/23	Tue 7/18/23	36	[Gantt bar from 6/13/23 to 7/18/23]											
8	Mobilization	Thu 8/3/23	Fri 8/4/23	2	[Gantt bar from 8/3/23 to 8/4/23]											
9	Set up MOT	Thu 8/3/23	Fri 8/4/23	2	[Gantt bar from 8/3/23 to 8/4/23]											
10	Asphalt Milling	Wed 8/2/23	Fri 8/4/23	3	[Gantt bar from 8/2/23 to 8/4/23]											
11	West St - Pond to MLK	Wed 8/2/23	Thu 9/21/23	51	[Gantt bar from 8/2/23 to 9/21/23]											
12	Utility Locates/SWPPP/MOT Set-Up	Wed 8/2/23	Fri 8/4/23	3	[Gantt bar from 8/2/23 to 8/4/23]											
13	Clearing & Grubbing / Demolition	Mon 8/7/23	Tue 8/8/23	2	[Gantt bar from 8/7/23 to 8/8/23]											
14	Pipes & Structures (Includes Removal of Existing)	Wed 8/9/23	Wed 8/30/23	22	[Gantt bar from 8/9/23 to 8/30/23]											
15	Limerock Base	Thu 8/31/23	Wed 9/6/23	7	[Gantt bar from 8/31/23 to 9/6/23]											
16	Curb & Gutter	Thu 9/7/23	Wed 9/13/23	7	[Gantt bar from 9/7/23 to 9/13/23]											
17	Sidewalk & Driveways	Thu 9/14/23	Wed 9/20/23	7	[Gantt bar from 9/14/23 to 9/20/23]											
18	Install ADA Mats	Thu 9/21/23	Thu 9/21/23	1	[Gantt bar from 9/21/23 to 9/21/23]											
19	Final Dressing & Sod	Thu 9/21/23	Thu 9/21/23	1	[Gantt bar from 9/21/23 to 9/21/23]											
20	West St - MLK to Spruce Street	Thu 8/24/23	Tue 10/24/23	62	[Gantt bar from 8/24/23 to 10/24/23]											
21	Clearing & Grubbing	Thu 8/24/23	Thu 8/31/23	8	[Gantt bar from 8/24/23 to 8/31/23]											
22	Pipes & Structures (Includes Removal of Existing)	Thu 8/31/23	Fri 9/29/23	30	[Gantt bar from 8/31/23 to 9/29/23]											
23	Limerock Base	Mon 10/2/23	Fri 10/6/23	5	[Gantt bar from 10/2/23 to 10/6/23]											
24	Curb & Gutter	Mon 10/9/23	Fri 10/13/23	5	[Gantt bar from 10/9/23 to 10/13/23]											
25	Sidewalk & Driveways	Mon 10/16/23	Fri 10/20/23	5	[Gantt bar from 10/16/23 to 10/20/23]											
26	Install ADA Mats	Mon 10/23/23	Mon 10/23/23	1	[Gantt bar from 10/23/23 to 10/23/23]											
27	Final Dressing & Sod	Mon 10/23/23	Tue 10/24/23	2	[Gantt bar from 10/23/23 to 10/24/23]											
28	Spruce Street	Mon 9/25/23	Thu 11/16/23	53	[Gantt bar from 9/25/23 to 11/16/23]											
29	Clearing & Grubbing	Mon 9/25/23	Mon 10/2/23	8	[Gantt bar from 9/25/23 to 10/2/23]											
30	Pipes & Structures (Includes Removal of Existing)	Mon 10/2/23	Thu 11/2/23	32	[Gantt bar from 10/2/23 to 11/2/23]											
31	Limerock Base	Fri 11/3/23	Tue 11/7/23	5	[Gantt bar from 11/3/23 to 11/7/23]											

ID	Task Name	Actual Start	Actual Finish	Actual Contract Days	Quarter																																																		
					3rd Quarter					4th Quarter					1st Quarter																																								
					5/14	5/21	5/28	6/4	6/11	6/18	6/25	7/2	7/9	7/16	7/23	7/30	8/6	8/13	8/20	8/27	9/3	9/10	9/17	9/24	10/1	10/8	10/15	10/22	10/29	11/5	11/12	11/19	11/26	12/3	12/10	12/17	12/24	1/7	1/14	1/21	1/28	2/4	2/11	2/18	2/25	3/3	3/10	3/17	3/24	3/31	4/7	4/14	4/21	4/28	5/5
32	Curb & Gutter	Wed 11/8/23	Fri 11/10/23	3																																																			
33	Sidewalk & Driveways	Mon 11/13/23	Tue 11/14/23	2																																																			
34	Final Dressing & Sod	Wed 11/15/23	Thu 11/16/23	2																																																			
35	West St - Spruce Street to Forbes Street	Fri 10/27/23	Mon 12/25/23	60																																																			
36	Clearing & Grubbing	Fri 10/27/23	Fri 11/3/23	8																																																			
37	Pipes & Structures (Includes Removal of Existing)	Fri 11/3/23	Thu 11/30/23	28																																																			
38	Limerock Base	Fri 12/1/23	Thu 12/7/23	7																																																			
39	Curb & Gutter	Fri 12/8/23	Thu 12/14/23	7																																																			
40	Sidewalk & Driveways	Fri 12/15/23	Thu 12/21/23	7																																																			
41	Install ADA Mats	Fri 12/22/23	Fri 12/22/23	1																																																			
42	Final Dressing & Sod	Fri 12/22/23	Mon 12/25/23	4																																																			
43	West St - Forbes St. to North Street	Fri 11/24/23	Wed 1/17/24	55																																																			
44	Clearing & Grubbing	Fri 11/24/23	Fri 12/1/23	8																																																			
45	Pipes & Structures (Includes Removal of Existing)	Fri 12/1/23	Mon 12/25/23	25																																																			
46	Limerock Base	Tue 12/26/23	Mon 1/1/24	7																																																			
47	Curb & Gutter	Tue 1/2/24	Mon 1/8/24	7																																																			
48	Sidewalk & Driveways	Tue 1/9/24	Mon 1/15/24	7																																																			
49	Install ADA Mats	Tue 1/16/24	Tue 1/16/24	1																																																			
50	Final Dressing & Sod	Tue 1/16/24	Wed 1/17/24	2																																																			
51	West St - North Street to Walnut Street	Tue 12/19/23	Fri 2/16/24	60																																																			
52	Clearing & Grubbing	Tue 12/19/23	Tue 12/26/23	8																																																			
53	Pipes & Structures (Includes Removal of Existing)	Tue 12/26/23	Fri 2/9/24	46																																																			
54	Limerock Base	Mon 2/5/24	Fri 2/9/24	5																																																			
55	Curb & Gutter	Mon 2/12/24	Fri 2/16/24	5																																																			
56	Sidewalk & Driveways	Tue 12/26/23	Mon 1/1/24	7																																																			
57	Install ADA Mats	Tue 1/2/24	Tue 1/2/24	1																																																			
58	Final Dressing & Sod	Tue 1/2/24	Wed 1/3/24	2																																																			
59	Asphalt Pavement	Mon 2/19/24	Tue 2/20/24	2																																																			
60	Signing & Pavement Marking	Wed 2/21/24	Tue 2/27/24	7																																																			
61	Substantial Completion	Tue 2/27/24	Tue 2/27/24	1																																																			
62	Final Completion	Wed 2/28/24	Tue 3/26/24	28																																																			