



July 26, 2024

Reference:

Bourre Construction Group, LLC  
Schedule for River House Partial Renovation  
Green Cove Springs, FL 32043

Released to move forward

Engineering for 2 foundation piers	2 weeks
Material procurement	1 week
Permitting if required	2 weeks
Foundation repair under sleep porch	4 days
Front porch handrail deck stairs and HDR	2 weeks
Remove rear addition	4 days
Remove exterior siding and install on missing areas	1 week
Pressure wash exterior	3 days
Apply 2 coats of paint	1 week