

PROGRESS SCHEDULE - 2020 SPEC BOOK

Information required by MDOT in order to establish a construction schedule. This form is not required when an alternate schedule submittal or platform is used (i.e. CPM, Bar Chart). Please refer to the "[MDOT Construction Scheduling website](#)" for a user-friendly spreadsheet template of this form along with additional guidance and reference material.

Page 1 of 1

Attachments: 0

Distribution: Original - Project Files

CONTRACT ID 133809SG2023		WORK DESCRIPTION Park and Trail Improvements				
CONTRACTOR L.J. Construction Inc		SCHEDULE TYPE ☐ Initial ☒ Update			DATE SUBMITTED 07/08/2025	
LETTING DATE 04/17/2025	AWARD DATE 07/03/2025	ESTIMATED START 08/04/2025			ESTIMATED COMPLETION 04/14/2026	
PLANNED WORK DAYS ☒ Monday ☒ Tuesday ☒ Wednesday ☒ Thursday ☒ Friday ☐ Saturday ☐ Sunday					PLANNED WORK HOURS 7:00 am to 5:00 pm	
ACTIVITY / ITEM OF WORK / MILESTONE	START DATE	FINISH DATE	DURATION (work days)	% COMPLETE	REMAINING DURATION	CONTROLLING OPERATION
Canoe Launch	10/01/25	10/02/2025				☐
HMA	10/03/2025	10/03/2025				☐
Restoration	10/06/2025	10/08/2025				☐
Project Cleanup	10/08/2025	10/09/2025				☐
SEASONAL SUSPENSION	10/13/2025	04/06/2026				☐
Playground and PIP Installation	04/06/2026	04/10/2026				☐
Project Complete	04/13/2026	04/14/2026				☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
						☐
DESCRIPTION OF PLANNED WORK CREWS (Major/specialty subcontractors, major pieces of equipment, plants, etc. Reference 108.05.A.2.e) Grading Crew - L.J. Construction Inc; Concrete Work - GM and Sons; HMA Work - American Asphalt						
OTHER COMMENTS (Weather considerations, seasonal suspensions, non-work periods, night work, third-party operations, etc. Reference 108.05A.2.e&f) Overlapping dates due to multiple crews working simultaneously. All work is weather dependent. Schedule is based on material and crew availability. Playground Equipment is scheduled for installation and delivery Early Spring and is represented as an estimate based on weather.						
APPROVAL - Approval can be designated through direct documented correspondence with the Contractor, otherwise electronic signatures or PDF stamps may be used in the field below to indicate approval. Refer to section 108.05 Progress Schedule of the Construction Manual for additional guidance. This is to be completed by the project engineer.						
Local Agency/Consultant Managed Project: As applicable, confer with the Local Public Agency Responsible Charge (LRC) and/or the MDOT Responsible Charge (MRC; typically the MDOT Construction Engineer) prior to approval.						