

## **Current Project List –March 2026**

### **1. Fire Station 70 New Building**

- a. See attached project report

### **2. Harrison Commerce Park**

- a. Pre-construction today with We Energies.
- b. McMahon under design on final roadway improvements including recreational trail along CTH N.

### **3. Farmers Field Park Shelter**

- a. Walls going up. Trusses installed week of 1/19
- b. Working on security camera (interior/exterior) and key fob entry with TECC
- c. Electric service to be installed by 2/14
- d. Final completion adjusted to December 31, 2026

### **4. Crossroad Business Park**

- a. Three developments planned to start in spring
- b. Paving of the roadway delayed until Spring of 2027 to go through two spring-thaw seasons.

### **5. Old Highway Road Reconstruction**

- a. Design underway
- b. Soil Borings Complete
- c. Bidding Timeline- March
- d. Public Meeting planned for March with Neighbors

### **6. Old Highway Road Trail**

- a. Contract Development underway with McMahon, Village, and DOT
- b. Additional soil borings requested from psi
- c. Right-of-way legal description needed for DNR Grant

### **7. Unison Way- STH 55**

- a. Design
  - i. Design agreement going to 1/27 board meeting for approval
  - ii. Road Alignment
  - iii. Utility extension
  - iv. DPW doing grading work
  - v. WisDOT negotiations for intersection improvements on STH 55
  - vi. 60,000 sf commercial development

### **8. Eisenhower Drive Extension Project**

- a. Alignment/R-O-W acquisition
- b. Randy Moss contract

### **9. Fran Mader Utility Extension GEM Family**

- a. Finalizing Easement documents

- b. Design underway
- c. Bidding planned for March/April
- d. Preliminary Assessments resolution at the March Board Meeting
- e. Special Assessment Hearing/Process – April Board Meeting
- f. Farmers Field connection work included in HU bid?

**10. Emerald Pond Trail**

- a. DPW plans to complete trail work in spring

**11. 2026 Asphalt Resurfacing Projects**

- a. Bidding completed.
- b. Notice of Award at March Board Meeting

**12. Seal Coat and Crack Filling Projects**

- a. Horn Road, Kuepper Road, Ertl Road and Lakeshore Drive
- b. Harrison Road Cracking
- c. McMahon design contract- March Board Meeting

**13. Harrison Road Hill Work**

- a. Soil borings
- b. Next Steps

**14. Stormwater Ponds Maintenance**

- a. Possible depth checks. None needed in 2026.

**15. Stormwater Ordinance Update**

**Harrison Utilities:**

**1. Sand Hill Landing**

- a. Board approval or wait for final acceptance

**2. North Shore HU Forcemain Extension Project**

- a. Received signed easement
- b. Design will commence in Fall 2026, after ground freezes to complete soil borings and bid the project.