

Current Project List –February 2026

1. Fire Station 70 New Building

- a. See attached project report

2. Harrison Commerce Park

- a. Pre-construction today with We Energies.
- b. McMahon under design on final roadway improvements including recreational trail along CTH N.

3. Farmers Field Park Shelter

- a. Walls going up. Trusses installed week of 1/19
- b. Working on security camera (interior/exterior) and key fob entry with TECC
- c. Electric service to be installed by 2/14
- d. Final completion adjusted to December 31, 2026

~~4. Haen Heights/Cedar Ridge Road Projects~~

- ~~a. Punch lists~~

5. Crossroad Business Park

- a. Three developments planned to start in spring

6. Old Highway Road Reconstruction

- a. Design underway
- b. Soil Borings Complete
- c. Bidding Timeline- March
- d. Public Meeting planned for March with Neighbors

7. Old Highway Road Trail

- a. Contract Development underway with McMahon, Village, and DOT
- b. Additional soil borings requested from psi
- c. Right-of-way legal description needed for DNR Grant

8. Unison Way- STH 55

- a. Design
 - i. Design agreement going to 1/27 board meeting for approval
 - ii. Road Alignment
 - iii. Utility extension
 - iv. DPW doing grading work
 - v. WisDOT negotiations for intersection improvements on STH 55

~~9. Possible Manitowoc Road Urbanization around Woodland School~~

- ~~a. Did not get recommended for funding~~
- ~~b. —~~

10. Eisenhower Drive Extension Project

- a. Need possible alignment
- b. Meet with Property Owner to obtain right-of-way week of 1/19

- c. Closed session discussion - future board meeting

11. Fran Mader Utility Extension GEM Family

- a. Finalizing Easement documents
- b. Design underway
- c. Bidding planned for March/April
- d. Special Assessment Hearing/Process – April Board Meeting
- e. 30 Day Public Comment Period
- f. Farmers Field connection work included in HU bid?

12. Emerald Pond Trail

- a. DPW plans to complete trail work yet this winter

13. 2026 Asphalt Resurfacing Projects

- a. Design, bidding and construction phase contract-Board approval 1/27
- b. Bidding Mid-march?

14. Seal Coat and Crack Filling Projects

- a. Horn Road, Kuepper Road, Ertl Road and Lakeshore Drive
- b. Harrison Road Cracking

Harrison Utilities:

1. Sand Hill Landing

- a. Board approval or wait for final acceptance

2. North Shore HU Forcemain Extension Project

- a. Waiting for North Shore to sign the easement
- b. Schedule Irrigation Line Discussion