| | | | | | | | | | Hildale - L | agoon | Headwork | s Reco | struction | 1 | | | | | | | | | | | | | | | | |
|----|-------------------------------|----------|--------------|--------------|-------------|-----------|---------------|----------|-------------|-----------|-----------------|-----------|--------------|-----------|----------|------------|------------|-------------|---------|------|----------|-------------|----|--------------|---|--------------|----|----------------|-----|------------|
| | Task Name | Duration | Start | Finish | Octob 26 | ber 10 | Nove | 1 | Decem | 1 | Januar | y 16 | Februa 30 | ary 13 | Marcl | h 13 | Apr 27 | il 10 | Ma | ny 8 | 22 | lune 5 | 19 | July July | 1 | August 31 | 14 | Septemb | | Octob 5 |
| 1 | Signed Contract | 1 day | Mon 10/4/21 | Mon 10/4/21 | 1 0 | | | · | | | | 1 .0 | 1 00 | | | 1 .5 | | 1 .0 | | | | 1 5 | | | | <u> </u> | | | . , | |
| 2 | Kick Off Meeting | 1 day | Tue 10/19/21 | Tue 10/19/21 | | K | Cick Off Meet | ing | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Preliminary Design | 30 days | | Tue 11/30/21 | | | | | \neg | | | | | | | | | | | | | | | | | | | | | |
| 4 | Screen Selection | 15 days | Wed 10/20/2 | Tue 11/9/21 | | | | Screen S | election | | | | | | | | | | | | | | | | | | | | | |
| 5 | Coordination with Supplier | 15 days | Wed 11/10/2 | Tue 11/30/21 | | | | | Coordi | nation wi | th Supplier to | Order So | een | | | | | | | | | | | | | | | | | |
| 6 | Coordinate with Power | 5 days | Wed 11/17/2 | Tue 11/23/21 | | | | | Coordinate | with Powe | er Company | | | | | | | | | | | | | | | | | | | |
| 7 | Design Survey | 30 days | Wed 10/6/21 | Tue 11/16/21 | | | | Des | sign Survey | | | | | | | | | | | | | | | | | | | | | |
| 8 | Final Design | 65 days | Wed 12/1/21 | Tue 3/1/22 | | | | | | | | | | | \neg | | | | | | | | | | | | | | | |
| 9 | Initial Site Layout | 15 days | Wed 12/1/21 | Tue 12/21/21 | | | | | | li | nitial Site Lay | out | | | | | | | | | | | | | | | | | | |
| 10 | 60% Drawings | 20 days | Wed 12/22/2 | Tue 1/18/22 | | | | | | | | 609 | Drawings | | | | | | | | | | | | | | | | | |
| 11 | 60% Review | 5 days | Wed 1/19/22 | Tue 1/25/22 | | | | | | | | | 60% Revie | •w | | | | | | | | | | | | | | | | : |
| 12 | 90% Drawings | 15 days | Wed 1/26/22 | Tue 2/15/22 | | | | | | | | | | 90% | Drawings | ; | | | | | | | | | | | | | | |
| 13 | 90% Review | 5 days | Wed 2/16/22 | Tue 2/22/22 | | | | | | | | | | | 90% Revi | iew | | | | | | | | | | | | | | |
| 14 | Finalize Drawings and Bid | 5 days | Wed 2/23/22 | Tue 3/1/22 | | | | | | | | | | | Fina | alize Draw | ngs and Bi | d Packet | | | | | | | | | | | | |
| 15 | Permitting | 30 days | Wed 3/2/22 | Tue 4/12/22 | | | | | | | | | | | | | | Per | mitting | | | | | | | | | | | |
| 16 | Plans Available to Contractor | 1 day | Wed 4/13/22 | Wed 4/13/22 | | | | | | | | | | | | | | 4 /1 | 3 | | | | | | | | | | | |
| 17 | Bid Opening | 1 day | Thu 5/5/22 | Thu 5/5/22 | | | | | | | | | | | | | | | • | 5/5 | | | | | | | | | | |
| 18 | Construction | 75 days | Fri 6/10/22 | Thu 9/22/22 | | | | | | | | | | | | | | | | | Constru | ction | | | | | | | | : |
| 19 | Project Closeout | 10 days | Fri 9/23/22 | Thu 10/6/22 | | | | | | | | | | | | | | | | | | | | | | | | Project Closed | out | |