

# **Public Works**

## **May 2025 – Monthly Report**

Activity	Location/ Address	Notes
Road Maintenance / Potholes		
Stormwater/Drainage		
Street Signs	N. Lakeshore & E. Pine	Replaced Speed Limit sign
Sidewalk Maintenance/Repair Building Maintenance		
Grounds Maintenance	Blevins Park Central Park Griffin Park Town Hall Town Hall/Library/PD Library Sara Maude Mason Nature Preserve	Ground Maintenance; Planted new tree Swing set area and Playground area maintenance Swing set area and Playground area maintenance Water Fountain maintenance Landscape maintenance – weeding PW removed weeds from garden beds and trimmed hedges Weekly cleanup maintenance (leaves and litter) Raised bat box at Sara Maude Installed benches at Sara Maude
Tree Trimming/Tree Removal/Stump Removal	Island Dr. E. Gardenia St.	PW Staff removed tree limb overhanging the roadway. Tree Contractor trimmed trees prior to road project
Mowing/Weed Eating	Main Water Plant Well # 3 Lakeshore Blvd Cemetery Blevins Park	Monthly Maintenance mowing, weed eating and edging.  Monthly Mowing of Town Right of Way  9 Acre – Town Owned Parcel
Pre-Grade Inspections Landscape/Irrigation Inspections Sidewalk Inspections	In Field Lots	0 – Final Lot Grading Inspection
Lot Grading Plan Reviews Landscape/Irrigation Plan Reviews	In Field Lots	0 – Lot Grading Plan/Landscape/Irrigation Reviews 7 – Lot Grading Plan Reviews
Pool Inspections	In Field Lots	1 – Pre Grade Inspections 3 – Final Lot Grade Inspections

### **Additional Updates:**

#### • LCWA Stormwater Grant Update:

- The Public Works Director is in contact with LCWA for all grant reports and requirements.
- The Town Engineer completed the survey for the Project Site to determine the high-water line, wetland delineation.
- The Town Engineer has completed an update design.
- Stormwater Project RFB will be open October 2024.
- Bid Proposals came in higher than Budgeted Grant.
- Town Staff has been awarded additional LCWA Grant Funding.

#### • FDEM Lift Station #1 and Lift Station #2 Bypass Pump Grant Update:

- Grants have been awarded from FDEM/FEMA; Staff is awaiting Grant Agreements.
- FDEM/FEMA Contracts for Lift Station #1 and #2 Bypass Pumps have been approved by Council.
- CDBG Grant has been awarded to cover Local Funding (Town Funding) for both Lift Stations.
- Both Lift Station Bypass Pump RFPs have been finished and awaiting legal review, will open soon.

#### N. Citrus Avenue Update:

- The survey has been completed; the Town has received a signed copy of the survey.
- The Town Engineer has completed the Road Design Plan.
- Town Manager and PS Director are working with residents on right of way and replat.
- The Town Surveyor has started the replat.
- Pagco Paving has been awarded the Road Reconstruction Project: Start Date TBD
- Town Staff have reviewed the replat documents, awaiting signed and sealed copies for legal review.
- Town Staff is awaiting Final Replat with property signature to present to Town Council.
- Paquette Paving company will start laying out the road construction realignment and removing trees in the second week of March
- Town staff awaiting legal review of replat.