

City Council Worksession Meeting – May 6, 2024


Engineer Update - City of Independence Projects

1. 2<sup>nd</sup> Street SE Bridge & 8<sup>th</sup> Avenue SW Pedestrian Bridge
  - a. Both bridges are substantially completed and were open to traffic on Tuesday (4/30).
  - b. Project walk through was performed on 4/26 and a project Punch List was developed.
  - c. City can expect a Final Pay Application at an upcoming meeting.

Before



After





2. 2024 Independence Street Rehabilitation
  - a. Sub-contractor on site 4/29 – 5/2 performing full depth saw cutting.
  - b. Rehabilitation work expected to begin the week of 5/20
  
3. Independence Baseball/Softball Complex Turf Project
  - a. Eastern Iowa Excavating & Concrete completed the sod installation related to Change Order #1 on 4/23 – 4/25
  - b. City can expect a Final Pay Application at an upcoming meeting
  - c. Engineer, Owner, & Contractor to schedule a project walk through later this month