

MEMORANDIUM

Date: March 11, 2024
To: Mayor Wil Kennedy
City Council Members
From: Dinh V. Ho, P.E.
RE: COIC Council Meeting – March 2024 Engineer's Report
cc: Robert Hemminger, Kayleen Rosser

The following is a status report of various engineering items:

1. TxDOT Overpasses:
 - Staff has a standing monthly construction meeting with TxDOT for updates.
 - Construction ongoing. NB exit lanes at Meridiana is reduced.
2. GRANTS UPDATE
 - GLO MIT MOD – ICB DRAINAGE IMPROVEMENTS
 - i. Currently at 70% design phase.
 - ii. Currently in environmental review phase, including delineation.
3. Capital Improvement Projects
 - 2021 Waterline Extension
 - i. We are working with Public Management on review of the procurement for this project.
 - ii. Expected to bid in April.
 - 2023 Ames Blvd Extension
 - i. Survey is complete.
 - ii. Working with the County on ROW acquisition.
 - iii. Currently under design at 60%.
4. CONSTRUCTION PROJECT STATUS:
 - A. *MERIDIANA SUBDIVISION – RISE COMMUNITIES*
 - MER Sec 55A – On consent agenda for approval.
 - Detention Pond O & P – Hardscape – 90% Complete
 - C-Store Break Time – Meridiana Pkwy & Karsten Blvd – Utilities 70% Complete
 - MER Sec 35A – Sanitary Sewer 20% Complete
 - B. *STERLING LAKES – LAND TEJAS*
 - Active construction projects.
 - BCMUD 31 WWTP Expansion Ph IV – 99% Complete. Awaiting punch list items to be addressed. Awaiting final closeout documents.
 - BCMUD 31 Water Well 1 and 2 Rework – Initiated work on Well No.2
 - C. *SIERRA VISTA - LAND TEJAS*
 - Active construction projects
 - Meridiana Parkway Traffic Signal – Completed – Awaiting bonds for acceptance.

D. SIERRA VISTA WEST - LAND TEJAS

- Active construction projects:
 - Sierra Vista West Mass Grading and Detention Phase II – Awaiting final walk.
 - Sierra Vista West Ph II B Excavation and Grading – 95% Complete.
 - Davenport Pkwy Ph 1 – 90% Complete, awaiting punch list items.
 - BCMUD 53 Water Plant Expansion – 75% Complete.
 - Ames Blvd. Phase 2 – Awaiting closeout documents.
 - SVW Civil Site – Amenity Center – Utilities 90%, Paving 85%. Note, this does not include the pool and recreation facilities.

E. STERLING LAKES NORTH

- Active construction projects:
 - Sterling Lakes North Detention Basin – 95% Complete.
 - Sterling Lakes North Sec 1 – Awaiting closeout documents.
 - Sterling Lakes North Sec 2 – On agenda for acceptance.
 - Sterling Lakes North Sec 3 – On agenda for acceptance.
 - Sterling Lakes North Sec 4 – On agenda for acceptance.
 - Sterling Lakes North Sec 5 – On agenda for acceptance.
 - Sterling Lakes North Sec 6 – 80% Utilities. Paving 80% Completed
 - Sterling Lakes North Lift Station – 80% Complete. Awaiting Power
 - Sterling Lakes North Drive Water Line only – Awaiting closeout documents.
 - Sterling Lakes North Mass Grading Only – 85% Complete.
 - Cedar Rapids Parkway Phase II – 75% Utilities. Paving 70% Completed
 - Karsten Blvd & Bullard Parkway – Awaiting closeout documents.
 - Bullard Parkway Phase 2 – Awaiting closeout documents.

F. CALDWELL CROSSING

- Active construction projects
 - BCMUD 87 Clearing and Grubbing –Complete.
 - BCMUD 87 Detention and Grading Phase 1 – 85% Complete.
 - BCMUD 87 Detention and Grading Phase 2 – 40% Complete.
 - BCMUD 87 Water Plant No. 1 – 80% Complete.
 - Caldwell Crossing Section 2 – 30% Utilities.
 - BCMUD 87 Offsite 8" Force Main & Waterline – 25% Utilities.
 - Caldwell Crossing Section 1 – 10%

G. OTHER CONSTRUCTION PROJECTS

- AISD H.S. No. 4 – Awaiting LS approval, awaiting power.
- Riverstone Montessori – 2820 Mer Pkwy – Awaiting Final Walk
- AISD JHS – 90% Utilities. Awaiting Final walk.