

# **MEMORANDIUM**

Date: April 7, 2025

To: Mayor Wil Kennedy

City Council Members

From: Dinh V. Ho, P.E.

RE: COIC Council Meeting - April Engineer's Report

cc: Robert Hemminger, Kayleen Rosser

The following is a status report of various engineering items:

- TxDOT Overpasses:
  - Staff has a standing monthly construction meeting with TxDOT for updates.
  - No status change on completion date. Expected June 2025.
- 2. GRANTS UPDATE
  - GLO MIT MOD ICB DRAINAGE IMPROVEMENTS
    - i. Closure of ICB is in place. Scheduled closure for 120 days.
    - ii. Detours is in place and traffic is being re-routed.
- 3. Capital Improvement Projects
  - 2021 Waterline Extension ARPA
    - i. Contractor is approximately 25% complete.
    - ii. Pipeline company is recommending a casing for the waterline.
    - iii. Change Order No. 1 has been submitted.
  - 2023 Ames Blvd Extension
    - i. Working with the County on ROW acquisition.
    - ii. Currently under design at 80%, pending ROW acquisition.
  - Water Plant No. 1 Filtration System for the removal of Iron and Manganese
    - i. On hold until financing for this project is determined.
- 4. CONSTRUCTION PROJECT STATUS:
  - A. MERIDIANA SUBDIVISION RISE COMMUNITIES
    - Active construction projects
      - Detention Pond O & P Hardscape 90% Complete
      - BCMUD 55 WWTP Expansion Ph 4 55% complete
  - B. STERLING LAKES LAND TEJAS
    - Active construction projects.
      - BCMUD 31 WWTP Expansion Ph IV 99% Complete. Awaiting punch list items to be addressed. Awaiting final closeout documents.
      - BCMUD 31 Water Well 1 and 2 Rework Waiting of close-out docs Well No.2
  - C. SIERRA VISTA LAND TEJAS
    - Active construction projects

# D. SIERRA VISTA WEST - LAND TEJAS

- Active construction projects:
  - BCMUD 53 Wastewater Treatment Plant Expansion Awaiting on punchlist Itms
  - Sierra Vista West Mass Grading and Detention Phase II Awaiting punchlist items.
  - Sierra Vista West Ph II B Excavation and Grading Awaiting punchlist items.
  - BCMUD 53 Water Plant Expansion Complete
  - SVW Civil Site Amenity Center Awaiting final walk.

# STERLING LAKES NORTH

- Active construction projects:
  - Sterling Lakes North Detention Awaiting punch list items.
  - Sterling Lakes North Lift Station No. 1 85% Complete. Waiting for Natural Gas Connection
  - Sterling Lakes North Lift Station No. 2 85% Complete. Waiting for Natural Gas Connection
  - Sterling Lakes North (Canterra Creek) Rec Center- Awaiting final walk
  - Karsten Blvd North Ph 2 Awaiting Punch List Items Completion

# F. CALDWELL CROSSING

- Active construction projects
  - BCMUD 87 Detention and Grading Phase 2 80% Complete.
  - BCMUD 87 Water Plant No. 1 85% Complete. Awaiting power.
  - BCMUD 87 Offsite 8" Force Main & Waterline 75% utilities.
  - BCMUD 87 Lift Station No. 2 75% complete, awaiting power.
  - BCMUD 87 WWTP Expansion and Onsite Lift Station No. 1 − 70% complete
  - Caldwell Ranch Crossing Detention Ph IIB 80%
  - Caldwell Crossing Section 3 90% Utilities, 90% Paving
  - Caldwell Crossing Section 4 80% Utilities, 90% Paving

#### G. CALDWELL LAKES

- Active construction projects
  - BCMUD 87 Detention and Grading Ph 3 Awaiting Final Walk.
  - Caldwell Lakes Section 1 60% Utilities, 15% Paving.
  - Caldwell Lakes Section 2 60% Utilities, 10% Paving.
  - Caldwell Ranch Blvd Ph IIIB permit pulled.

### H. CREEKHAVEN – MUD 92

- Active construction projects:
  - Mass Grading and Detention Ph 1 80% complete
  - BCMUD 92 Water Plant No. 1 Waiting on punch list items.
  - Creekhaven Sec 1 Waiting on punch list items.
  - Creekhaven Sec 2 Waiting on punch list items.
  - Creekhaven Sec 3 Awaiting final walk.
  - Creekhaven Blvd and Karsten Blvd Ph 1- Waiting on punch list items.

# I. ELLWOOD

- Ellwood Ph 1 Detention, Excavation, Spoils and Outfall –90%
- Ellwood Sec 1A 75% utilities, 5% Paving.
- Ellwood Karsten Blvd 10% utilities.
- BCMUD 57 Lift Station No. 3 10% complete.
- Ellwood Water Supply and Storage Closet- 10% complete.

# J. OTHER CONSTRUCTION PROJECTS

- Complete.
- Primespot C-Store (Pursley & Meridiana Pkwy)

  Awaiting final walk.
- Shops at Meridiana (Pursley & Meridiana Pkwy)

  Complete.
- McDonald's Complete.
- Prose Sierra Vista 75% utilities, 75% paving.

City Engineer's Report COIC City Council Meeting April 14, 2024 Page 3 of 3

- Autozone- 80%
- Centre at Sierra Vista 70% utilities.
- Sierra Vista Retail Pad Site D
- Sierra Vista Driveways and Utility Extensions- 50%