



February 14, 2022

Victoria Newton
Executive Secretary
Executive Council of Iowa
Capitol Building, Room 114
Des Moines, Iowa 50319

Dear Ms. Newton:

The Iowa DNR is seeking our 2nd (final) reimbursement in the amount of \$41,146.34 for our costs associated with the June 5, 2019 hail damage at Lacey Keosauqua State Park. An allocation was approved by the Executive Council in the amount of \$64,218.00 at the September 30, 2019 meeting and \$106,832.00 at the June 8, 2020 meeting. I have enclosed copies of the accounting documents paid by the DNR for this billing. I have also attached an IET document to transfer the funds to our agency. I can be reached at 515.721.9231 should you have questions.

Sincerely,

Marissa Sanders
Digitally signed
by Marissa Sanders
Date: 2022.02.14
08:05:11 -06'00'

Marissa Sanders
Budget Analyst 3

CC: Tammy Hollingsworth, Office of Auditor of State

STATE OF IOWA

IET

BUDGET FY 2022				INTERNAL VOUCHER					DOCUMENT NUMBER			
				DATE		ACCTG PERIOD (mm/yy)		TYPE*				
ACTION E		SELLING AGENCY NAME			SELLING AGENCY INVOICE NUMBER				BUYING AGENCY NAME			
TO: SELLER'S INFORMATION												
OFFSET REC/CASH ACCT				OFFSET LIAB/CASH ACCT					DOCUMENT TOTAL			
									41,146.34			
FUND	AGCY	ORG	SUB Org	APPROP UNIT	ACTV	FUNC	RSRC	SUB RSRC	JOB		REP CAT	
0147	542	R500	UT				0301					
FROM: BUYER'S INFORMATION												
LINE	REF DOC TYPE	REFERENCE DOC NUMBER	REF DOC LINE	FUND	AGCY	ORG	SUB ORG	APPROP UNIT	ACTV	FUNC	OBJT	SUB OBJT
01												
JOB		REP CAT	BS ACCT	DESCRIPTION					I/D	P/F	AMOUNT	
LINE	REF DOC TYPE	REFERENCE DOC NUMBER	REF DOC LINE	FUND	AGCY	ORG	SUB ORG	APPROP UNIT	ACTV	FUNC	OBJT	SUB OBJT
02												
JOB		REP CAT	BS ACCT	DESCRIPTION					I/D	P/F	AMOUNT	
LINE	REF DOC TYPE	REFERENCE DOC NUMBER	REF DOC LINE	FUND	AGCY	ORG	SUB	APPROP UNIT	ACTV	FUNC	OBJT	SUB OBJT
03												
JOB		REP CAT	BS ACCT	DESCRIPTION					I/D	P/F	AMOUNT	
LINE	REF DOC TYPE	REFERENCE DOC NUMBER	REF DOC LINE	FUND	AGCY	ORG	SUB	APPROP UNIT	ACTV	FUNC	OBJT	SUB OBJT
04												
JOB		REP CAT	BS ACCT	DESCRIPTION					I/D	P/F	AMOUNT	
LINE	REF DOC TYPE	REFERENCE DOC NUMBER	REF DOC LINE	FUND	AGCY	ORG	SUB	APPROP UNIT	ACTV	FUNC	OBJT	SUB OBJT
05												
JOB		REP CAT	BS ACCT	DESCRIPTION					I/D	P/F	AMOUNT	
LINE	REF DOC TYPE	REFERENCE DOC NUMBER	REF DOC LINE	FUND	AGCY	ORG	SUB	APPROP UNIT	ACTV	FUNC	OBJT	SUB OBJT
06												
JOB		REP CAT	BS ACCT	DESCRIPTION					I/D	P/F	AMOUNT	
DOCUMENT TOTAL										-		
EXPLANATION June 5, 2019 hail damage at Lacey Keosauqua State Park Approved at the September 30, 2019 and June 8, 2020 meetings								AGENCY CERTIFICATION I HEREBY CERTIFY THAT THE ABOVE EXPENSES WERE INCURRED AND THE AMOUNTS ARE CORRECT AND SHOULD BE PAID FROM THE FUNDS APPROPRIATED BY: CODE OR CHAPTER SECTION(S)				
PREPARED BY Marissa Sanders				PHONE 515.721.9231		DATE 02/14/22		AUTHORIZED SIGNATURE				
AUDITED BY						PAID DATE						

IET

[illegible]

Est. No. 5 Pre-final

IOWA DEPARTMENT OF NATURAL RESOURCES
ENGINEERING and REALTY SERVICES BUREAUPAYMENT REQUEST
(Capital Improvement Contract)

Project No. 20-06-89-03 Request Date: 6/28/2021

Contract Date: 10/8/2020

Specified Completion Date: 4/30/2021 Extended Completion Date: 6/24/21

Work Performed From: 5/29/2021 to 6/24/2021

Project Description & Location:

Hail Damage Repair (Contract)

Lacey-Keosauqua State Park, VAN BUREN, Iowa

Payable to: Iron Hill Construction LLC

Address: 2800 University Ave, Ste 128

West Des Moines, IA 50266

Item No.	Fund	Description	Unit of Meas.	Unit Price	QUANTITIES				AMOUNTS			
					Contract	Actual	* Overrun	Underrun	Contract	Actual	Overrun	Underrun
1	EXEC	DEMOLITION & SALVAGE	L.S.	\$6,585.00	1.00	1.00	f		\$6,585.00	\$6,585.00		
2	EXEC	LODGE RAILING REFINISH	L.F.	\$93.00	50.00	66.40	f	15.40	\$4,650.00	\$6,082.20	\$1,432.20	
3	EXEC	BEACH HOUSE - SHINGLES & UNDERLAYMENT	L.S.	\$9,214.00	1.00	1.00	f		\$9,214.00	\$9,214.00		
4	EXEC	SHOP & OFFICE - STEEL ROOF & UNDERLAYMENT	L.S.	\$23,124.00	1.00	1.00	f		\$23,124.00	\$23,124.00		
5	EXEC	SHOP & OFFICE - GUTTERS & DOWNSPOUTS	L.S.	\$1,518.00	1.00	1.00	f		\$1,518.00	\$1,518.00		
6	EXEC	PARK HOUSE - SHINGLES & UNDERLAYMENT	L.S.	\$6,613.00	1.00	1.00	f		\$6,613.00	\$6,613.00		
7	EXEC	PARK HOUSE - SIDING-REPLACEMENT	L.S.	\$8,955.00	1.00	1.00	f		\$8,955.00	\$8,955.00		
8	EXEC	PARK HOUSE - GUTTERS & DOWNSPOUTS	L.S.	\$1,426.00	1.00	1.00	f		\$1,426.00	\$1,426.00		
9	EXEC	PARK LODGE - SHINGLES & UNDERLAYMENT	L.S.	\$8,945.00	1.00	1.00	f		\$8,945.00	\$8,945.00		
10	EXEC	GATE HOUSE - CEDAR SHINGLES & UNDERLAYMENT	L.S.	\$7,888.00	1.00	1.00	f		\$7,888.00	\$7,888.00		
11	EXEC	LIGHT FIXTURE REPLACEMENT	Each	\$423.00	8.00	8.00	f		\$3,384.00	\$3,384.00		
12	EXEC	CLEANING & PAINTING	L.S.	\$21,387.00	1.00	1.00	f		\$21,387.00	\$21,387.00		
13	EXEC	MOBILIZATION	L.S.	\$14,358.00	1.00	1.00	f		\$14,358.00	\$14,358.00		
14	EXEC	BEACH HOUSE - COPPER RIDGE CAPS	L.F.	\$75.00	90.00	91.00	f	1.00	\$6,750.00	\$6,825.00	\$75.00	
15	EXEC	BEACH HOUSE - COPPER VALLEYS	L.F.	\$56.52	50.00	56.00	f	6.00	\$2,826.00	\$3,165.12	\$339.12	
16	EXEC	PARK LODGE - COPPER RIDGE CAPS	L.F.	\$44.00	230.00	230.00	f		\$10,120.00	\$10,120.00		
17	EXEC	PARK LODGE - COPPER VALLEYS	L.F.	\$69.00	50.00	50.00	f		\$3,450.00	\$3,450.00		
CO1a	EXEC	Beach House - Siding Repair	L.S.	\$1,432.00	1.00	1.00	f		\$1,432.00	\$1,432.00		
CO2a	EXEC	Remove Bid Item No. 16 - PARK LODGE - COPPER RIDGE CAPS	L.F.	\$44.00	-230.00	-230.00	f		-\$10,120.00	-\$10,120.00		
CO2b	EXEC	Remove Bid Item No. 17 - PARK LODGE - COPPER RIDGE VALLEYS	L.F.	\$69.00	-50.00	-50.00	f		-\$3,450.00	-\$3,450.00		
CO2c	EXEC	Increase in Copper Price	L.S.	\$534.41	1.00	1.00	f		\$534.41	\$534.41		
CO3a	EXEC	Sheathing, 5/8" OSB	L.S.	\$11,200.00	1.00	1.00	f		\$11,200.00	\$11,200.00		
* "f" Denotes A Final Quantity					TOTALS							
EXEC=Executive Council					\$140,789.41	\$142,635.73	\$1,846.32	\$0.00				

Approvals

I hereby agree that the items appearing hereon for payment are correct and that no part of this voucher has been paid.

Contractor

Date

Michael Dufre
6/25/21

Recommended for Payment:

Digitally signed by Michael Dufre

Date: 2021.06.29 08:41:08 -05'00'

Inspector

Date

Approved for Payment:

Travis Baker

Digitally signed by Travis Baker
Date: 2021.06.29 09:48:04 -05'00'

Bureau Chief

Date

Checked by:

Date

Contract Change Orders			Estimates Previously Approved			Original Contract Amount
No.	Date	Amount	No.	Date	Amount	
1	03/29/2021	\$1,432.00	1	11/06/2020	\$18,989.55	\$141,193.00
2	04/29/2021	\$13,035.59	2	03/29/2021	\$28,610.15	\$1,846.32
3	06/11/2021	\$11,200.00	3	04/29/2021	\$37,673.58	\$0.00
Total Change Orders		\$403.59	4	05/28/2021	\$16,216.11	\$143,039.32
			Total Previous		\$101,489.39	
			Estimates			

Total Approved Change Orders (+) (-)	\$403.59
Net Contract Value of Work	\$142,635.73
Value of Completed Work	\$142,635.73
Materials Stored On-Site	\$0.00
Total Retained Percent (5%)	\$7,131.79
Amount Due Incl. This Estimate	\$135,503.94
Total Previously Approved	\$101,489.39
Estimates	
Net Amount Due This Estimate	\$34,014.55

34, 014.55

0147.542. R500-UT-9255

See R500U701

6/30/21

BS

Est. No. 6 Final

IOWA DEPARTMENT OF NATURAL RESOURCES
ENGINEERING and REALTY SERVICES BUREAU

21

PAYMENT REQUEST
(Capital Improvement Contract)

Project No. 20-06-89-03 Request Date: 6/28/2021
Contract Date: 10/8/2020
Specified Completion Date: 4/30/2021 - Extended Completion Date: 6/24/21
Work Performed From: 6/29/2021 to 6/24/2021

Project Description & Location:
Hall Damage Repair (Contract)
Lacey-Keosauqua State Park, VAN BUREN, Iowa

Payable to: Iron Hill Construction LLC
Address: 2800 University Ave, Ste 128
West Des Moines, IA 50266

Item No.	Fund	Description	Unit of Meas.	Unit Price	QUANTITIES				AMOUNTS			
					Contract	Actual	* Overrun	Underrun	Contract	Actual	Overrun	Underrun
1	EXEC	DEMOLITION & SALVAGE	L.S.	\$6,585.00	1.00	1.00			\$6,585.00	\$6,585.00		
2	EXEC	LODGE RAILING REFINISH	L.F.	\$93.00	50.00	65.40	15.40		\$4,650.00	\$6,082.20	\$1,432.20	
3	EXEC	BEACH HOUSE - SHINGLES & UNDERLAYMENT	L.S.	\$9,214.00	1.00	1.00			\$9,214.00	\$9,214.00		
4	EXEC	SHOP & OFFICE - STEEL ROOF & UNDERLAYMENT	L.S.	\$23,124.00	1.00	1.00			\$23,124.00	\$23,124.00		
5	EXEC	SHOP & OFFICE - GUTTERS & DOWNSPOUTS	L.S.	\$1,518.00	1.00	1.00			\$1,518.00	\$1,518.00		
6	EXEC	PARK HOUSE - SHINGLES & UNDERLAYMENT	L.S.	\$6,613.00	1.00	1.00			\$6,613.00	\$6,613.00		
7	EXEC	PARK HOUSE - SIDING REPLACEMENT	L.S.	\$8,955.00	1.00	1.00			\$8,955.00	\$8,955.00		
8	EXEC	PARK HOUSE - GUTTERS & DOWNSPOUTS	L.S.	\$1,426.00	1.00	1.00			\$1,426.00	\$1,426.00		
9	EXEC	PARK LODGE - SHINGLES & UNDERLAYMENT	L.S.	\$8,945.00	1.00	1.00			\$8,945.00	\$8,945.00		
10	EXEC	GATE HOUSE - CEDAR SHINGLES & UNDERLAYMENT	L.S.	\$7,888.00	1.00	1.00			\$7,888.00	\$7,888.00		
11	EXEC	LIGHT FIXTURE REPLACEMENT	Each	\$423.00	8.00	8.00			\$3,384.00	\$3,384.00		
12	EXEC	CLEANING & PAINTING	L.S.	\$21,387.00	1.00	1.00			\$21,387.00	\$21,387.00		
13	EXEC	MOBILIZATION	L.S.	\$14,358.00	1.00	1.00			\$14,358.00	\$14,358.00		
14	EXEC	BEACH HOUSE - COPPER RIDGE CAPS	L.F.	\$75.00	90.00	91.00	1.00		\$6,750.00	\$6,825.00	\$75.00	
15	EXEC	BEACH HOUSE - COPPER VALLEYS	L.F.	\$56.52	50.00	56.00	6.00		\$2,826.00	\$3,165.12	\$339.12	
16	EXEC	PARK LODGE - COPPER RIDGE CAPS	L.F.	\$44.00	230.00	230.00			\$10,120.00	\$10,120.00		
17	EXEC	PARK LODGE - COPPER VALLEYS	L.F.	\$69.00	50.00	50.00			\$3,450.00	\$3,450.00		
CO1a	EXEC	Beach House - Siding Repair	L.S.	\$1,432.00	1.00	1.00			\$1,432.00	\$1,432.00		
CO2a	EXEC	Remove Bid Item No. 16 - PARK LODGE - COPPER RIDGE CAPS	L.F.	\$44.00	-230.00	-230.00			-\$10,120.00	-\$10,120.00		
CO2b	EXEC	Remove Bid Item No. 17 - PARK LODGE - COPPER RIDGE VALLEYS	L.F.	\$69.00	-50.00	-50.00			-\$3,450.00	-\$3,450.00		
CO2c	EXEC	Increase in Copper Price	L.S.	\$534.41	1.00	1.00			\$534.41	\$534.41		
CO3a	EXEC	Sheathing, 5/8" OSB	L.S.	\$11,200.00	1.00	1.00			\$11,200.00	\$11,200.00		
* "P" Denotes A Final Quantity					TOTALS				\$140,789.41	\$142,635.73	\$1,846.32	\$0.00

EXEC=Executive Council

Approvals			Contract Change Orders			Estimates Previously Approved			Original Contract Amount		
I hereby agree that the items appearing hereon for payment are correct and that no part of this voucher has been paid <i>Mike Haskins</i> <i>6/22/21</i> Contractor Date			No.	Date	Amount	No.	Date	Amount	Original Contract Amount	\$141,193.00	
Recommended for Payment: Digitally signed by Michael Dufce Date: 2021.06.29 08:39:58 -05'00'			1	03/29/2021	\$1,432.00	1	11/06/2020	\$18,989.55	Allowable Quantity Overruns (+)	\$1,846.32	
Inspector			2	04/29/2021	-\$13,035.59	2	03/29/2021	\$28,610.15	Quantity Underruns (-)	\$0.00	
Approved for Payment:			3	06/11/2021	\$11,200.00	3	04/29/2021	\$37,673.58	Sub-Total	\$143,036.32	
Travis Baker Digitally signed by Travis Baker Date: 2021.06.29 09:47:35 -05'00'			Total Change Orders			4	05/28/2021	\$16,216.11	Total Approved Change	-\$403.59	
Bureau Chief			5	06/28/2021	\$34,014.55	Total Previous Estimates			Orders (+) (-)	\$142,636.73	
Checked by:									Net Contract Value of Work	\$142,636.73	
Date									Value of Completed Work	\$142,636.73	
									Materials Stored On-Site	\$0.00	
									Total Retained Percent (0%)	\$0.00	
									Amount Due Incl. This Estimate	\$142,636.73	
									Total Previously Approved Estimates	\$135,503.94	
									Net Amount Due This Estimate	\$7,131.79	

7/31.79

0147-542-R500-UT-9255

See/ R500UT 01

7/26/24

D