

8723 E Via de Commercio #A-204 Scottsdale, AZ 85258

P: (480) 991-3595 F: (480) 751-1810

MEETING MINUTES

Date: June 17, 2024 **PACE Job No. B614**

Meeting Date: June 17, 2024 at 10:00AM

Location: Microsoft Teams

Meeting called by / Organizer: Taylor Pierce (PACE)

Subject: Jerome WWTP Improvements Design Meeting #18

Attendance:

Name	Company	Present
Brett Klein	Town of Jerome	Χ
Marty Boland	Town of Jerome	Χ
Henry MacVittie	Town of Jerome	X
Tyler Christensen	Town of Jerome	
Jane Moore	Town of Jerome	X
Krishan Ginige	SEC	X
Neil Wilson	SEC	Χ
Duong Do	PACE	X
Mike Krebs	PACE	
Nancy Nakaji	PACE	Χ
Taylor Pierce	PACE	Χ
Andrea Jaycox	PACE	Χ
Daniel Sanchez	PACE	
Nathan Tesch	PACE	Χ
Nick Eddington	PACE	
Jeremy Foster	PACE	Χ

Discussion Topics:

- 1. Introductions
- 2. Review of Previous Meeting Minutes
- 3. Next Deliverable and Upcoming Dates
 - a. 90% Design Submittal
 - b. 100% Design Submittal (ADEQ Submission Date: 6/25/2024)

- i. PACE preparing notice to ADEQ for delays related to easements.
- 4. Current Scope of Work:

TASK	DISCUSSION		RESPONSIBLE PARTY	
Final Design	a.	60% Design Comments and Corrections	PACE, SEC, Wright, PKA	
(90%)	b.	Technical Specifications	_	
Permitting	a.	4.01 NOI	PACE	
	b.	APP		
	C.	AZPDES		

- 5. 90% Design Progress
 - a. Mechanical Plan
 - i. No updates.
 - b. Structural Plan
 - i. No updates.
 - c. Electrical Plan
 - i. Received, No update.
 - d. Civil Plan Update
 - i. FPVC vs HDPE Sewer Line:
 - 1. Min. 275ft vs 200ft radius of curvature
 - 2. HDPE required?
 - 3. Current Manhole count: 11
 - ii. Access Road Site Walk w/ Town Results.
 - Town has elected to proceed with the shorter alignment that has minimal distance on Verde Ex property.
 - Easements still needed on three properties being crossed by access roadway.
 - iii. Sewer line bid as bid alternate for line on Verde Ex property.
 - Town confirmed this is the preferred path to move forward with the design.
 - iv. Timeline.
 - 1. SEC to submit proposal for change in scope and updated schedule.



- 90% to follow the updated civil drawings. To be submitted for review to USDA and ADEQ.
- 3. 100% submittal and Permit Applications.
- 4. USDA Authorization to Advertise.
- 6. Easements
 - a. Site driveway Cemetery Rd easement Verde Ex, Other properties
 - i. Decision regarding Verde Ex easement & potential new access road.
 - b. Sewer line easement Verde Ex
 - i. Decision regarding Verde Ex easement & potential future project.
- 7. On-going discussion topics and potential construction issues:
 - a. Bypass piping around new WWTP structure
 - b. Temporary routing of existing sewer laterals
 - i. Will not be required with bid alternate approach.
 - c. Construction Staging Location
 - i. Marty to investigate locations near the site.
 - d. Construction vehicle turn-around/access
 - e. Concrete and Pumper Truck simulation
 - i. Standard mixer truck ok
 - ii. 31M pumper truck ok
 - iii. SEC will verify turning radius on new alignment.
 - f. Access Gate Location?
 - i. Town preference is to have an access gate at the top of the hill. Provide gate with a walkthrough option (kissing gate) for pedestrian traffic.
 - g. Boulder catch fence concept above the plant?
 - Town would like fences included above plant only. PACE to investigate viable options and include on Civil plans.
 - h. Waste Location for Excess material
 - i. Verde Ex Discussions



- ii. Neighboring property
- iii. Cemetery parking area
- iv. Town is continuing to inquire for places to lose material. Significantly less material will need to be wasted w/ bid alternate approach.
- i. Compaction on the fill slopes along the switchbacks may be challenging for contractors.
- 8. Outstanding Items
- 9. Coordination Items
 - a. Applications being finalized for AZPDES, APP, 4.01 Notice of Intent to Discharge
 - i. Include: Town of Jerome, PACE, SEC, Wright, PKA
- 10. Feedback from the Town.
- 11. Reporting
 - a. Next Consent Order Status Report on or before July 19, 2024, to include ADEQ on 90% design package.
- 12. Action items:

ITEM	RESPONSIBLE PARTY	DUE

