

### 8723 E Via de Commercio #A-204 Scottsdale, AZ 85258

P: (480) 991-3595 F: (480) 751-1810

## **MEETING MINUTES**

**Date**: February 5, 2024 **PACE Job No. B614** 

Meeting Date: February 5, 2024 at 10:00AM

**Location:** Microsoft Teams

Meeting called by / Organizer: Taylor Pierce (PACE)

Subject: Jerome WWTP Improvements Design Meeting #10

#### **Attendance:**

Name	Company	Present
Brett Klein	Town of Jerome	X
Marty Boland	Town of Jerome	Х
Henry MacVittie	Town of Jerome	X
Krishan Ginige	SEC	X
Neil Wilson	SEC	X
Duong Do	PACE	X
Mike Krebs	PACE	X
Nancy Nakaji	PACE	
Taylor Pierce	PACE	X
Andrea Jaycox	PACE	X
Daniel Sanchez	PACE	X

### **Discussion Topics:**

- 1. Introductions
- 2. Review of Previous Meeting Minutes
- 3. Next Deliverable and Upcoming Dates
  - a. 60% Design Submittal (Internal Submission Date: 2/16/2024)
  - b. 90% Design Submittal (Internal Submission Date: 2/24/2024)
  - c. 100% Design Submittal (ADEQ Submission Date: 6/25/2024)

#### 4. Current Scope of Work:

TASK	DISCUSSION	RESPONSIBLE PARTY
Preliminary	a. Access Road Design	PACE, SEC, Wright
Design (60%)	b. Collection Main Line Design	_
	c. Mechanical & Civil Design	
	d. Electrical Design	
	e. Structural Design	
	f. Technical Specifications TOC	
	'	

- 5. 60% Design Progress
  - a. Mechanical Plan Review
    - i. Headworks Unit Review
- The team discussed alternative solutions for grit traps/chambers. The Town's preference is for a simple and accessible point for periodic cleaning. PACE will evaluate options and discuss with Henry.
  - ii. Yard Piping Plan
- The team briefly reviewed plans. The existing waterline is to be protected in place during construction, no other known pipes that need be protected during construction.
  - iii. Admin and Blower Building
- Include a sink and window on the counter side. The proposed eyewash/shower will be removed and a sink-adapted eyewash will be fitted onto the new sink. Add desk space to corner. There will be no shower in the admin building.
- The Town requests an AC unit would be preferable to the proposed evaporative cooling unit. The admin room drop ceiling placed at 8'. The blower room ceiling will be 11'.
- SEC suggested placing the doors to the admin room and blower rooms above grade approx. 6" to accommodate the driveway grading. A step can be provided for both rooms.
  - iv. Drying Beds
  - v. Overflow Basins
  - b. Civil Plan Review
    - i. Sewer alignment with HDPE min. 200ft radius of curvature.
    - ii. Manhole count: 11
    - iii. Potential construction issues: Bypass at WWTP, temporary routing of sewer existing laterals, turn-around/access.



- The proposed manhole upstream of plant influent has a significant drop and steep grade into plant. The current plant influent pipe is at a 26% slope, which PACE says is acceptable and can be run with DIP and fittings.
- The team shall review the application for internal/external drop manholes.
- sections of steep pipe for the main and lateral will require use of slope anchors.

iv.

- c. Electrical and Structural Updates
- d. Access gate
- Discussion of gate location tabled for the time being. Options include Cemetery entrance, exit, and property line.
- 6. Memorandum of Understanding to Verde Exploration
  - Sewer easement provided to Verde Rep on 2/1 with standard language document.
  - ii. Will need to provide legal descriptions of easements for parcel numbers 401-03-001P and 401-03-043C
- SEC will draft exhibits to share with Verde Ex. Legal descriptions can be written after 60% design.
- 7. Site Information, Surveys, and Constraints
  - a. Easement Review
    - i. 30' permanent access road easement with additional slope easement
    - ii. Width of new sewer easements w/ additional construction easement TBD
- 8. Outstanding Items
- 9. Coordination Items
  - a. AZPDES Meeting Summary Submit early 2024 (90%)
    - Confirmed that permit will remain with major modification for new process and discharge.
  - b. APP application Submit early 2024 (after AZPDES)
  - c. 4.01 Notice of Intent to Discharge
- 10. Feedback from the Town



# 11. Reporting

a. Next Consent Order Status Report on or before May 4th, 2024

## 12. Action items

ITEM	RESPONSIBLE PARTY	DUE
Maps and Legal Line of Easements	PACE, Mike Krebs	

