

ID	Task Mode	Resource Names	Task Name	Duration	Start	Finish	Dec	Qtr 1, 2025	Feb	Mar	Qtr 2, 2025	May	Jun	Qtr 3, 2025	Aug	Sep	Qtr 4, 2025	Nov	Dec	Qtr 1, 2026
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1			<b>General Conditions</b>	<b>144 days</b>	<b>1/20/2025</b>	<b>8/7/2025</b>														
2		Town of Johnstown	Town Council Meeting- Award of Project	0 days	1/20/2025	1/20/2025														
3		Town of Johnstown	Issue DBIA Contract	5 days	1/20/2025	1/24/2025														
4		Connell Resources,Inc.	Issue Subcontracts	10 days	1/27/2025	2/7/2025														
5		CRI- Pothole	Pothole existing utilities for design	10 days	1/27/2025	2/7/2025														
6		JUB Engineering	90% Design Plans	30 days	2/10/2025	3/21/2025														
7		Town of Johnstown	90% Design Plan Review & Comments	15 days	3/24/2025	4/11/2025														
8		Town of Johnstown	Utility Owner's Coordination Meeting	0 days	3/21/2025	3/21/2025														
9		Town of Johnstown	Property Owner Coordination Meeting	0 days	4/11/2025	4/11/2025														
10		JUB Engineering	100% Final Design for Construction & Utility Submittal Review	10 days	4/14/2025	4/25/2025														
11		Connell Resources,Inc.	Procure Utility Materials	5 days	4/28/2025	5/2/2025														
12		JUB Engineering	Miscellaneous Material Submittals Review	10 days	4/28/2025	5/9/2025														
13		Connell Resources,Inc.	Substantial Completion	0 days	7/17/2025	7/17/2025														
14		Connell Resources,Inc.	Substantial Completion Punchlist	15 days	7/18/2025	8/7/2025														
15		Connell Resources,Inc.	Final Acceptance	0 days	8/7/2025	8/7/2025														
16		<b>Connell Resources,Inc.</b>	<b>Sanitary Sewer Construction (Phasing to be determine by for construction plans)</b>	<b>54 days</b>	<b>5/2/2025</b>	<b>7/17/2025</b>														
17		Connell Resources,Inc.	Mobilization / Begin Construction	0 days	5/2/2025	5/2/2025														
18		Traffic Control	Utility Road Closure- SH 60 to South First Place	10 days	5/5/2025	5/16/2025														
19		Traffic Control	Utility Road Closure- South First Place to ACE Hardware	10 days	5/19/2025	5/30/2025														
20		Traffic Control	Utility Road Closure- ACE Hardware to East Charlotte Street	10 days	6/2/2025	6/13/2025														
21		Traffic Control	Roadway Replacement Closure	18 days	6/16/2025	7/9/2025														
22		CRI- Utility	Sawcut & Asphalt Removal	2 days	5/5/2025	5/6/2025														
23		Sunbelt Rentals	Install Sanitary Sewer By-Pass Pump System	0 days	5/6/2025	5/6/2025														
24		CRI- Utility	Tie-In to Existing Sanitary Sewer Manhole	1 day	5/7/2025	5/7/2025														
25		CRI- Utility	Remove Existing Mainline / Install 8" Sanitary Sewer Mainline	21 days	5/8/2025	6/5/2025														
26		CRI- Utility	Remove Existing 6" Alley Fire Waterline	1 day	6/6/2025	6/6/2025														
27		CRI- Utility	Install 6" Alley Fire Waterline	2 days	6/9/2025	6/10/2025														
28		Sunbelt Rentals	Remove Sanitary Sewer By-Pass Pump System	0 days	6/10/2025	6/10/2025														
29		CRI- Base	Roadway Subgrade Preparation	4 days	6/11/2025	6/16/2025														
30		CRI- Base	Place Aggregate Base Course	3 days	6/17/2025	6/19/2025														
31		CRI- Base	Fine Grade Concrete Flatwork	2 days	6/20/2025	6/23/2025														
32		A Concrete	Place Concrete Flatwork	5 days	6/24/2025	6/30/2025														
33		CRI- Base	Place / Fine Grade Asphalt Base Course	3 days	7/1/2025	7/3/2025														
34		CRI- Paving	Asphalt Paving & Adjust Manholes	4 days	7/4/2025	7/9/2025														
35		Zak George	Landscape Restoration	5 days	7/10/2025	7/16/2025														
36		Precision Pavement Mkgs	Pavement Markings	1 day	7/17/2025	7/17/2025														