



## STAFF REPORT

---

**MEETING DATE:** August 14, 2024

**PRESENTER:** Jesus A. Gonzalez, City Engineer

**SUBJECT:** Resolution Accepting the FY 22/23 Street Sealing Project and Authorizing Filing of the Notice of Completion (JG)

**RECOMMENDATION:** Council by motion adopt the resolution accepting the FY 22/23 Street Sealing Project and authorizing the City Engineer to record the Notice of Completion.

**EXECUTIVE SUMMARY:**

The contractor, VSS International, Inc., has satisfactorily completed the work required for the FY 22/23 Street Sealing Project. The Project consisted of sealing of the pavement along various streets within the City. Streets with a more typical level of wear and tear received a Type II slurry seal, while streets with a higher level of degradation received a rubberized cape seal to extend their useful life. In order to close-out the Project, City Council must accept the improvements and authorize the recording of a Notice of Completion.

The Project was advertised for bid and the construction contract was awarded to VSS International, Inc., on September 13, 2023. The Contractor began construction on October 30, 2023 and completed the Project on June 14, 2024.

**FISCAL IMPACT:**

The City budgeted \$1,256,000 for the Project. The final Project cost was \$1,239,000 including design, construction management, inspection, and contingency. The Project is funded with Local Transportation Funds.

**ATTACHMENTS:**

A. Resolution