

## Project Status Report Drinking Water Treatment Facility Construction

Village of Kronenwetter, Wisconsin  
Becher Hoppe Project Number 2021.002

**Period | September 2023**

### Activities This Period

- **Project Management:** Matthew Patterson
  - Owner Coordination
  - Contractor Coordination
  - Internal and subconsultant team coordination
  - Submittals management
  - WDNR Coordination
- **Construction Related Services:**
  - Part-time on-site RPR Services – Tyler Mills/Matt Patterson
  - Construction progress documentation
- **Change management**
  - A summary of the number of submittals, Request for Information (RFI), Request for Proposal (RFP) and Change Orders processed, or under review, during this invoice period are summarized below

Submittals				Change Orders	RFIs	RFPs
Received To-Date, including resubmittals		40		Approved	To – Date	To - Date
Submittals This Month				0	5	1
Received	Reviewed	Returned to Contractor	Under Review	In process	This Month	This Month
40	22	10	8	0	5	1

### Near-Term Activities

- **Project Management:**
  - Field staff oversight
  - Subconsultant oversight and coordination
  - Change management coordination
  - Construction Progress Meetings and Project Site Visits
- **Regulatory Affairs and Funding:**
  - Pay Application Processing and SDWLP disbursement requests

- **Construction Related Services**

- RPR services and construction documentation including photos (construction & aerial)
- Submittal / RFI / RFP coordination and review
- Material testing review and oversight
- Payroll review
- Construction surveying

**Upcoming RFP's –**

RFP 01 – Updated request to contractor for pricing for replacement of all siding and fascia on the existing well #2 building, as the same color selections are no long available and available color do not match the existing well. Becher Hoppe estimates that the RFP response will be received by September 29<sup>th</sup>.

**Completed Work at Site by Contractor**

- Ground breaking
- Topsoil removal
- Footing excavation
- Footing and frost wall forming, reinforcement installation, and concrete pours.
- Underground utility installation, water service, sewer lateral, future watermain stub, and backwash discharge line
- Start of concrete masonry unit construction

**Future Work**

- Backfill of footings/frost wall
- Continue masonry work
- Install air barrier and insulation
- Complete underground work (electrical, floor drains, cleanouts, etc.)
- Pour floor slab on grade

**Project Progress Pictures**



Footings and frost wall at southeast corner Well #2



Insulated frost walls at northeast corner of Well #2



South wall footings, north wall concrete masonry unit walls



Footings, frost walls, and concrete masonry walls