



Kronenwetter Well No. 2

Preliminary Overall Schedule: 7/18/23



ID	Task Name	Duration	Start	Finish	Schedule																	
					7/23	8/20	9/17	10/15	11/12	12/10	1/7	2/4	3/3	3/31	4/28	5/26	6/23	7/21	8/18	9/15		
1	Kronenwetter Well No. 2	298 days?	Wed 8/2/23	Sun 9/22/24	[Gantt bar from 8/2/23 to 9/22/24]																	
2	Long Lead Time Items	296 days?	Wed 8/2/23	Wed 9/18/24	[Gantt bar from 8/2/23 to 9/18/24]																	
3	Light Fixtures	8 wks	Mon 8/14/23	Fri 10/6/23	8/14	[Gantt bar from 8/14 to 10/6]																
4	Control Panels	14 wks	Mon 8/14/23	Fri 11/17/23	8/14	[Gantt bar from 8/14 to 11/17]																
5	ATS	18 wks	Mon 8/14/23	Fri 12/15/23	8/14	[Gantt bar from 8/14 to 12/15]																
6	Panels, Transformers	20 wks	Mon 8/14/23	Fri 12/29/23	8/14	[Gantt bar from 8/14 to 12/29]																
7	Generator	50 wks	Mon 8/14/23	Fri 7/26/24	8/14	[Gantt bar from 8/14 to 7/26]																
8	Manholes and Associated Materi	6 wks	Mon 8/14/23	Fri 9/22/23	8/14	[Gantt bar from 8/14 to 9/22]																
9	HVAC	8 wks	Mon 8/14/23	Fri 10/6/23	8/14	[Gantt bar from 8/14 to 10/6]																
10	Equalization Tanks	8 wks	Mon 8/14/23	Fri 10/6/23	8/14	[Gantt bar from 8/14 to 10/6]																
11	Well Pump and Motor	10 wks	Mon 8/14/23	Fri 10/20/23	8/14	[Gantt bar from 8/14 to 10/20]																
12	Chemical Equipment	12 wks	Mon 8/14/23	Fri 11/3/23	8/14	[Gantt bar from 8/14 to 11/3]																
13	Valves	28 wks	Mon 8/14/23	Fri 2/23/24	8/14	[Gantt bar from 8/14 to 2/23]																
14	Filter System Equipment	44 wks	Mon 8/14/23	Fri 6/14/24	8/14	[Gantt bar from 8/14 to 6/14]																
15	Door Hardware	10 wks	Mon 8/14/23	Fri 10/20/23	8/14	[Gantt bar from 8/14 to 10/20]																
16	FRP Doors and Frames	18 wks	Mon 8/14/23	Fri 12/15/23	8/14	[Gantt bar from 8/14 to 12/15]																
17	Building Construction	250 days	Mon 8/28/23	Fri 8/9/24	[Gantt bar from 8/28/23 to 8/9/24]																	
18	Site Stripping/Rough Grading	2 days	Mon 8/28/23	Tue 8/29/23	8/28	[Gantt bar from 8/28 to 8/29]																
19	Excavate Foundations	2 days	Wed 8/30/23	Thu 8/31/23	8/30	[Gantt bar from 8/30 to 8/31]																
20	Site Utilities	1 wk	Mon 9/11/23	Fri 9/15/23	9/11	[Gantt bar from 9/11 to 9/15]																
21	Footings/Foundations	2 wks	Mon 9/18/23	Fri 9/29/23	9/18	[Gantt bar from 9/18 to 9/29]																
22	Underground R.I.	5 days	Mon 10/2/23	Fri 10/6/23	10/2	[Gantt bar from 10/2 to 10/6]																
23	Backfill Foundations	2 days	Mon 10/9/23	Tue 10/10/23	10/9	[Gantt bar from 10/9 to 10/10]																
24	Masonry	2 wks	Wed 10/11/23	Tue 10/24/23	10/11	[Gantt bar from 10/11 to 10/24]																
25	Structural Steel	2 days	Mon 10/16/23	Tue 10/17/23	10/16	[Gantt bar from 10/16 to 10/17]																
26	Interior Slab on Grade	4 days	Wed 10/25/23	Mon 10/30/23	10/25	[Gantt bar from 10/25 to 10/30]																
27	Trusses	4 days	Tue 10/31/23	Fri 11/3/23	10/31	[Gantt bar from 10/31 to 11/3]																
28	Roofing/Siding	1.5 wks	Mon 11/6/23	Wed 11/15/23	11/6	[Gantt bar from 11/6 to 11/15]																
29	Insulation	3 days	Wed 11/15/23	Mon 11/20/23	11/15	[Gantt bar from 11/15 to 11/20]																
30	FRP Panels	1.5 wks	Mon 11/20/23	Wed 11/29/23	11/20	[Gantt bar from 11/20 to 11/29]																
31	MEP Rough In/Process Piping	4 wks	Mon 6/3/24	Fri 6/28/24	6/3	[Gantt bar from 6/3 to 6/28]																
32	Painting/Coating	2 wks	Mon 7/1/24	Fri 7/12/24	7/1	[Gantt bar from 7/1 to 7/12]																
33	MEP Finishes	3 wks	Mon 7/1/24	Fri 7/19/24	7/1	[Gantt bar from 7/1 to 7/19]																
34	Knock Out Panel Masonry	4 days	Mon 7/1/24	Thu 7/4/24	7/1	[Gantt bar from 7/1 to 7/4]																
35	Doors/Hardware	4 days	Fri 7/5/24	Wed 7/10/24	7/5	[Gantt bar from 7/5 to 7/10]																
36	Test & Balance	2 wks	Thu 7/11/24	Wed 7/24/24	7/11	[Gantt bar from 7/11 to 7/24]																
37	Misc. Specialties	1 wk	Mon 7/22/24	Fri 7/26/24	7/22	[Gantt bar from 7/22 to 7/26]																
38	Rough Grading	3 days	Fri 7/5/24	Tue 7/9/24	7/5	[Gantt bar from 7/5 to 7/9]																
39	Concrete Paving	1 wk	Wed 7/10/24	Tue 7/16/24	7/10	[Gantt bar from 7/10 to 7/16]																
40	Asphalt Paving	4 days	Wed 7/17/24	Mon 7/22/24	7/17	[Gantt bar from 7/17 to 7/22]																
41	Finish Grading	2 days	Tue 7/23/24	Wed 7/24/24	7/23	[Gantt bar from 7/23 to 7/24]																
42	Landscaping	5 days	Thu 7/25/24	Wed 7/31/24	7/25	[Gantt bar from 7/25 to 7/31]																
43	Generator	1 wk	Mon 7/29/24	Fri 8/2/24	7/29	[Gantt bar from 7/29 to 8/2]																
44	Punchlist	1 wk	Mon 8/5/24	Fri 8/9/24	8/5	[Gantt bar from 8/5 to 8/9]																