



REPORT TO VILLAGE BOARD

| | |
|------------------------------|---|
| ITEM NAME: | Update: Well #2 Water Treatment Facility Construction |
| MEETING DATE: | September 25, 2023 |
| PRESENTING COMMITTEE: | Utility Commission |
| COMMITTEE CONTACT: | Alex Vedvik |
| STAFF CONTACT: | Leonard Ludi |
| PREPARED BY: | Leonard Ludi |

Update: Well #2 Water Treatment Facility Construction

Current construction progress is being managed by the new Public Works Director PWD. An update meeting has been requested with Matthew R. Patterson of Becher Hoppe (Engineer) but he is off this week elk hunting. PWD attended a site visit on Tuesday, Sept 19, 2023 and met with Kenneth J. Ligman of Becher Hoppe on Wednesday, September 20, 2023. A progress updates was discussed regarding the following review items:

- Shop drawings
- Concrete - soils specifications, monitoring and testing
- Review of finish submittals
- Proposed pipe substitution request in process
- Long-lead items i.e. treatment tank and back-up generator
- General overview of the entire design

Ellis Stone Construction Co., Inc. (Contractor) has continued to come up out of the ground with concrete foundations this week and will continue this work the following week. First pay application submission from the Contractor to the Engineer is due at the end of September 2023. PWD and Engineer will continue to review progress and conduct a review of the Contractor's upcoming pay application before processing for payment.

Leonard Ludi
Public Works Director