

**Leonard Ludi**  
**Director of Public Works & Utilities**  
**Status Report:**  
**As of November 1, 2023**

**General Items:**

- Attending the Wisconsin Towns Association Conference Oct 23<sup>th</sup> and Oct 24
- Met with State of WI Commercial Inspector to discuss Well # 2 Treatment Project Oct 25<sup>th</sup>
- Prepared Municipal Roof Bid Packet complete for CLIPP meeting November 6
- Prepared Kick-off Agenda for Lift Station 8 & 5 Design Project – Contract executed Oct 27
- Tour of new Municipal Center at the Village of Weston Oct 26<sup>th</sup>
- Prepared Facility Study Request for Bid – Scope of Work – for CLIPP meeting November 6.
- Met with Mr. Lee D. Turonie (Legal Counsel) on Oct 26<sup>th</sup>
- Attended PFAS Settlement Webinar Oct 31, 2023 12:00 noon
- Met with County of Marathon Emergency Management Director Phillip Rentmeester to discuss emergency management plans relative to railroad emergencies.
- Reviewed TADI's Kowalski Road Interchange Traffic Study and provided comments.
- Regarding citizen concern for Kowalski Road commercial vehicle traffic, met WisDOT Commissioner Jim Griesbach and Village of Spenser Public Works director Paul Hench

**Continued Reviews**

- Wisconsin Statutes and legal opinions regarding Truck Route requirements on public roads
- AutoCAD roadway and utilities community plans from approximately 2008
- PFAS 3M settlement June 2023, to include review of June 20, 2023 PFAS testing results with Lab.

- Reviewed Ehlers TID Cashflow Report
- Completed Utilities Budget review with Lisa Kerstner

### **Public Works**

- Yard Waste site gravel material installed and waiting for compaction in the Spring – Site will not be open for use until late-Summer 2024.
- Development of Equipment Replacement Layout for upcoming 2024 budget plan
- Seal Coat Maps updates in progress
- Parks finished up with winterizing Parks buildings
- Ditch Mowing active through mid-November
- Currently going thru all equipment to prepare for snow plow mounting for the winter season, manhole/water shut taring, grading, final culvert installs etc.
- Getting ready for winter season final patching with hot mix

### **Water & Sewer Utility**

- 64 radio installs in progress
- SCADA issues communicated with Systems Controller resolved
- Dunrite has completed roofing and siding on Lift Station 7
- Most likely replacing the last original pump at LS 6. The opposite original pump was replaced in 2018.
- PFAS Testing was waived by the department in 2023
- 694 West Nelson not close enough to receive municipal water and sewer.

### **Well #2 Water Treatment Construction Project**

- State inspector was not engaged by the Village, Becher Hoppe or contractor Ellis – issue is now being resolved.
- State Commercial Building Inspection schedule 10-31-23 at 10:00am
- Water Utility repaired line break from Ellis Hot-tap on 10-28-23
- Contractor's progress reports received 10-25-23
- Engineer progress report received 11-1-2023

- Ellis's Pay Application #1 & 2 will combined Sept. & Oct for November billing cycle
- Impeller replacement Pump 2 at Lift station 3 pending quote from Linder Electric.

### **TID #2 Utilities and Road Priority Projects**

- Utility Committee recommended award of the lift stations No. 8 and 4 design to Roth Professional Services and Village Board approved awarding agreement on Monday, October 24, 2023. Design Kickoff meeting is set for Wednesday November 8, 2023.

### **Wisconsin Department of Transportation**

- Attending Wisconsin Towns Association Conference October 23th and 24th at Wisconsin Dells.
- Training for (1) WISLR & Mileage Basics, (2) WISLR Submit Pavement Ratings and (3) Managing WISLR Pavement Analysis

**Yard Waste site gravel installed for the winter – not to opened until late-Summer 2024 due to compact that is needed in the Spring.**



### **Well #2 Water Treatment Construction Project**



Visit to Village of Weston Municipal Center for facility by PWD



