



UTILITY COMMITTEE MEETING MINUTES

March 04, 2025 at 6:00 PM

Kronenwetter Municipal Center - 1582 Kronenwetter Drive Board Room (Lower Level)

1. CALL MEETING TO ORDER

@6:00 PM

A. Pledge of Allegiance

B. Roll Call

PRESENT

Chair Alex Vedvik

Co-Chair Jim Buck

Craig Mortensen

Bob Peterson

Dan Raczkowski

2. PUBLIC COMMENT

Please be advised per State Statute Section 19.84(2), information will be received from the public. It is the policy of this Village that Public Comment will take no longer than 15 minutes with a three-minute time period, per person, with time extension per the Chief Presiding Officer's discretion. Be further advised that there may be limited discussion on the information received, however, no action will be taken under public comments.

No Public comment

3. REPORTS AND DISCUSSIONS

C. Director of Public Works and Utilities Report

4. OLD BUSINESS

D. Discussion and Possible Action: Liquidated Damages

Motion made by Chair Vedvik, Seconded by Mortensen.

To send to the board for approval of liquidated damages in the amount of \$20,510.04.

Voting Yea: Chair Vedvik, Co-Chair Buck, Mortensen, Peterson, Raczkowski by roll call.

5. NEW BUSINESS

E. Discussion and Possible Action: Double Door Replacement

Motion for Ellis to install the new double door and frame for \$3640.00 to VB.

Motion made by Co-Chair Buck, Seconded by Chair Vedvik.

Voting Yea: Chair Vedvik, Co-Chair Buck, Mortensen, Peterson, Raczkowski by roll call

F. Discussion and Possible Action: Replacement for LS #1 Drive Controller

Greg was instruction to check into warner to see if they stock drive controller.

Motion made by Co-Chair Buck, Seconded by Peterson.

Voting Yea: Chair Vedvik, Co-Chair Buck, Mortensen, Peterson, Raczkowski

G. Discussion and Possible Action: Financing Utility Projects

H. Discussion and Possible Action: Additional Services Request - Becher-Hoppe

Motion to approve the additional engineering expense not to exceed \$10,000.

Motion made by Peterson, Seconded by Co-Chair Buck.

Voting Yea: Chair Vedvik, Co-Chair Buck, Mortensen, Peterson, Raczkowski by roll call.

- I. Discussion and Possible Action: Approval of LS#8 Bids
Motion to approve LS 8 and force main project bid and send to the VB for Earth, INC. Alternate B for the amount of \$2,885,962.00.
Motion made by Chair Vedvik, Seconded by Mortensen.
Voting Yea: Chair Vedvik, Co-Chair Buck, Mortensen, Peterson, Raczkowski

6. NEXT MEETING: APRIL 1, 2025

Next meeting has been changed to April 8, 2025, due to the election on the same night.

Motion made by Peterson, Seconded by Chair Vedvik.

Voting Yea: Chair Vedvik, Co-Chair Buck, Mortensen, Peterson, Raczkowski

7. CONSIDERATION OF ITEMS FOR FUTURE AGENDA

-Survey for Fluoride in the water

8. ADJOURNMENT

@7:20pm

Motion made by Co-Chair Buck, Seconded by Mortensen.

Voting Yea: Chair Vedvik, Co-Chair Buck, Mortensen, Peterson, Raczkowski

WRITTEN COMMENTS: You can send comments on agenda items to kcoyle@kronenwetter.org

NOTE: Requests from persons with disabilities who need assistance to participate in this meeting or hearing should be made at least 24 hours in advance to the Village Clerk's office at (715) 693-4200 during business hours.

Posted: 03/23/2025 Kronenwetter Municipal Center and www.kronenwetter.org

Faxed: WAOW, WSAU, City Pages, Mosinee Times | Emailed: Wausau Daily Herald, WSAW, WAOW, Mosinee Times, Wausau Pilot and Review, City Pages

Minutes prepared by Kim Coyle



Village of Kronenwetter

Lift Station #8

Contract #C Base, Alternate A

Alternate Band Alternate C

Village of Kronenwetter Bid Opening: Tuesday, March 4th, 2025, 11:00 a.m.

Bid Category	Bid Item Description	Bidder #1		Bidder #2	
		Haas Sons, Inc		Earth, Inc	
BASE	Lift Station 8	2	\$3,565,191.15	1	\$3,081,042.00
ALTA	Open Cut Crossing Kowalski Road	2	\$3,533,700.15	1	\$3,063,722.00
ALTB	Boring in Forecmain Along Kronenwetter Drive	2	\$3,444,342.00	1	\$2,885,962.00
ALTC	Panel Change Deduct	2	\$3,567,258.15	1	\$3,082,242.00

Engineering Consulting Design Facilitation

Rps R; SIONAL
SOLUTIONS



Contract #C
Lift Station #8
Deadline: Tuesday March 4th, 2025
11 :00 a.m.



Village of Kronenwetter Lift Station #8
Base Bid

Item #	Bid Item Description	# of Units	Units	Bidder #1		Bidder #2	
				Haas Sons, Inc.		Earth, Inc.	
				Unit Price	Total	Unit Price	Total
1	Performance and Pavment Bonds	1	LS	Lump Sum	\$20,000 .00	Lump Sum	\$20,000.00
2	Mobilization	1	LS	Lump Sum	\$530,500.00	Lump Sum	\$200 ,000.00
3	Erosion Control Silt Fence & Maintenance During Construction	1,871	LF	\$ 2.65	\$4,958 .15	\$4.00	57, 484.00
4	Erosion Control Silt Sock & Maintenance During Construction	1,573	LF	\$7.25	\$1,1404.25	\$10.00	\$ 15 730.00
5	Erosion Control Dewatering Basin & Maintenance During Construction	1	EA	\$1,500.00	\$1,500 .00	\$ 24,000.00	\$24,000.00
6	Erosion Control Access Gravel Pads & Maintenance During Construction	2	EA	\$2,500.00	\$5,000 .00	\$2,500 .00	\$5,000.00
7	Erosion Control of Access Inlet Protections & Maintenance During Construction	4	EA	\$150.00	\$600 .00	\$250 .00	\$1,000.00
8	Unclassified Excavation Non-Paved Areas At Lift Station Site	110	CV	\$10 0.00	\$11 ,000 .00	\$30 .00	\$3 ,300 .00
9	Remove Asphalt Pavement at Lift Station Site	32	SY	\$20.00	\$640 .00	\$20.00	\$640.00
10	Sawcut Asphalt Pavement at Lift Station Site	30	LF	\$ 10.00	\$300 .00	\$10 .00	\$300 .00
11	Top soil Handling	14,570	SY	\$1.00	\$14,570 .00	\$1.00	\$14,570.00
12	Lift Station Complete, Wetwell Structure, Fiberglass AGW Enclosure, Transducer, Floats, LS Piping, Hatch, Guide Rails, Hangers, & Pumps, Valves, Quick Connect	1	LS	Lump Sum	\$163,500.00	Lump Sum	\$268,000.00
12b	Lift Station Control Panel, Junction Boxes & Controls & Wiring with AGV Configuration, Including VFD & Telemetry	1	LS	lump Sum	\$100 , 920 .00	lump Sum	\$36 ,500.00
13	8' Diameter Wetwell Excavation & Installation , Placement Backfill , Dewatering & Waterproofing	1	LS	Lump Sum	\$776, 583.00	lump Sum	\$420,000.00
14	Granular Backfill for lift station	50	CV	\$10 0.00	\$5 ,000 .00	\$ 100 .00	\$5 , 000 .00
15	Generator - 40 KW for 15 Hp Pump & Station Ancillaries, Installation Complete	1	LS	Lump Sum	\$48,538.00	lump Sum	\$46,500.00
16	Generator - ATS& Installation Complete	1	LS	lump Sum	57,700.00	Lump Sum	57,500.00
17	Abandon Existing Electrical Systems - Complete	1	LS	Lump Sum	\$2,000.00	Lump Sum	\$1,000.00
18	Abandon Existing Lift Station Structure - Complete	1	LS	Lump Sum	\$7,500.00	Lump Sum	\$10,000.00
19	3 / 4" CABClor Roadway, 10" Thick	40	SY	\$ 200.00	\$8,000 .00	\$50.00	\$2,000.00
20	Relocate Hydrant , Lead & Valve @ Lift Station	1	LS	lump Sum	\$8,500.00	Lump Sum	\$8,000.00
21	HMA 4LT 58-28-S Asphalt Pavement, Lift Station & Old 51 Driveways, 4"	30	TN	\$186.00	\$5,580.00	\$305.00	\$9,150.00
22	Hot Tar Tack Coat	20	Gal	\$10.25	\$205.00	\$12.00	\$240.00
23	3/4" CABClor Drive Shoulder, 2' Wide x 6" Thick	5	CV	\$400.00	\$2 ,000.00	\$100.00	\$500.00
24	Concrete Pads (3) - Generator, Transformer	8	CV	\$50 0.00	\$4,000 .00	\$500.00	\$4,000.00
25	Gas Meter Stand and ATC & Meter Stand	2	EA	\$1 , 100 .00	\$2 ,200 .00	\$ 2,500 .00	\$5 , 000 .00
26	Top soil, Seed & E-Mat all Disturbed Areas	15,000	SY	\$2 .35	\$35,250 .00	\$8.00	\$75,000.00
27	Install Base, Pole, Fixture Light	1	EA	\$ 5,280.00	\$5,280 .00	\$5 , 100 .00	\$5 , 100 .00
28	Electrical Feed to Yard Light, Connection	15	LF	\$16.50	\$ 247.50	\$20.00	\$300.00
29	12" DI San Sewer @ Lift Station	18	LF	\$35 0.00	\$6 ,300 .00	\$220.00	\$3,960.00
30	12" PVC SOR 21 @ Lift Station	49	LF	\$3 10 .00	\$15,190 .00	\$190 .00	\$9 ,310 .00
31	8" FM C900 DR18 Pipe (Open Cut)	16,649	LF	\$6 8 .25	\$1,136 ,294 .25	\$ 80 .00	\$ 1 ,332,000.00
32	8" FM Trench In-Situ Trench Backfill/Compaction	16,391	LF	\$5 .00	\$81,955 .00	\$ 8 .00	\$131 , 128 .00
33	Bore 21" Steel Casing Bore Under 1'-39', Including 8" FM	258	LF	\$93 0.00	\$239,940.00	\$900.00	\$232,200 .00
34	Air Release Valve & Manhole Complete	1	LS	Lump Sum	\$36 ,850 .00	Lump Sum	\$26,500.00
35	Granular Fill/Compaction for Air Relief MH Site	10	CV	\$500.00	\$5,000.00	\$100.00	\$1 ,000.00
36	Driveway 18' x 25' for Air Relief MH Site, Complete (Grading, Fill, WisDOT Fence, & Gravel)	1	LS	Lump Sum	\$12 ,500 .00	Lump Sum	\$5,000.00
37	Insulation (4x8x2") over FM @ Culverts per Plan	1,800	LF	\$11 .00	\$ 19 ,800 .00	\$12 .00	\$ 21 ,600 .00
38	Depth Exploration for Water Line @ Kowalski Road, Match Existing Pavement, Res. When Activated?	1	LS	lump Sum	\$6,500.00	lump Sum	\$5,000.00

39	277/480V 3-Phase Power Extension and Setup Allowance		ALLOWANCE EACH	Allowance Each	\$5,000.00	Allowance Each	\$5,000.00
40	Replace Ex. Sanitary Sewer Manhole #7-35, Complete (Includes Structure, Connection, Drop MH Configuration, Coatings)		LS	Lump Sum	\$75,750.00	Lump Sum	\$10,000.00
41	Bypass Pumping MH #7-35		LS	Lump Sum	\$15,000.00	Lump Sum	\$5,000.00
42	Gas Connection Allowance		ALLOWANCE EACH	Allowance Each	\$2,500.00	Allowance Each	\$2,500.00
43	Tele/Internet Connection Allowance		ALLOWANCE EACH	Allowance Each	\$2,500.00	Allowance Each	\$2,500.00
44	WisDOT Fence Removal, Reinstall	250	LF	\$20.00	\$5,000.00	\$26.00	\$6,500.00
45	Directional Bore @ Kowalski Road Including Pit Excavation	307	LF	\$248.00	\$76,136.00	\$170.00	\$52,190.00
46	Road Restoration at Bore Pit Location		LS	Lump Sum	\$14,000.00	\$5,000.00	\$5,000.00
47	Topsoil, Seed & E-Mat Bore Pit Location	70	SY	\$100.00	\$7,000.00	\$12.00	\$840.00
48	Pigging Pipe Unit- Piping, Pigg, & Install Complete		LS	Lump Sum	\$16,000.00	Lump Sum	\$25,000.00
49	Fall Protection Support Materials & Installation		LS	Lump Sum	\$2,500.00	Lump Sum	\$5,000.00
Engineering Consulting Design Facilitation				TOTAL BASE BID	\$3,565,191.15	TOTAL BASE BID	\$3,081,042.00

*CALCULATION CORRECTIONS FROM BID FORM



Contract #C Alternates A, B, and C
 Deadline: Tuesday, March 4th, 2025
 11:00 a.m.



Village of Kronenwetter Lift Station #8

Alternate A: Open Cut Kowalski Road

Item #	Bid Item Description	# of Units	Units	Bidder #1		Bidder #2	
				Haas Sons, Inc		Earth, Inc.	
				Unit Price	Total	Unit Price	Total
A1	Administrative - Base Bid less Items 38, 45, 46, & 47	0	0	0	\$3,461,555.15	0	\$ 3,018,012.00
A2	Traffic Control	1	LS	Lump Sum	\$10,000.00	Lump Sum	\$ 5,000.00
A3	Unclassified Excavation-Non Paved Areas	50	CY	100	\$5,000.00	\$ 25.00	\$ 1,250.00
A4	Remove Asphalt Pavement	300	SY	10	\$3,000.00	\$5.00	\$ 1,500.00
AS	Sawcut Asphalt Pavement	800	LF	5	\$4,000.00	\$4.00	\$ 3,200.00
A6	Topsoil Removal	100	SY	\$25.00	\$2,500.00	\$5.00	\$ 500.00
A7	3/4" Crushed Aggregate for Roadway, 8" Thick	330	SY	\$15.00	\$4,950.00	\$10.00	\$ 3,300.00
AS	3" Breaker Run for Roadway, 6" Thick	300	SY	\$15.00	\$4,500.00	\$8.50	\$ 2,550.00
A9	HMA Asphalt Pavement 4" Surface Course	72	TN	\$187.00	\$13,464.00	\$220.00	\$ 15,840.00
A10	Hot Tar Butt Joint Sealer	386	LF	\$8.50	\$3,281.00	\$0.00	\$ 3,860.00
A11	Concrete Curb & Gutter-Match Existing	110	LF	\$100.00	\$11,000.00	\$65.00	\$ 7,150.00
A12	Topsoil Seed & E-Mat all Disturbed Areas	100	SY	\$100.00	\$10,000.00	\$12.00	\$ 1,200.00
A13	Hot Tar Tack Coat	30	Gal	\$15.00	\$450.00	\$12.00	\$ 360.00
Engineering Consulting Design Facilitation				TOTAL ALTERNATE A	\$3,533,700.15	TOTAL ALTERNATE A	\$ 3,063,722.00

Village of Kronenwetter Lift Station #8

Alternate B: Boring Forcemain Along Kronenwetter Drive

Item #	Bid Item Description	# of Units	Units	Bidder #1		Bidder #2	
				Hus Sons, Inc		Earth, Inc	
				Unit Price	Total	Unit Price	Total
B1	Administrative - Base Bid Less Items 31, 32 by 15000 LF	0	0	0	\$ 2,346,942.00	0	\$1,760,962.00
B2	Direction boring C900-dri 8 Pipe with Mech Joint Fasteners	15,000	Lf	73.16	\$1,097,400.00	\$75.00	\$ 1,125,000.00
Engineering Consulting Design Facilitation				TOTAL ALTERNATE B	\$3,444,342.00	TOTAL ALTERNATE B	\$ 2,885,962.00

Village of Kronenwetter Lift Station #8

Alternate C: Panel Change Deduct

Item #	Bid Item Description	# of Units	Units	Bidder #1		Bidder #2	
				Haas Sons, Inc		Earth, Inc	
				Unit Price	Total	Unit Price	Total
C1	Administrative - Base Bid less Nema 4 (panel)	0	0	0	\$3,565,191.15	0	\$ 3,081,042.00
C2	Nema 4 Panel Boxes	1	LS	Lump Sum	\$2,067.00	Lump Sum	\$ 1,200.00
Engineering Consulting Design Facilitation				TOTAL ALTERNATE C	\$3,567,258.15	TOTAL ALTERNATE C	\$ 3,082,242.00

* CALCULATION CORRECTIONS FROM BID FORM