

Leonard Ludi
Public Works Director
Status Report:
Through October 18, 2023

Meetings:

- Attended Village Board Meeting October 9, 2023
- Attended Utility Committee Meeting October 10, 2023
- Prepared for Lift Station 8 & 4 Village Board Presentation
- Prepared North Central Stormwater Coalition Cooperative Agreement resolution for Village Board presentation
- Attending the Wisconsin Towns Association Conference Oct 23 and Oct 24

Continued Reviews

- Review of Access and Excavation Permits
- Wisconsin Statutes and legal opinions regarding Truck Route requirements on public roads
- Public Works & Utilities' Budget Reviews with Interim Administrator

Public Works

- Yard Waste site gravel install (2957 tons of material in place)
- Upcoming Dumpster Deliveries for bulk item drop offs
- Seal Coat Map update – (upcoming winter work)
- 2446 Park Road Citizen complaint for tree trimming (scheduled 1st part of December)
- Winterize all summer equipment & storage for the season.
- 2100 Sundial Ditch repair almost complete
- Winterize all summer equipment & storage for the season
-

Water & Sewer Utility

- SCADA issues communicated with Systems Controller – Cad 6 line being replaced and telephone line being upgraded to a digital line. Van Ert electric is scheduled to pull the new wire this afternoon (10-18).

- Dunrite is currently working on Lift Station 7 generator building and should have it completed by October 20th. Dunrite only has one employee working on the project.
- Rags wrapping around both pumps at Lift Station 3 impeller
- Most likely replacing the last original pump at LS 6. The opposite original pump was replaced in 2018.
- Received 64 radios for the meters on 10-17-23 and working on getting letters out for meter exchanges week of Oct 18th. Anticipated installation start date of Oct 30.

Well #2 Water Treatment Construction Project

- State Commercial Building Inspector Meeting on Wednesday, October 25
- Contractor's and Engineer's progress reports due next week
- Ellis's Pay Application #1 waiting on certified payroll inclusion and Becher Hoppe review/certification.

TID #2 Utilities and Road Priority Projects

- Utility Committee is recommending award of the lift station s No. 8 and 4 design to Roth Professional Services

Wisconsin Department of Transportation

- Attending Wisconsin Towns Association Conference October 23th and 24th at Wisconsin Dells.
- Training for (1) WISLR & Mileage Basics, (2) WISLR Submit Pavement Ratings and (3) Managing WISLR Pavement Analysis

Miscellaneous Project Overview

- Revised Metal Roof and Asphalt Roof Bids Packet for Municipal Building Roofing Repair/Replacement Project completed Oct 17, 2023
- Three Lift Station Roofing and Siding Project started October 16, 2023
- Facility Assessment Scope Outline was developed
- AutoCAD Operating System installed and working through hardware issues

- Reviewing Class B designations in other municipalities of Road Ways for next CLIPP meeting, to include current traffic study of ongoing truck traffic on Kowalski Road for November 7 CLIPP meeting

Yard Waste site gravel install (2957 tons of material in place)



Well #2 Water Treatment Construction Project

