## Public Works Staff Reports

Not Started	In Progress	Delayed	Complete
ON	ON	ON	ON

Task	Status	Anticipated Start Date	Anticipated End Date	Actual Start Date	Actual End Date	Estimated Cost	Actual Cost
Street Paving	Complete	3/19/2025	3/21/2025	3/21/2025	3/25/2025	\$226,083	\$229,000
Street Lighting Repairs	In Progress	3/24/2025	4/14/2025	7/13/2025			
Street Shoulder Remediation	In Progress	3/26/2025	4/3/2025				
Drainage Cleaning on Broward Avenue	Complete	3/31/2025	3/31/2025	3/31/2025	3/31/2025		
Repairs at the Water Plant	In Progress	3/21/2025	3/22/2025	3/21/2025	4/3/2025		



Name	Title
Mitchell Wills	Superintendent of Public Works