

GWEN LAKE Project Progress Update





PROJECT OVERVIEW

- Gwen Lake Restoration
 - 7.4 Acres
 - Sedimentation and Overgrown
 Vegetation
 - Failed Outfall Control Structure
- Proposed Improvements
 - Control Stormwater Runoff Sedimentation
 - Increase Pond Depth to Natural Condition
 - Remove Excess Vegetation
 - Replace Failed Outfall
 Control Structure



Project Status

COMPLETED

- Data Collection
 - Wetland Delineation
 - Survey upland and survey
 - Geotechnical Soil Exploration
 - Sediment Sampling
- Permitting Pre-App Meetings
- Conceptual Design (30%)
- Proposed Permanent Easement Figures
- Conceptual H&H Modeling
- Grant Submittal

IN-PROGRESS

- Detailed 90% Design
- SRWMD Permit Application
- Final H&H Modeling
- Dam Analysis
- Final Drainage Report


H&H Modeling SIMULATIONS

Comparison of Various Weir Configurations

Weir Desig n Optio n	Weir Lengt h (ft)	Side Slopes (ft/ft)	NWL Elevati on (ft)	Proposed - 100 yr. 24 hr Gwen Lake Stage Elevation (ft)	FEMA BFE (ft)	BFE Differen ce (ft)	Weir Section Area (SF)
1	50	N/A	123.0 0	126.2	125. 9	0.3	200
2	75	N/A	123.5	126.2	125 . 9	0.3	262.5
Optio	on ³⁰ #1	4:1 confi	124.5 gumati	on 126.7	125 . 9	0.8	100
4ak	e 30	N/A	0	mal water level 126.3 m flow area and p	9	for a dee 0.4	150
	ements			rrow arca ana p		TIC ALALI	iage

• Controls the maximum stage elevations within the FEMA Base

Conceptual Design




Remove and replace the existing outfall structure




3

Limit sediment & erosion to the lake



CONCEPTUAL DESIGN

1 - PROPOSED LAKE RESTORATION




- Dredging
 - vater volume, double current condition
 - Soil samples indicate no signs of contamination
 - NWL at 123.0'; Bottom Depth of 116.0' = 7- foot depth
- Proposed Depth will allow for longer duration of settling time:
 - Increases removal of TN and TP - to prevent algae and aquatic plant life


CONCEPTUAL DESIGN

2 - PROPOSED DAM AND OUTFALL IMPROVEMENTS

- Open weir is 50 ft wide at an elevation of 123.0 ft, which increases to an elevation of 127.0 ft at the ends of the weir
- NWL set at 123.0 ft.
- Dam/outfall structure tie-in is above 500year 24-hour storm event stage elevation
- Outfall structure includes 12-inch steel pipe with gate valve




STEEL SHEET PILE/CONCRETE PLAN VIEW
NOT TO SCALE



CONCEPTUAL DESIGN

3 - Structural vegetation & stormwater conveyance improvements



- Structural vegetation on South bank to mitigate sediment and control erosion
- Improvements to NW
 Willow Drive and NW
 Palm Drive including
 curb and gutter and
 curb inlets
- Curb inlets have 2foot sumps to allow collection of sediment deposits
- Outfalls into pond

GRANT SUBMITTAL

- Grant Name: Hazard Mitigation Grant Program (HMGP)
- Administered By: Columbia County (funds from FEMA)
- Application Submittal Date: July 2025
- Grant Amount: \$4 million
- City Match: 25%
- Anticipated Award Determination: TBD
- Estimated Cost: ~\$4.1 million



FEMA

schedule

	2025							2026		
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
Data Collection	Comp	lete	d							
Conceptual Design	Comp	lete	d							
	Comp	lete	d							
City 30% design Review Meeting										
Permit Submittal & Review										
90% Design										
City Review Meeting										

questions



