

LAKE WORTH BEACH

Public Vorkssm



Florida Department of Transportation





Financial Project Identification Number: 446173-1-52-01

Project Limits: South of 10th Ave South to 6th Ave North

Work Mix: Resurfacing, Restoration, & Rehabilitation (RRR)

Initial Engineering Submittal (30%): May 16, 2022

Constructability Submittal (60%): October 11, 2022

Biddability Submittal (90%): April 6, 2023

Production (100% Plans): August 7, 2023

Letting Date: December 1, 2023

Construction NTP: March 5, 2024





Financial Project Identification Number: 447660-1

Project Limits: 6th Ave North to Arlington Rd

Work Mix: Resurfacing, Restoration, & Rehabilitation (RRR)

Initial Engineering Submittal (30%): January 12, 2023

Constructability Submittal (60%): July 28, 2023

Biddability Submittal (90%): February 9, 2024

Production (100% Plans): June 3, 2024

Letting Date: October 4, 2024

Construction NTP: January 7, 2025





Project Overview:

- > 1.298 miles of milling & resurfacing along Federal Hwy
- > ADA Improvements within project limits (correction of sub-standard curb ramps, replacement of old detectable warning domes)
- > Installation of pedestrian countdown signal features & video detection @ crosswalks
- > Upgraded signing & pavement markings
- > Drainage improvements
- Signalization upgrades
- Lighting retrofit at four intersections
- > Traffic calming features
- > Proposed RRFB utilization (Rectangular Rapid Flashing Beacon)












































TRAFFIC CONTROL GENERAL NOTES

- 1 THE EXISTING REGULATORY SPEED LIMIT IS TO BE MAINTAINED AT ALL TIMES DURING CONSTRUCTION. THE REGULATORY SPEED LIMIT VARIES FROM 25 NPH TO 35 NPH AT SR 5 (NB AND SB).
- 2. A LAWE MAY BE CLOSED ONLY DURING ACTIVE WORK PERIODS SIGNALIZED LAWE CLOSURES ARE NOT ALLOWED BETWEEN THE HOURS OF 6:00 AM TO 10:00 PM WITHIN 600 FEET OF A SIGNALIZED INTERSECTION. LAWE CLOSURES AND ALSO PRICHIBITION ON SPECIAL EVENT DAYS.
- 3 TEMPORARY REFLECTIVE PAVEMENT MARKERS ARE TO BE PLAKED ON STRUCTURAL FRICTION OR RESURFACED PAVEMENT LAYERS AT THE END OF EACH DAY IN ADDITION TO TEMPORARY STRIPTING
- 4 AN ACCESSIBLE PATH OR DETOUR SHALL BE PROVIDED FOR ALL IMPACTED PEDESTRIAN WAYS AS PER STANDARD PLANS INDEX 102-669
- 5 FURNISH AND MAINTAIN PORTABLE CHANGEABLE MESSAGE SIGNS (PCHS) ALONG SR 5 IN ROTH NORTHBOUND AND SOUTHBOUND DIRECTIONS

ADVANCE CONSTRUCTION NOTICE

PLACE PENS UNITS (PENS) AS SHOWN ON PROJECT ADVANCE SIGNING SCHOOL SHEET 14 DAYS PRIOR TO CONSTRUCTION WITH THE FOLLOWING MESSAGES.

MC55AGF 1

MESSAGE 2

ROAD WORK OFGINS DATE 10 DALE

MESSAGE TO BE DISPLAYED DURING LAWE CLOSURE

MESSAGE I

MESSAGE 2

LANE CLOSED AHEAD PREPARE TO STOP

TRAFFIC CONTROL PHASING NOTES

INSTALL ADVANCE STANDING STORS AS PER ADVANCE STORING SCHEME AND AS PER FOOT STANDARD PLANS INDEX MOS 102.600 162-802 102 663, 102-615 AND 102 666.

PHASE 1

MAINTAIN TRAFFIC IN ACCORDANCE WITH THE FOOT STANDARD PLANS INDEX NOS 102 600,102-602 AND 102-603.

- 1 MILL AND RESURFACE THE EXISTING PAVENENT ALONG SR 5 IN NORTHOUND AND SOUTHBOUND DIRECTIONS USING FLAGGERS IN ACCORDANCE WITH STANDARD PLANS INDEX 102 603
- OTTILIZE STANDARD PLANS INDEX 102-615 FOR MILLING AND RESURFACING OF THE INTERSECTIONS
- 3 DEFOUR TRAFFIC AS PER THE DEFOUR PLAN TO CONST MAISED INTERSECTION AT 71H AVE S
- 4 OFFORM NORTHBOUND PEDESTRIAN TRAFFIC TO THE SOUTHBOUND SIDEWACK FOR RAISED INTERSECTION CONSTRUCTION ALTH MY 5. USE SAME DEFOUR CONCEPT TO DEFOUR SOUTHBOUND TRAFFIC TO MORTHBOUND FOR RAISED THIS RESECTION. CONSTRUCTION
- S COMPLETE PEDESTRIAN SIGNALS, AND INSTALL COMB HAMP DETECTABLE HAMMING SURFACES UTILIZING STANDARD PLANS INDIX NOS 102 615 AND 102-660
- 6 PERFORM (IGH) ING NORK FOR THE PROJECT

PHASE 2

1 PLACE PAVEMENT MARKING AND PROPOSED SIGNAGE AS PER LINAL CONFIGURATION





Financial Project Identification Number: 446104-1

Project Limits: Lake Ave / Lucerne Ave from A Street to Golfview Rd

Work Mix: Resurfacing, Restoration, & Rehabilitation (RRR)

Initial Engineering Submittal (30%): October 6, 2021

Constructability Submittal (60%): May 12, 2022

Biddability Submittal (90%): November 3, 2022

Production (100% Plans): March 6, 2023

Letting Date: July 7, 2023

Construction NTP: October 4, 2023

*Public Meeting @ Osborne CC: June 8th, 3:00pm - 7:30pm



Questions?

LW Beach Public Works Dept. 1749 3rd Ave. South, 561.586.1720

