



Lake Worth Beach Community Sustainability Expansion Project Brief Project Overview

02/04/2026

Job Progress

- Completed
 - Interior Demolition and Site Improvement Permit issued.
 - 80% of the demolition is completed, awaiting RFI response on how to proceed with the entrance of the building (if shoring is required)
 - Completed the ground rough and pour back at bathrooms 183 & 184.
 - Exterior of building is completely demoed; planters, small walls, footings stairs and guardrails.
 - Rebar for footings was delivered onsite yesterday.
 - CMU has been released and we are awaiting delivery and the permit is still pending.
- In progress
 - We are currently cutting and digging for footers, they will be formed after.

Open Items

- Awaiting revised drawings identifying the areas to be demolished in lobby area (front entrance).
- Geotechnical testing was conducted, awaiting formal report to start sitework and layout building pad.
- Awaiting revised drawings to proceed with layout of footing inside and outside the building.
- Awaiting revised drawings to proceed with the installation on the bathrooms.
- Awaiting approved permit.