

Projects Update – February 5, 2025

Newly Completed

-

Under Construction

- Maintenance Building – On schedule.
- Judson 9th (Phase 2) – Sewer complete. 9th Street phase to start in May/June 2025.

Starting Construction/Bid

- Pepin Creek / Pine St. Bridge –
 - Bid Advertised – 01/29/2025 8AM
 - Pre-Bid Meeting – 02/06/2025 1PM
 - Bids Due/Opening – 02/20/25 10AM

Request will be submitted to Public Works Board (PWB) for additional funds after opening if needed. PWB meets March 14th. Council March 17th.

In Design for 2025 Construction

- Guide Watermain – Easements being finalized. Out to bid – Mid-February.
- Bradley Road – Cultural Resources review ongoing. Paperwork submitted to obligate R.O.W money.
 - Right-of-Way Plan attached. Recommend to Council for approval and authorize Mayor to sign.
- WWTP Demolition Work – Cultural Resources review ongoing.
- Benson Rd – Property owner's meeting summary Jan 27th