

## **Projects Update – April 2, 2025**

### **Newly Completed**

- 

### **Under Construction**

- Maintenance Building – On schedule. - Roof and siding on. Framing interior finished building areas (offices etc). Paving scheduled for May 1<sup>st</sup>.
- Judson 9<sup>th</sup> (Phase 2) – Sewer complete. Faber Construction has requested starting back up April 21<sup>st</sup> to complete 9<sup>th</sup> Street portion.

### **Starting Construction/Bid**

- WWTP Demolition Work – Recommendation to award today, award at City Council meeting – April 7th

### **In Design for 2025 Construction**

- Guide Watermain – Final Easements have been signed. Advertise April 16<sup>th</sup>.
- Bradley Road –Right of way money obligated. Offer to Holleman pending. Once an invoice is submitted to WSDOT for ROW acquisition, construction funds will be released.