

DETAILED DESIGN SCHEDULE

JUNE 2022

27 (Parks Meeting)

JULY 2022

4 Begin Design Development Phase

4 Site visit with subs

18 (Parks Meeting)

AUGUST 2022

8 Consultant 50% Design Development Docs due

15 Parks Meeting – SHKS present Investigation Report and 50% Design Development status

29 50% Design Development owner comments due (2 weeks)

SEPTEMBER 2022

19 (Parks Meeting)

OCTOBER 2022

3 Consultant 100% Design Development narratives & outline specs due (civil, fire protection, elec, lighting)

10 100% Design Development Cost Plan due

17 Parks Meeting - 100% Design Development presentation to Parks Commission

31 100% Design Development owner comments due (2 weeks)

31 Begin Construction Document (CD) Phase

NOVEMBER 2022

21 (Parks Meeting)

21 Consultant 25% CDs for Permit Submittal due

28 25% CDs Drawings, documentation & calculations: **Submit for Permit**

DECEMBER 2022

19 (Parks Meeting)

JANUARY 2023

16 (Parks Meeting)

FEBRUARY 2023

3 Consultant 75% CDs and specifications due

10 75% CD drawings and full bid specifications to Owner

13 Parks Meeting - 75% CD presentation to Parks Commission

27 75% CD owner comments due (2 weeks)

27 Permit approval (anticipated 3 months)

MARCH 2023

13 Consultant 100% CDs and specifications due

20 (Parks Meeting)

20 100% CD Cost Plan

27 100% CD drawings and full bid specifications to Owner