

Projects Update – May 7, 2025

Under Construction

- Maintenance Building – On schedule. Substantial completion scheduled for May 28th.
- Judson 9th (Phase 2) – Faber scheduled to complete May 15th. This may push into the early week of 19th.

Starting Construction/Bid

- WWTP Demolition Work - In Design for 2025 Construction.
- Guide Watermain – Project scheduled for advertisement May 14th.
- Bradley Road –First advertisement May 7th. Bid opening May 22nd.
- 1st and Main: First advertisement May 7th. Bid opening May 22nd.