

## **Projects Update – September 6, 2023**

### **Under Construction**

- WSDOT Culvert Replacement – Four-day full closure of Guide-Meridian at Duffner Ditch is delayed until the week of September 18. Northbound traffic will be routed west on Birch Bay Lynden Road to Berthusen Road and back to the Guide. Southbound traffic will be routed east on Main Street to 19<sup>th</sup> and Front Streets.
- Jim Kaemingk Trail Extension – Started driving piles for bridge abutments last week and this should be complete this week. Additional bank stabilization work is occurring.

### **Starting Construction**

- East Front Stabilization – Honcoop started August 28<sup>th</sup>, should be complete by end of September.
- 3<sup>rd</sup>/Main/Depot Intersection – Work to occur in September.
- Crack Sealing – Huizenga Enterprises will be doing work in September on Main Street from 4<sup>th</sup> Street to Guide Meridian and Grover Street from 4<sup>th</sup> to 17<sup>th</sup> Street.

### **In Design**

- Cedar Drive Sewer and Overlay – Project should be at 50% design within the month. Pump station was removed from the project scope.
- Benson Road – Received one proposal from Reichardt and Ebe.