



MOD LG.	WEIGHT OF PICK
16'	11k
20'	13k
24'	15k
28'	17k
32'	19k
36'	21k
40'	23k
44'	25k
48'	27k
52'	29k
56'	31k
60'	33k
64'	35k

WEIGHTS INCLUDE, MODULE WT.  
SLING WEIGHT OF 2000# AND  
THE CRANE WITH A HOOK  
BLOCK WEIGHT OF 1000#

WWW.DICKINSONHOMES.COM  
FAX: 906-774-5803

**Dickinson Homes**  
1500 W. BREITUNG AVE. KINGSFORD, MI 906-774-5800

revision	.....
proj	title
1	MICT HOUSING PHASE 2 CONSTRUCTION PLANNING PLAN CRANE & STAGING PLAN
designed	.....
checked	.....
date	8-16-23
originator	AS
sheet no	1

NOVEMBER DELIVERY 2024  
**JOB #**  
DRAWING SCALE 1' = 40'

H:\CWS\23\44497-11\PH HOUSING 1316\_A1.0\_P1 Site Planning, 9/25/2023 10:08:13 AM, Albert Sarabei