


PROJECT # A02NW66		DATE SVC REQ'D 05/30/2024
NPANNX 906847	GEO LOC M29921	CLLI mcismimn
PRIMARY ENGR.: COLLARD, JEFFREY W		
ENGR. ID: JC7632	PERMIT REQ'D.	N
PHONE #: 5867648260	PRINT 1 OF 3	



BORE NEW 4" IPP NEXT TO EXIST DUCT RUN -FILL WITH 2-1.25" AND ONE 1" IPP

PLACE NEW HH IN SIDEWALK -PLACE GROUND FIELD

SEE P3 FOR IPP DETAILS -WE WILL BE PLACING IPP FOR THESE 2 ORDERS AS WELL AS PLACING IPP FOR FUTURE ORDERS UNDER THE SIDEWALK THEN STUBBING SOME OFF AT VARIOUS LOCATIONS FOR FUTURE ORDERS -PERMIT WILL BE REQUIRED -ALL BORE AND PLACING WILL BE DONE ON THIS PROJECT -ONCE PERMIT IS RECIEVED ENG AND CFO WILL MEET CONTRACTOR ON SITE TO GO OVER SCOPE OF WORK WITH CUSTOMER ANDY RYNBERG, 9064406618

MUST PLACE TRACER WIRE IN IPP WITH FIBER TAILS

CUSTOMER TO PROVIDE PATH INTO SUITE, BB, PWR AND GROUND AT BOTH LOCATIONS

REAR LEAD COPPER CABLES OMITTED FOR PRINT CLARITY

SEE PROJECT A02NW66 FOR TEST AND READY TASKS

FBT TO BE MOUNTED ON OUTSIDE WALL CLEAT 2" PVC FROM SIDEWALK TO INTERCEPT IPP AND RUN TO BACK OF THE BUIDING -WILL MEET WITH CUSTOMER AND CFO AND CONTRACTOR BEFORE WORK IS STARTED

mk0101b01m
mk0101b01f

PROJECT # A02NW66		DATE SVC REQ'D 05/30/2024	
NPANNX 906847	GEO LOC M29921	CLLI mcismimn	
PRIMARY ENGR.: COLLARD, JEFFREY W			
ENGR. ID: JC7632		PERMIT REQ'D.	N
PHONE #: 5867648260		PRINT 2 OF 3	

NEW HH
7331 MAIN ST

*
MH1

NEW 72 FIBER

SEE P3 FOR PLACING TASKS

7 NEW IPP

-WE WILL BE PLACING IPP FOR THESE 2 ORDERS AS WELL AS PLACING IPP FOR FUTURE ORDERS FROM THE NEW HH, THEN UNDER THE SIDEWALK STUBBING SOME OFF AT VARIOUS LOCATIONS FOR FUTURE ORDERS

-IPP WILL NEED TO BE PLUGGED AND LEFT UNDER CORNER OF SIDEWALK AT EACH LOCATIONNOT EXPOSED

-THEN SIDEWALK WILL NEED TO BE RESTORED AND MARKED TO INDICATE WHERE SPARE IPP IS

-PERMIT WILL BE REQUIRED -ALL BORE AND PLACING WILL BE DONE ON THIS PROJECT

-ONCE PERMIT IS RECIEVED ENG AND CFO WILL MEET CONTRACTOR ON SITE TO GO OVER SCOPE OF WORK WITH CUSTOMER ANDY RYNBERG, 9064406618

0+00

0+80

1+35

1+90

2+25

2+97

3+47

3+77

MAIN ST

SIDEWALK

7337
SEA BSCUIT

7347
TRADING POST

7351
MAYS

7355
BAXTERS

7363
MURDICKS
FUDGE

MERCHANTS
OF MACKINAW

7389
NORTHWINDS

SALOON

MARKET

7395
MACKINAW
MACCASIN

7403
BUTTERFLY
HOUSE

7411
MACKINAW MUD

APTS

ORDER NSN200852460
CUSTOMER TO PROVIDE
PATH FROM SIDEWALK
TO SUITE, BB, PWR
AND GROUND

ORDER NSN200846760
FBT TO BE MOUNTED ON
OUTSIDE WALL CLEAT 2" PVC
FROM SIDEWALK TO INTERCEPT
IPP AND RUN TO BACK OF THE BUIDING
-WILL MEET WITH CUSTOMER AND CFO
AND CONTRACTOR BEFORE WORK IS STARTED

PROJECT # A02NW66		DATE SVC REQ'D 05/30/2024
NPANNX 906847	GEO LOC M29921	CLLI mcismimn
PRIMARY ENGR.: COLLARD, JEFFREY W		
ENGR. ID: JC7632	PERMIT REQ'D.	N
PHONE #: 5867648260	PRINT 3 OF 3	