

11 MATERIALS WILL BE DELIVERED FROM DOCK 3 IN ST. IGNALE TO THE COAL DOCK ON THE ISLAND THEN DRAYED TO JOB SITE. MATERIALS TO BE DELIVERED ON A NEED BASIS. CHAD BELONGA WILL EXCAVATE BASEMENT WITH BACKHOE & TRUCKS.

12 THE HOUSE WILL BE PANELIZED. (WILL NOT BE A DICKENSON HOME) PANELS WILL BE DELIVERED AS NEEDED. ALL DEBRIS WILL BE PLACED IN A DRAY AND HAULED AWAY BY THE SERVICE COMPANY

13 BELONGA TO EXCAVATE IN THE NEXT 30 DAYS. WEINBERG WILL BEGIN FOUNDATION/ BLOCK WORK FOLLOWING. ~~FRAMING~~ FRAMING MATERIALS WILL BE DELIVERED AS SOON AS READY. WILL FRAME HOUSE SUMMER OF 2025.

