

August 1, 2023 Project No.: 3604304

Mr. Michael Johnson, PE City Engineer City of Madison 100 Hughes Road Madison, AL 35758

RE: ATRIP ATRIP2-45-2020-327 Wall Triana Highway from Graphics Drive to I-565 (CE&I)

Dear Mr. Johnson,

As you are aware Barge Design Solutions, Inc. has exceeded its original CE&I budget for the captioned project. Please find included with this letter a request for supplemental budget to cover our costs to finish CE&I services for the project. A brief explanation of the need for additional budget follows. There are reports for everyday of our effort in CAMMS documenting our effort and activities.

The original scope of work was intended to cover 100 working days of construction. The reason for our overrun is related primarily to two key issues.

- 1. As you will recall, the contractor requested and was granted a 180 day procurement period for signal poles. During this time no progress was made in the field. However, Barge still had to continue daily work reports and diaries in CAMMS and project coordination/management to meet ALDOT project requirements
- 2. Utility conflicts that were introduced after design was completed have hindered progress. As you will also recall, a new waterline was installed without consideration to the completed drainage design. This change in conditions caused delays in progress by the contractor.

As of the date of this letter, Barge has spent \$36,000 above our original budget (unbilled) in good faith and in the interest of the project. Note that this only includes \$4,498 in costs for CMT services (22% of budget) which illustrates the lag in construction progress.

Also as of the date of this letter, there have been 63 days charged against contract time leaving 37 remaining days of work. Our supplemental request assumes 45 days of remaining effort to complete the work.

Please review the attached additional services agreement and the supporting documents. Reach out to me or Jeff Glass should you have any questions or need additional information.

Kind regards,

Barge Design Solutions, Inc.

Christopher J. Grace, PE, Project Manager

Vice President

Ms. Michelle Dunson, City of Madison Mr. Jeff Glass, Barge

## **ADDITIONAL SERVICES AMENDMENT NUMBER 1**

This amendment to the Professional Services Agreement dated August \_\_\_\_\_, 2023, between the City of Madison, Alabama (Client) and Barge Design Solutions, Inc. (Barge) is for additional services described as follows:

Project: ATRIP2-45-2020-327 Wall Triana Highway from Graphics Drive to I-565

Project Description: CE&I Supplemental Services

I. PROFESSIONAL SERVICES: Barge agrees to perform the following additional services under this Amendment:

Continuation of Construction Engineering and Inspection services in accordance with ALDOT standard procedures for ATRIP 2 local projects. See attached estimates for itemized costs.

**II**. **COMPENSATION:** The compensation to be paid to Barge for providing the requested additional services shall be:

	Cost Plus in accordance with the rate schedule attached as Exhibit "A" including applicable reimbursables.				
$\boxtimes$	Estimated Fee	\$	or Maximum Fee	\$ <u>117,244</u>	
	Lump Sum	\$			

**III. TERMS AND CONDITIONS:** Services performed under this amendment are subject to the same terms and conditions described in the Professional Services Agreement as referenced above.

	City of Madison	Barge Design Solutions, Inc.		
Ву:		Ву:		
Printed Name:	Paul Finley	Printed Name:	Christopher J. Grace	
Title:	Mayor	Title:	Vice President	
Address:	100 Hughes Road Madison, Alabama 35758	Address:	200 Clinton Avenue, Suite 800 Huntsville, Alabama 35801	

	Wall Triana-Madison, Alabama (ATRIP2-45-2020-327)					
CE&I COSTS FOR JUNE (BALANCE) AND JULY 2023						
Labor						
Staff	Title	Hrs/Day	Days	Direct Labor	OH Rate	Labor Cost
Curtis Underhill	SR. Inspector	8	30	\$33.87	1.1555	\$17,521.63
Curtis Underhill	SR. Inspector	1.5	30	\$50.81	1.1555	\$4,928.44
Raymond Canady	SR. Const. Manager	1	6	\$50.69	1.1555	\$655.57
Lydia Hale	Administrative Asst.	1	2	\$23.38	2.0939	\$144.67
Chris Grace	Project Engineer/PM	1	2	\$72.67	2.0939	\$449.67
Jeff Glass	Director CEI/PM	1	14	\$80.78	2.0939	\$3,498.95
				•	Total Direct Labor	\$11,280.11
				Profit	10%	\$2,719.89
				FCCM	0.61	\$68.81
					Total Labor Fee	\$29,987.64
		•				
Subconsultant	GTEC			\$4,284.00	1.05	\$4,498.20
Expenses						
Per Diem	Field Personnel			\$40.00		\$0.00
Mileage	Field Personnel		2200	\$0.655		\$1,441.00
	Office-Nashville			\$0.655		\$0.00
	Office-Huntsville			\$0.655		\$0.00
Shipping	Misc.			\$40.00		\$0.00
				Profit	10%	\$144.10
					Total Expenses	\$1,585.10
				7		
					Total Fee	\$36,070.94

Wall Triana-Madison, Alabama (ATRIP2-45-2020-327) ESTIMATED COSTS TO COMPLETE CE&I SERVICES							
Staff	Title	Hrs/Day	Days	Direct Labor	OH Rate	Labor Cost	
Justin Reliford	SR. Inspector	8	45	\$35.00	1.1555	\$27,159.30	
Justin Reliford	SR. Inspector	1.5	45	\$52.50	1.1555	\$7,638.55	
Raymond Canady	SR. Const. Manager	8	5	\$50.69	1.1555	\$4,370.49	
Lydia Hale	Administrative Asst.	1	5	\$23.38	2.0939	\$361.68	
Chris Grace	Project Engineer/PM	1	5	\$72.67	2.0939	\$1,124.17	
Jeff Glass	Director CEI/PM	1	45	\$80.78	2.0939	\$11,246.64	
				•	Total Direct Labor	\$21,105.45	
				Profit	10%	\$5,190.08	
				FCCM	0.61	\$128.74	
					Total Labor Fee	\$57,219.65	
Subconsultant			\$15,168.00	1.05	\$15,926.40		
	GTEC - Supplemental Work for Signal Pole			\$5,004.17	1.05	\$5,254.38	
Expenses					+		
Per Diem	Field Personnel			\$40.00		\$0.00	
Mileage	Field Personnel		60	\$0.655	45	\$1,768.50	
	Office-Nashville		230	\$0.655	5	\$753.25	
	Office-Huntsville			\$0.655			
Shipping	Misc.			\$40.00		\$0.00	
				Profit	10%	\$252.18	
					Total Expenses	\$2,773.93	
					Total Fee	\$81,174.36	