



To: Mayor and City Council Members

From: Matt Woodard, Director of Public Works

Date: July 16, 2025

**RE:** June Monthly Report

# **Public Works Department**

# Street and Public, Parks, and Maintenance Department

In June, the Public Parks and Maintenance Department mowed all city facilities, alleys, and right of way. They cleaned and maintained all the city facilities and parks. They performed all maintenance on city vehicles and heavy equipment, and the Street Department repaired streets, curbs, and signs. Terryon Wicks obtained his Class A CDL license.

### Water and Wastewater Department

In June, the Water Department performed daily maintenance on the water system, repaired water mains, set water meters, and tested the water daily. The Wastewater Department performed daily maintenance on the wastewater plant. Andre Pineda received Collections II water license. New Hires - Archie Isaac and Manny Salazar in the Wastewater Department and Josue Quinteros in the Water Department.

# Water Usage (in Thousands)

Manor Ground Water- 12.780 Manville- 10.296 EPCOR- 34.696

Total: 57.772 Gallons

# Population

City of Manor – 21,471

Shadowglen - 6,356





#### CITY OF MANOR CAPITAL PROJECT STATUS REPORT PUBLIC WORKS DEPARTMENT July 2<sup>nd</sup>, 2025

		ly 2 <sup>na</sup> , 2025	
PROJECT NAME	PROJECT	MONTHLY ACTIVITY	PERCENT
	DESCRIPTION		CONSTRUCTION
			COMPLETE/PHASE
Manor Commercial	Phased wastewater	Phase 1: Construction is in	Phase 1 Construction
Park WW Collection	collection system	progress. Milestones: In	Phase
System	improvements for the	progress: Density, Mandrel, and	
, 15072 – SOW No. 7	Beltex area	Pressure testing.	Phase 2 Construction
		5	Documents
		Phase 2: Finalizing the design,	
Tyler Shows		GBA will schedule a meeting with	
.,		city staff to go over this section.	
Gregg Manor Road GST	Ground storage tank	Temporary SCADA panel	Construction Phase
and Pressurization	and water	approved. Electrical service has	construction muse
Facilities	pressurization	been installed by June 23.	
15110 - SOW No. 10	facilities for the EPCOR	Completed environmental review	
19110 3000 10.10	water delivery point	for grant application. Working on	
		electrical change order.	
	The contractor is CC		
Paulino Grav	Carlton.		
Pauline Gray FM 973 and US 290	Water line extensions	The Contract going hefere	About to start
		The Contract going before	
Water Lines, CIP W-15	along FM973 and US	Council on July 2.	construction.
& W-16	290		
15110.01 - SOW No. 10			
Pauline Gray			
Bell Farms and	Upgrades to the Bell	Letter addressing liquidated	Construction
Presidential Glen LS	Farms and Presidential	damages amount issued by City	documents 100%.
Imp, CIP-2 & CIP-3	Glen lift stations to	to contractor on 5/6/2025.	Bid phase 100%
15110.02 - SOW No. 10	provide capacity for	Waiting to hear back from	Construction phase
	new growth.	contractor's attorney or City	100%
			100%
Frank Phelan	The contractor is JM	Legal.	
	Pipeline.		
Cottonwood Creek	Developer-funded	Continue to monitor plant flows.	Bid Documents 99%
WWTP Phase II	expansion of the	Flows in April averaging 87,000	
Expansion	plant	gpd or 44% of capacity. Flows in	
15283 - SOW No. 9		May (with heavy rains) averaged	
Frank Phelan		131,000 or 65% of capacity. June	
		flows averaged 103,000 or 52%	
		of capacity.	





Cottonwood Creek	Tax Note expansion of	Final corrections from 90%	Design Phase
WWTP Phase III Grant	the Cottonwood	QA/QC being completed.	Engineering
Project 15130 - SOW No. 9A	Wastewater Treatment Plant		
15150 - 50W NO. 9A			
Frank Phelan			
2022 Community	Update to the impact	Public hearing in August for	Finalizing roadway
Impact Fee (CIF)	fee program	roadway impact fees.	impact fees.
Program Update			
15312 - SOW No. 18			
Pauline Gray			
Gregg Lane Ground	Contract approved at	Ongoing meetings regarding lot	Construction
Storage Tank and	September 7 Council	being conveyed to the City.	documents at 90%
Pressurization Facility	Meeting.	Warranty deed under review by	
15318 - SOW No. 20	_	City Legal. Plat should be	
		recorded in July.	
Pauline Gray			
FY2022 Tax Note-	Contract approved at	FM 973 North WL contract is	About to start
Funded Water,	September 7 Council	going before Council on July 2.	construction.
Wastewater, and	Meeting.		
Roadway Improvement		The project includes 973 Water	
Project		Line, Cottonwood Creek Phase 3,	
XXXXX - SOW No. 23		and Hill Lane Improvements.	
Pauline Gray			
FY2022 Cap Metro	Paving project	Revised change orders will go	Project closeout.
Paving Project	improvements using	before Council on 7/16/2025.	
15451 – SOW No. 25	allocated Cap Metro		
	Funding		
	The contractor is		
Pauline Gray	Smith Paving.		
Wilbarger Creek WWTP	Expansion of the	Submitted 90% plans to City on	60% Design Level
Expansion	existing Wilbarger	6/27/25. Will conduct page	
1	WWTP from 1.33 to	turning session after City has	
	2.0 MGD, sludge	reviewed plans .	
	digestion, thickening,		
	and dewatering.		
Kevin Taylor			





East Travis Regional	TCEQ Permit	Submitted to TCEQ on 01/24.	Permit application
WWTP Permit – SOW	application for		
No. 31	Manor's 98-acre site	Waiting for comments from	
	for East Travis	TCEQ. Still waiting on TCEQ 7/2	
laca Castilla	Regional WWTP		
Jose Castillo		NODI has been published and	Downit opplication
Wilbarger Creek WWTP Permit Renewal – SOW	TCEQ Permit renewal application for	NORI has been published and	Permit application
No. 32	Wilbarger Creek	documentation provided to	
10. 52	WIDDInger Creek	TCEQ. Permit is under technical	
Pauline Gray		review.	
Emergency Generators	Emergency	Updating plans for revisions and	60%
– SOW No. 34	Generators for City	preparing specs.	
	Hall and Police		
Kevin Taylor	Department		
Llano St. & Lampasas	Upgrade/upsize of	Field survey is expected to be	Design Phase
St. Interceptors – CP-	existing sanitary sewer	completed by the week of 6/30,	
WW-0003	relief pipes, 18" to 36"	and survey data is expected to be	
16692 – SOW No. 40		received by the week of 7/7.	
Kovin Toylor			
Kevin Taylor Manor – Waterline	Upgrade/upsize of	We are getting Right of Entries at	Design Phase
Upsizing Project – CP-	replacement of	the time, potential survey in late	Design Fliase
WW-0002	existing 12" waterline	August 2025. 07/02	
16689 – SOW No. 38	with a 16" waterline	August 2023. 07/02	
	between the		
	intermediate tank to		
	downtown.		
Jose Castillo			
Manor – US Hwy 290	This new waterline tie	Survey has been completed.	Preliminary Design
Waterline Crossing –	in will provide	Beginning preliminary design has	Phase
16690 - SOW No. 37	conveyance across US	begun.	
	290 from the north side to the south side.		
	This will provide		
	system resiliency.		
Pauline Gray			
Manor – 16" Bois d'Arc	This project will create	Survey has been completed.	Droliminon: Docim
waterline project – 16691 - SOW No. 38	a waterline loop along Bois d'Arc lance that	Beginning preliminary design has	Preliminary Design Phase
10031 - 20 M IND' 20	will provide improved	begun.	FIIdSE
	water quality, system		
	reliability and		
Pauline Gray	enhanced distribution		
	system capacity.		





# **Streets and Parks Monthly Report June 2025**

#### **Daily Duties and Projects**

#### Streets Maintenance

Cut and chipped a tree that was down in an alley.

Repaired a missing street name sign at W. Lexington St.

Repaired a missing street name sign at Marie Ln.

Installed No Dumping in Drains to creek seals in Wild Horse Creek and Logos subdivisions per the MS4 program.

Repaired a missing street name sign at San Marcos St.

Removed an uneven sidewalk at Bell Farms Park.

Prepped subgrade and set forms for sidewalk at Bell Farms Park.

Poured another section of sidewalk at Bell Farms Park.

Picked up illegal dumping on Gunn Ln.

Cut and chipped trees at Old 20 and FM 973 blind corner.

Stop sign repair at Inselberg Dr. and Johnson Rd.

Installed turf grass along the new sidewalk on Ring Rd.

#### Parks/ROW Maintenance

Painted over graffiti at Jennie Lane Park restrooms.

Set up for the Juneteenth Event in Timmermann Park.

Clean up and take down for the Juneteenth Event in Timmermann Park.

Set up/take down for movies in the park.





Power-washed City Hall twice on the south and east sides of the building.

Weekly irrigation checks.

Playground and playscape monthly safety checks.

Friday Afternoons Bulk Drop Off for city residents.

Scheduled weekly Park rounds at park facilities.

Scheduled weekly (ROW) Right of Way mowing.

Weekly vehicle and equipment check and maintenance.

#### MS4 Storm drain inspections monitored New/Construction under warranty

258 - Inspections are done this month.

2- MS4 reports submitted this month as required by TCEQ.



#### Inspections/Warranties/New subdivision Walkthroughs and Pre-Construction meetings.

Lagos Phase 3 – building. Manor Heights Phase 2 Section 1B – building. Manor Heights Phase 3 Section 2 – building. Manor Heights Phase 3 Section 2 – building.





Village at Manor Commons Phases 3 & 4 - building.

La Mexicana – building.

Palomino Subdivision – building.

Las Entradas Section 4 – waiting to build.

Holley Smith Phase 1A – building.

Holley Smith Phase 1B – building.

The View at Manor – building.

Monarch Ranch Subdivision Improvements – building.

Monarch Ranch Amenity Center - building.

HTeaO - building.

Manor Mini storage - waiting to build.

The Lex – building.

Presidential Storage – building.

TC ESD – building.

Bojangles- building.

Tesla Charging Stations – waiting.

Blue Bonnet Mass Grading – building.

Boyce Street mixed use apartments- building.

Amavi Manor – waiting to build.

Gregg Manor GST project – building.

Manor OZ – Manor Apartments – building.

Al Noor Muslim Center – waiting to build.

Manor Animal Hospital – building.

MiniMax – building.

Discount Tire – building.

New Haven Mass Grading – building.

University Federal Credit Union - building.

City of Refuge Site plan – waiting to build.

Holley-Smith Phase 4A – development.

HEB – building.

Abbott's Frozen Custard – waiting.

Landmark – building.

Las Entradas North Mass Grading - waiting.

Platinum 973 Business Center – building.

Manor Village Center – Church – building.

Manor Crossing Multitenant (Lot 2B) – building.

Okra Phase 1 – south of Monarch Ranch – building.

Busy Bee – Las Entradas – building.





Tower Road Apartments – off Tower Road – building.

Manor Crossing Lot 7 - " Chipotle"

Manor Heights Ph 6 – site disturbance plans – waiting.

Popeyes - waiting.

**Cemetery Report** 

- June 3, 2025 Monitored the cemetery.
- June 5, 2025 Monitored the cemetery.
- June 6, 2025 Met with Juana Castaneda for the burial of her husband's ashes.
- June 7, 2025 Assisted Theresa Tijerina in installing her husband, John Christopher's headstone.
- June 9, 12, 14 2025 Monitored the cemetery.
- June 15, 2025 Assisted the Family of Margarito Ortega with burial.

June 17, 19, 21, 23, 26, 27, 30 2025 – Monitored the cemetery.

Duque Estates – building.

St Davids – Las Entradas South – US 290 and Gregg Manor South – building.

Brakes Plus – Las Entradas North – waiting.

Waffle House – building.

# WATER/WASTEWATER JUNE MONTHLY REPORT

WASTEWATER	TASK COMPLETED		
	2		
SERVICE CALLS	2 3		
LIF STATION CALLS			
SEWER BACKUPS	2		
MANHOLES REPAIRED			
CAMERA LINES	3,658 FT		
WW LINES LOCATED	1		
CLEANOUT REPAIRED	1		
JOBSITE CLEANUP AND RESTORATION			
SCADA TROUBLESHOOTING	4		
BUILDING MAINTENANCE			
JOB CLEANUP AND RESTORATION			
WATER	TASK COMPLETED		
SERVICE CALLS	15		
SERVICE LEAKS	2		
CUSTOMER LEAKS	3		
WATER MAIN LEAKS	1		
WATER LINE REPLACEMENT			
Hydrant Maintenance			
Hydrant Flushed	44		
HYDRANT REPAIR/REPLACED	18		
VALVE MAINTENANCE	1		
ANGLE STOPS REPLACED	2		
LINES LOCATED	3		
WHOLESALE DISCOLORED WATER	1		
CITY DISCOLORED WATER	3		
WATER PRESSURE	5		
WATER TURN ON/OFF	5		
BAC T SAMPLES	20		
IOBSITE CLEANUP AND RESTORATION	1		
METER INSTALL			
INSPECTIONS			
CITES INCOLSTED	F 7 4		
SITES INSPECTED	574		
PRE CONS	2		
MANHOLES INSTALLED	3		
TAPS	1		
MANDREL TESTED	344 FT		
PRE-CONS	2		
DENSITIES	128		
WATER SERVICES INSTALLED	72		
WATER VALVE INSTALLED	37		
MANHOLES TESTED	1		