

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

4/9/2024

PROJECT #:	Coding	DATE		CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2022 Prior Payments	2023 Prior Payments	2024 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00	66,794.00				11,822.00	-	100.00%
ST-009	481-43300-55170	3/14/2023	W. Lyon Street/N. 3rd Street Reconstruction	R & G Construction Co.	3,845,497.31	39,670.13	3,885,167.44		3,518,016.32			35,535.52	331,615.60	91.46%
PK-092	481-45200-55120	4/11/2023	Amateur Sports Center Shelter & Storage-Ball Field	Doom & Cuyper's Construction, Inc.	171,642.00	6,078.00	177,720.00		177,000.00			-	720.00	99.59%
AP-007	480-43400-55170	2022	Crack Filling w/Sealcoat	City Staff - Street/Airport	75,000.00		75,000.00			51,540.63			23,459.37	68.72%
AP-003	482-43400-55120	2/13/2024	SRE Building	Sussner Construction	2,913,100.00		2,913,100.00						2,913,100.00	0.00%
ST-012	482-43300-55170	2/27/2024	S Whitney (E College to Jean)	D & G Excavating	1,565,706.60		1,565,706.60						1,565,706.60	0.00%
ST-001	101-43300-53425	3/26/2024	Chip Seals	Pearson Bros., Inc.	132,504.60		132,504.60						132,504.60	0.00%
ST-002	495-43300-55170	3/26/2024	Bituminous Overlay on Various City Streets	Central Specialties Inc.	610,442.88		610,442.88						610,442.88	0.00%
					<u>14,344,093.39</u>	<u>795,108.13</u>	<u>15,139,201.52</u>	<u>118,334.63</u>	<u>3,695,016.32</u>	<u>0.00</u>	<u>0.00</u>	<u>47,357.52</u>	<u>5,577,549.05</u>	