

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

11/26/2024

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2022 Prior Payments	2023 Prior Payments	2024 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00	66,794.00			11,822.00	-	100.00%
ST-009	481-43300-55170	3/14/2023	W. Lyon Street/N. 3rd Street Reconstruction	R & G Construction Co.	3,845,497.31	(67,734.09)	3,777,763.22		3,518,016.32	259,746.90	-	-	100.00%
PK-092	481-45200-55120	4/11/2023	Amateur Sports Center Shelter & Storage-Ball Field	Doom & Cuypers Construction, Inc.	171,642.00	6,078.00	177,720.00		177,000.00	720.00	-	-	100.00%
AP-007	480-43400-55170	2022	Crack Filling w/Sealcoat	City Staff - Street/Airport	75,000.00		75,000.00	51,540.63				23,459.37	68.72%
AP-003	482-43400-55120	2/13/2024	SRE Building	Sussner Construction	2,913,100.00		2,913,100.00			1,352,002.13	71,158.01	1,489,939.86	48.85%
ST-012	482-43300-55170	2/27/2024	S Whitney (E College to Jean)	D & G Excavating	1,565,706.60	50,738.00	1,616,444.60		1,492,457.50	37,604.30	80,529.57	5,853.23	99.64%
ST-001	101-43300-53425	3/26/2024	Chip Seals	Pearson Bros., Inc.	132,504.60	19,981.45	152,486.05		152,486.05		-	-	100.00%
ST-002	495-43300-55170	3/26/2024	Bituminous Overlay on Various City Streets	Central Specialties Inc.	587,422.58		587,422.58		523,278.81		33,400.77	30,743.00	94.77%
ST-010	482-43300-55170	4/23/2024	Lyon Circle Reconstruction	A&C Excavating, LLC	161,580.80		161,580.80		120,029.86		6,317.36	35,233.58	78.19%
PK-015	482-45200-55170	4/23/2024	Independence Park parking lot (back)	Towne & Country Excavating LLC	197,216.00	(5,472.00)	191,744.00		191,744.00		-	-	100.00%
					<u>14,679,869.89</u>	<u>752,951.36</u>	<u>15,432,821.25</u>	<u>118,334.63</u>	<u>3,695,016.32</u>	<u>4,092,465.25</u>	<u>37,604.30</u>	<u>203,227.71</u>	<u>1,585,229.04</u>