



CITY OF MARSHALL AGENDA ITEM REPORT

Meeting Date:	Tuesday, July 26, 2022
Category:	NEW BUSINESS
Type:	ACTION
Subject:	Project Z83: James Avenue Reconstruction Project - Consider Change Order No. 2 (Final) and Acknowledgement of Final Pay Request No. 5.
Background Information:	<p>This project consisted of: reconstruction and utility replacement on James Avenue between Camden Drive and South 4th Street and Camden Drive between James Avenue and South 4th Street. All utilities will be replaced, including watermain, sanitary sewer, and storm sewer on James Avenue and Camden Drive. Other items of work included in this project are pavement removal, aggregate base, bituminous surfacing, sidewalks, curb and gutter and other minor work.</p> <p>The items on Change Order No. 2 (Final Reconciling Change Order) for the above project are the result of final measurements and changes in item quantities during construction.</p> <p>All work has been completed in accordance with the specifications. Attached is a copy of Final Pay Request (No. 5) in the amount of \$78,767.00.</p>
Fiscal Impact:	Change Order No. 2 (Final) results in a base bid pay item decrease in the amount of (\$45,910.61) and Final Pay Request No. 5 results in a total contract amount of \$857,946.36. The original contract amount was \$849,244.50.
Alternative/Variations:	No alternative actions recommended.
Recommendations:	that the Council approve Change Order No. 2 (Final), resulting in a contract decrease in the amount of (\$45,910.61), and acknowledge Final Pay Request (No. 5) in the amount of \$78,767.00 for the above-referenced project to Kuechle Underground of Kimball, Minnesota.