



CITY OF MARSHALL AGENDA ITEM REPORT

Meeting Date:	Tuesday, July 26, 2022
Category:	NEW BUSINESS
Type:	ACTION
Subject:	Project SWM-007: Independence Park Pond Forebay Expansion Project - Consider Change Order No. 2 (Final) and Acknowledgement of Final Pay Request No. 4.
Background Information:	<p>This project consisted of: the excavation and expansion of the Independence Park Pond Forebay, arch culvert installation, riprap and landscaping rock placement, concrete trail replacement, and other miscellaneous work.</p> <p>The items on Change Order No. 2 (Final Reconciling Change Order) for the above project are the result of final measurements and changes in item quantities during construction.</p> <p>All work has been completed in accordance with the specifications. Attached is a copy of Final Pay Request (No. 4) in the amount of \$14,256.04.</p>
Fiscal Impact:	Change Order No. 2 (Final) results in a base bid pay item decrease in the amount of (\$6,424.66) and Final Pay Request No. 4 results in a total contract amount of \$228,120.84. The original contract amount was \$229,255.50.
Alternative/Variations:	No alternative actions recommended.
Recommendations:	that the Council approve Change Order No. 2 (Final) and acknowledge Final Pay Request (No. 4) in the amount of \$14,256.04 for the above-referenced project to Towne & Country Excavating LLC of Garvin, Minnesota.