

**CITY OF MARSHALL, MINNESOTA  
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

7/14/2020

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2018 Prior Payments	2019 Prior Payments	2020 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
Z67	475-43300-55170	6/12/2018	Michigan Road/Superior Road Reconstruction	D & G Excavating	1,022,427.60	3,792.25	1,026,219.85	959,481.14	11,130.87	55,607.84		-	100.00%
Z72	630-49600-55170	5/14/2019	Hahn Road Storm Sewer Reconstruction	A & C Excavating, LLC	136,970.00	(11,540.11)	125,429.89		113,279.89	12,150.00		-	100.00%
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00	3,618,459.20	3,332,060.86	1,152,567.79	426,478.31	5,544,733.84	60.60%
	401-46400-55130	6/25/2019	Chip Seal of Roadways & Parking Lot - Airport	RH Sealcoating	46,255.80		46,255.80					46,255.80	0.00%
MER	493-42600-55130	2/12/2019	MERIT Center Track	R & G Construction	2,712,530.50	47,152.46	2,759,682.96	2,636,570.66	156,938.25		5,037.64	(38,863.59)	101.41%
	401-45200-55120		Liberty Park Restroom	Doom & Cuypers Construction	78,286.12	(475.00)	77,811.12	50,540.81	27,270.25			0.06	100.00%
Z52	401-41900-55130	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15		185,250.15			184,169.25	1,860.30	(779.40)	100.42%
E22	630-49600-55130	9/24/2019	COE Flood Control 2019 Betterments	U.S. Army Corps of Engineers	190,000.00		190,000.00	150,483.00				39,517.00	79.20%
CH1	494-41900-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	22,638.00	5,052,838.00		988,257.65	207,243.18	132,833.42	3,724,503.75	26.29%
CH1	494-41900-55121	11/12/2019	Removal of Hazardous Materials from City Hall	Advanced Health, Safety & Security	67,028.25	23,775.25	90,803.50		86,263.33		4,540.17	-	100.00%
B20	476-45200-55120	3/10/2020	Fredom Park Restroom	Sussner Construction	120,961.00		120,961.00			65,620.11	3,453.69	51,887.20	57.10%
Z50	101-43300-53425	3/24/2020	2020 Chip Seal (\$14,300 - Arena Parking Lot)	Pearson Bros., Inc.	154,300.00		154,300.00					154,300.00	0.00%
Z51	495-43300-55170	3/24/2020	2020 Bituminous Resurfacing	Duininck, Inc	598,912.10		598,912.10		570,091.31		30,004.81	(1,184.02)	100.20%
Z75	476-43300-55170	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90		2,583,754.90					2,583,754.90	0.00%
	230? Or 494?	5/12/2020	Demolition of Structure at 326 West Main Street	LinnCo, Inc	523,444.00		523,444.00					523,444.00	0.00%
Z76	476-43300-55170	5/26/2020	S 1st St Reconstruction	Duininck, Inc	617,136.55		617,136.55					617,136.55	0.00%
Z77	630-49600-55170	6/23/2020	Legion Field Strom Water Improvements-Phase 1	Towne & Country Excavating LLC	277,943.00		277,943.00					277,943.00	0.00%
					<u>28,419,699.97</u>	<u>85,342.85</u>	<u>28,505,042.82</u>	<u>959,481.14</u>	<u>6,580,464.43</u>	<u>5,228,639.49</u>	<u>1,609,600.33</u>	<u>604,208.34</u>	<u>13,522,649.09</u>